

## Progress Report of Indo-Nepal Border Road Project of Bihar State

Sl. No	Particulars	Status on 15/06/2019	Present status on 30/06/2019
1.	Total length-552.29 (in Km): Physical Progress (in Km) :		
	Formation	228.700	228.700
	Surfacing	102.480	102.480
2.	Financial status (Rs. in Cr.): Funds utilized out of the funds released by MHA	585.0488	585.0488
3.	Land acquisition (in Kms.)	500.00	500.00
4.	Status of Court Case (in brief)	<p><b>Bihar/ (West Champaran)-111.10 km</b></p> <p>1. Proposal for closure of agreement under contract clause 3A is in process. Department has already obtained concurrence of finance department and law department. The Contractor has to submit draft affidavit for withdrawal of cases from Patna High Court.</p> <p>2. Earlier M/S NKC has appealed in Hon'ble Patna High Court (CR-41/2018) against the order of Tribunal. The Contractor has denied to execute the work and for foreclosure of contract moved to Arbitration Tribunal vide - reference case no. 179/2015 for foreclosure of the agreement. reference case no. 180/2015 for other reliefs.</p> <p>3. Retender in four groups. Opened on 11.02.2019. 1st &amp; 3rd group decided and 2nd &amp; 4th group has sent to tender committee for approval.</p> <p>4. Revised estimate submitted earlier to MHA vide this office letter No.-4313 dt. 27.04.2019 Quarry made by CPWD has been replied vide letter No.- 123 (E), dt.- 27.02.2019.</p> <p><b>Bihar/ (East Champaran)-77.242 km</b></p> <p>1. E/W- 22.00 km, GSB-12.00 km, WMM-08.00 km, DBM-3.00 Km, CD-6 nos. under progress.</p>	<p><b>Bihar/ (West Champaran)-111.10 km</b></p> <p>1. Proposal for closure of agreement under contract clause 3A is in process. Department has already obtained concurrence of finance department and law department. The Contractor has to submit draft affidavit for withdrawal of cases from Patna High Court.</p> <p>2. Earlier M/S NKC has appealed in Hon'ble Patna High Court (CR-41/2018) against the order of Tribunal. The Contractor has denied to execute the work and for foreclosure of contract moved to Arbitration Tribunal vide - reference case no. 179/2015 for foreclosure of the agreement. reference case no. 180/2015 for other reliefs.</p> <p>3. Retender in four groups. Opened on 11.02.2019. 1st &amp; 3rd group decided and 2nd &amp; 4th group has sent to tender committee for approval.</p> <p>4. Revised estimate submitted earlier to MHA vide this office letter No.-4313 dt. 27.04.2019 Quarry made by CPWD has been replied vide letter No.- 123 (E), dt.- 27.02.2019.</p> <p><b>Bihar/ (East Champaran)-77.242 km</b></p> <p>1. E/W- 22.00 km, GSB-12.50 km, WMM-08.50 km, DBM-3.00 Km, CD-6 nos. under progress.</p>

2. Earlier Tribunal has rejected the writ petition on 13th February 2018.
3. M/S JKM Contractor has appealed tin Hon'ble High Court (CR-49/2018) department has submitted statement of fact.
4. Dhutaha River to Lalbakiya River road length-77.242 km, revised estimate has been submitted to SE.

**Bihar (Sitamarhi)-89.925 km**

1. Tender for Phulwariyaghat to Bahar village road 24.05 km under tender process.
2. Retender for Bahar gram to kanhauli- 10.925 km, Knahauli to Sursand- 49.150 km and Bhatta More to Parsa- 5.8 km Phulwariaghat to Bahar village-24.05 km has been invited Bid due date (BDD)-29/06/2019 and 03/07/2019.  
M/s JKM Contractor is not interested in execution of work due to extra cost over & above on this location. Informed his denied to execute the work.
3. Earlier tribunal has rejected the writ petition on 13<sup>th</sup> February 2018.
4. M/S JKM Contractor has appealed in Hon'ble High Court (CR 50/2018) department has submitted statement of fact.
- 5.(A) Bahar Village to Kanhauli road length-10.925 km revised T.S cost- 51.6193 Cr. sanction of C.E Letter no.-1441 (अज्ञो) Dated-20.05.2019  
(B) Kanhauli to Sursand road length-49.15 km revised T.S cost-225.6084 Cr. sanction of C.E letter no.-1443(अज्ञो) dated-20.05.2019  
(C) Bhatta More to Parsa road length-5.80 km revised T.S cost-25.4409 Cr. sanction of C.E Letter No.-1440(अज्ञो) dated-20.05.2019
6. Above revised estimate submitted to MHA vide this office Letter No.-5034(S)we, dated-24.05.2019

**Bihar (Madhubani)-39.21 km**

1. Retender for Parsa to Akhrar Ghat-10.61 km, km, Laukahi (Jhori Chowk) to Bhutaha chowk-28.60 km under tender process.

2. Earlier Tribunal has rejected the writ petition on 13th February 2018.
3. M/S JKM Contractor has appealed tin Hon'ble High Court (CR-49/2018) department has submitted statement of fact.
4. Dhutaha River to Lalbakiya River road length-77.242 km, revised estimate has been submitted to SE.

**Bihar (Sitamarhi)-89.925 km**

1. Tender for Phulwariyaghat to Bahar village road 24.05 km under tender process.
2. Retender for Bahar gram to kanhauli- 10.925 km, Knahauli to Sursand- 49.150 km and Bhatta More to Parsa- 5.8 km Phulwariaghat to Bahar village-24.05 km has been invited Bid due date (BDD)- 29/06/2019 and 03/07/2019.  
M/s JKM Contractor is not interested in execution of work due to extra cost over & above on this location. Informed his denied to execute the work.
3. Earlier tribunal has rejected the writ petition on 13<sup>th</sup> February 2018.
4. M/S JKM Contractor has appealed in Hon'ble High Court (CR 50/2018) department has submitted statement of fact.
- 5.(A) Bahar Village to Kanhauli road length-10.925 km revised T.S cost- 51.6193 Cr. sanction of C.E Letter no.-1441 (अज्ञो) Dated-20.05.2019  
(B) Kanhauli to Sursand road length-49.15 km revised T.S cost-225.6084 Cr. sanction of C.E letter no.-1443(अज्ञो) dated-20.05.2019  
(C) Bhatta More to Parsa road length-5.80 km revised T.S cost-25.4409 Cr. sanction of C.E Letter No.-1440(अज्ञो) dated-20.05.2019
6. Above revised estimate submitted to MHA vide this office Letter No.-5034(S)we, dated-24.05.2019

**Bihar (Madhubani)-39.21 km**

1. Retender for Parsa to Akhrar Ghat-10.61 km, km, Laukahi (Jhori Chowk) to Bhutaha chowk-28.60 km under tender process.



2. M/s JKM Contractor is not interested in execution of work due to extra cost over & above on this location. Informed his denied to execute the work.

3. Earlier tribunal has rejected the writ petition on 13<sup>th</sup> February 2018.

4. M/S JKM Contractor has appealed in Hon'ble High Court (CR 50/2018) department has submitted statement of fact.

5.(A) Parsa to Akharar Ghat of length-10.61 km revised T.S. cost 45.6785 Cr. sanction of C.E Letter No.-1480(अनु) dated-27.05.2019.

(b) Estimate has been submitted to RCD Head Quarter sending to MHA.

(c) Laukahi (Jhori Chowk) to Bhutaha Chowk of length 28.60 km has been submitted to C.D.O office for estimate of revised T.S.

**Bihar/ (Pipra )- 40.99 km**

1. E/W-39.60 km, GSB-37.50 km, WMM-34.50 km, DBM-34.00 km, SDBC-29.30 km, CD work-11/23 (Two under progress.), Bridge-1/4 completed (01 No. progress.).

2. DLC-2.3 km completed, PQC-2.00 km completed.

3. supplementary agreement in Package-V.  
Protection work along with E/W-25.00 km one side, GSB-13.00 km both side Turfing-13.00 km completed one side.

4. PQC, Boulder pitching, DBM and SDBC work has been under progress.

**Bihar/ (Araria)- 114.328 km**

1. E/W-88.60, GSB-81.08 km, WMM-77.21 km, DBM-73.18 km, SDBC-73.18 km, CD Work-128/170

2. C & G and E/W in progress.

3. supplementary agreement in Package-V  
Protection Work-4.5 km completed. rest in progress. 3 km, protection work with Geo Bag in progress. GSB Material stocked at plant site.

2. M/s JKM Contractor is not interested in execution of work due to extra cost over & above on this location. Informed his denied to execute the work.

3. Earlier tribunal has rejected the writ petition on 13<sup>th</sup> February 2018.

4. M/S JKM Contractor has appealed in Hon'ble High Court (CR 50/2018) department has submitted statement of fact.

5.(A) Parsa to Akharar Ghat of length-10.61 km revised T.S. cost 45.6785 Cr. sanction of C.E Letter No.-1480(अनु) dated-27.05.2019.

(b) Estimate has been submitted to RCD Head Quarter sending to MHA.

(c) Laukahi (Jhori Chowk) to Bhutaha Chowk of length 28.60 km has been submitted to C.D.O office for estimate of revised T.S.

**Bihar/ (Pipra )- 40.99 km**

1. E/W-39.60 km, GSB-37.50 km, WMM-34.50 km, DBM-34.00 km, SDBC-29.30 km, CD work-11/23 (Two under progress.), Bridge-1/4 completed (01 No. progress.).

2. DLC-2.3 km completed, PQC-2.00 km completed.

3. supplementary agreement in Package-V.  
Protection work along with E/W-25.00 km one side, GSB-13.00 km both side **Turfing-14.00 km** completed one side.

4. PQC, Boulder pitching, DBM and SDBC work has been under progress.

**Bihar/ (Araria)- 114.328 km**

1. E/W-88.60, GSB-81.08 km, WMM-77.2 km, DBM-73.18 km, SDBC-73.18 km, CD Work-128/170

2. C & G and E/W in progress.

3. supplementary agreement in Package-V  
Protection Work-4.5 km completed. rest in progress. 3 km, protection work with Geo Ba in progress. GSB Material stocked at plant site.

	<p><b>Bihar/ (Kishanganj)-79.50 km</b></p> <p>1. E/W-40.00 km, GSB-13.00 km, WMM-8.00 (in one layer) of length 3 No. major bridge restarted.</p> <p>2. Earlier Contractor has moved to Arbitration Tribunal Vide- Reference Case No. 183/2015 for foreclosure of the agreement reference case No. 186/2015 for other reliefs.</p> <p>3. Hon'ble Tribunal has rejected the writ petition on 13<sup>th</sup> February 2018.</p> <p>4. M/S JKM Contractor has appealed in Hon'ble High Court (CR 51/2018) Department has submitted statement of fact.</p> <p>5. Fatehpur to Piltola &amp; Piltola-Galgalia of length-79.50 km has been submitted to C.E office for revised estimate for T.S.</p>	<p><b>Bihar/ (Kishanganj)-79.50 km</b></p> <p>1. E/W-40.00 km, <b>GSB-15.00 km, WMM-9.00 (in one layer), CD Work-42/171</b> of length 3 No. major bridge restarted.</p> <p>2. Earlier Contractor has moved to Arbitration Tribunal Vide- Reference Case No. 183/2015 for foreclosure of the agreement reference case No. 186/2015 for other reliefs.</p> <p>3. Hon'ble Tribunal has rejected the writ petition on 13<sup>th</sup> February 2018.</p> <p>4. M/S JKM Contractor has appealed in Hon'ble High Court (CR 51/2018) Department has submitted statement of fact.</p> <p>5. Fatehpur to Piltola &amp; Piltola-Galgalia of length-79.50 km has been submitted to C.E office for revised estimate for T.S.</p>
--	---	--