

Road Construction Department
Government of Bihar
Indo-Nepal Border Road Project
(Under Ministry of Home Affairs, GOI)

MHA Performa
Annexure-A
31.12.2018

Status & details of 6 Stretches which was earlier reported to be completed by 31.12.2019. Out of 6 stretches 2 stretches completed, 3 stretches under progress & 1 stretch has been rescinded.

Sl No	State/District	Name of Road Stretch	Length of the road (in Km.)	Cost in (Cr.) as HLEC	Length available/ Acquired (in km)	Length yet to be acquired (in km)	Progress in (km)		Other Progress (Physical & Financial)	Remarks
							Formation	Surfacing (SDBC)		
1	2	3	4	5	6	7	8	9	10	11
1	Bihar / Sitamarhi	Phulbaria Ghat at Lalbakiya River to Bahar Village	24.050	70.560	21.970	2.080	13.000	0.000	GSB-4.00 km, CD-0/2, Bridge-0/4 completed. Foundation and sub-structure completed in 4 no. bridges. Rest is under progress. Exp- 25.8800 Cr.	1. In 45 th HLEC meeting revised estimate work Rs. 161 Cr. has been sanctioned. 2. Tender invited & Technical bid has been submitted to tender committee. 3. Out of 24.05 km LA has been completed in 21.97 km rest in process.
2	Bihar/ Supaul	Saraigarh (Garia Chawk) to Refugee Colony	40.990	117.700	40.990	0.000	38.600	23.200	GSB-34.25 km, WMM-30.70 km, DBM-30.70 km, CD- 11/23 (Two under progress), Bridge-1/4 completed. Rest Work under progress. Exp-98.0860 Cr.	1. Works in slow Progress. 2. Revised estimate for Rs.190.44 Cr. has been sanctioned in 45 th HLEC meeting, supplementary agreement to be sign. 3. EOT granted upto December 2019.

Sl No	State/District	Name of Road Stretch	Length of the road (in Km.)	Cost in (Cr.) as HLEC	Length available/ Acquired (in km)	Length yet to be acquired (in km)	Progress in (km)		Other Progress (Physical & Financial)	Remarks
							Formation	Surfacing (SDBC)		
1	2	3	4	5	6	7	8	9	10	11
3	Bihar/ Araria	Refugee Colony to Mirganj Chawk on NH-57A (Near Mirganj Railway Crossing)	44.328	128.030	39.470	4.858	37.250	27.547	GSB-34.700 km, WMM-33.298 km, DBM-28.497 km, CD- 56/75 completed. 2 Nos under progress. Exp- 116.8716 Cr.	1. Revised estimate for Rs.185.97 Cr. has been sanctioned in 45th HLEC meeting, Supplementary Agreement has been done. EOT granted upto December 2019. Stage-I, Forest clearance obtained for required length has been obtained and working premission granted. Stage-II clearance not required. Utility shifting has been nearly completed. 2. L/A for 38.60 km for DPR stretch at SI-10 & 39.47 km for DPR stretch at SI-11 has been done and rest is under process.
4	Bihar/ Araria	Mirganj Railway Crossing to Dhabbeli (33.700 km. Meerganj to Kuari + 12.10 km. Sikti to Dhabbeli)	45.800	134.007	31.500	14.300	25.000	19.100	GSB-22.750 km, WMM-20.440 km, DBM-19.100 km, CD- 51/76 completed. 4 Nos under progress. Exp- 79.4059 Cr.	1. Work is stopped. 2. Revised estimate (Mirganj Railway Crossing to Dhabbeli (33.700 km. Meerganj to Kuari + 12.10 km. Sikti to Dhabbeli) for Rs. 152.8439 Cr. submitted to MHA, GoI vide RCD letter no. 2008 (E) we dt. 21.04.17. Returned for revision of eastimate. 3. Stage-1, Forest clearance obtained for required length and working premission granted. 4. utility shifting has been nearly completed. 5. L/A for 31.50 km for DPR stretch at SI-12 has been done and rest is under process.
5	Bihar/ Araria	Kuari Bye Pass to Sikti	12.000	30.080	11.500	0.500	11.500	11.500	GSB-11.50 km, WMM-11.50 km DBM-11.50 km, CD-12/12 completed Exp- 34.2310 Cr.	Work Completed (Acutal length 11.50 km).
6	Bihar/ Kishanganj	Dhabeli to Fatehpur	12.200	29.200	11.780	0.420	11.780	11.780	GSB-11.78 km, WMM-11.78 km, DBM-11.78 km, CD- 7/7 completed. Exp- 27.7340 Cr.	Work Completed (Acutal length 11.78 km).
Total:-			179.368	509.577	157.210	22.158	137.130	93.127	Exp- 382.2085 Cr.	