

**Road Construction Department**  
**Government of Bihar**  
**Indo-Nepal Border Road Project**  
(Under Ministry of Home Affairs, GOI)  
**Physical & Financial Progress**

**30.06.2018**

Sl No	State/District	Name of the road/Stretch			Length of the road (in Km.)	Executing Agency	Length (in km) approved by HLEC	Cost (in cr.) as per HLEC	Physical Progress (in km)	Expenditure (in cr.)	Remarks (Statutory Clearances etc.)	
		Earlier alignment as per CCS		Stretch as per alignment approved by SSB and DPR approved by HLEC								
		Stretch	Length (in km)									
1	2	3 A	3 B	3 C		4	5	6	7	8	9	10
1	Bihar/ West Champanan	Inerwa- Sahodara (Susta)	119	1	<b>Madanpur (NH-28 B) to Bhangha</b>	80.10	Road Construction Department, Bihar	80.10	237.96	E/W- 4.5 km	25.75000	1. Contractor has denied to execute the work & moved to Arbitration Tribunal Vide - Reference Case No. 179/2015 for foreclosure of the aggrement. Reference Case No. 180/2015 For other reliefs.
1A	Bihar/ West Champanan	<b>Missing Section</b>	--	2	<b>Bhangha to Dhutaha River Bridge</b>	30.998	Road Construction Department, Bihar	30.998	93.44	E/W-4.0 km	17.96650	2. Tribunal has rejected the writ petition on 13th February 2018 3. M/S NKC, Contractor has appealed in Hon'ble High Court . Department has submitted statement of fact (CR-41/2018) 4. Out of 111.098 km LA has been completed in 86.70 km rest is process, which includes 2 No. villages in alignment approval from GoI.
2	Bihar/ East Champanan	Guabari - Dhutaha River Bridge	85	3	<b>Dhutaha River to Lalbakiya River</b>	77.242	Road Construction Department, Bihar	77.242	238.34	E/W-5.15	24.5330	1. Contractor has denied to execute the work & moved to Arbitration Tribunal Vide - Reference Case No. 181/2015 For foreclosure of the aggrement. Reference Case No. 184/2015 For other reliefs. 2. Tribunal has rejected the writ petition on 13th February 2018. 3. M/S JKM, Contractor has appealed in Hon'ble High Court.(CR-49/2018) department has submitted statement of fact. 4. Out of 77.242 km LA has been Completed in 62.75 km rest is process. Which includes 3 No. villages alingment approval from GoI.
	Bihar/ Sitamarhi			4	<b>Phlubaria Ghat at Lalbakiya River to Bahar Village</b>	24.05	Road Construction Department, Bihar	24.05	70.56	E/W-13.0, GSB-4.12km, Foundation & Sub Structure work of 2 No. of bridges & foundation work of 2 no of bridges completed.	25.8799	* 1. Revised estimate for Rs. 120.9242 Cr. submitted to MHA, GoI vide RCD letter no. 2009 (E) we dt. 21.04.17 and it has been returned by MHA. 2. Out of 24.05 km LA has been completed in 21.97 km rest in process.

Sl No	State/District	Name of the road/Stretch			Length of the road (in Km.)	Executing Agency	Length (in km) approved by HLEC	Cost (in cr.) as per HLEC	Physical Progress (in km)	Expenditure (in cr.)	Remarks (Statutory Clearances etc.)	
		Earlier alignment as per CCS		Stretch as per alignment approved by SSB and DPR approved by HLEC								
		Stretch	Length (in km)									
1	2	3 A	3 B	3 C	4	5	6	7	8	9	10	
3	Bihar/ Sitamarhi	Sursand - Bariarpur	90	5	Bahar Village to Knahauli	10.925	Road Construction Department, Bihar	10.925	36.71	0	1.9180	1. Contractor has denied to execute the work & moved to Arbitration. Tribunal Vide - Reference Case No. 182/2015 for foreclosure of the aggrement. Reference Case No. 185/2015 For other reliefs. 2. Tribunal has rejected the writ petition on 13th February 2018. 3. M/S JKM Contractor has appealed in Hon'ble High Court (CR 50/2018) Department has submitted Statement of fact. 4. Out of 105.085 km LA has been completed 93.710 km. Rest in process
				6	Knahauli to Sursand	49.15	Road Construction Department, Bihar	49.15	147.75	0	7.221	
3A	Bihar/ Sitamarhi	Missing Section		7	Bhitta More - Parsa	5.80	Road Construction Department, Bihar	5.80	16.81	0	0.852	
				8	Parsa to Akhrar Ghat	10.61	Road Construction Department, Bihar	10.61	31.52	E/W- 0.5km	2.865	
4	Bihar/ Madhubani	Laukahi - Andhara Tharhi (Math) etc	70	9	Laukahi (Jhori Chowk) to Bhutaha Chowk	28.60	Road Construction Department, Bihar	28.6	85.11	E/W 15.00, GSB-8.0km DLC-1.3km, CD- 12/36 No. completed Sinking of 21 no piles out of 36 piles done in 1 bridge.	15.052	
5	Bihar/ Supaul	Saraigarh - Basmatia	16.16	10	Saraigarh (Garia Chawk) to Refugee Colony	40.99	Road Construction Department, Bihar	40.99	117.70	E/W-38.60 km, GSB- 32.25km, WMM- 26.00km, DBM- 25.00km, SDBC-20.00 km CD-11/22 No. complete and 2 No. under progress. 1/4 Major Bridge completed and work under progress in 1 No. Bridge	88.2200	1. Works in Progress. 2. Due to L/A issues work is not progressing. 3. Revised estimate (Refugee Colony to Mirganj Chawk on NH-57A (Near Mirganj Railway Crossing) for Rs. 191.9539 Cr. submitted to MHA, GoI vide RCD letter no. 2007 (E) we dt. 21.04.17 . 4. Revised estimate for Saraigarh (Garia Chawk) to Refugee Colony had been sent to MHA, GoI. for Rs. 203.9561 Cr. 5. Stage-1, Forest clearance obtained for required length has been obtained and
6				11	Refugee Colony to Mirganj Chawk on NH-57A (Near Mirganj Railway Crossing)	44.328	Road Construction Department, Bihar	44.328	128.03	E/W- 36.40km, GSB- 33.42km, WMM- 30.93km, DBM- 26.83km, SDBC- 19.80 km CD-56/95 2 No. under progress .	110.2647	working premission granted. Stage-II clearance is under process. 6. Utility shifting has been nearly completed. 7. L/A for 38.60 km for DPR stretch at SI-10 & 39.747 km for DPR stretch at SI-11 has been done and rest is under process.

SI No	State/District	Name of the road/Stretch			Length of the road (in Km.)	Executing Agency	Length (in km) approved by HLEC	Cost (in cr.) as per HLEC	Physical Progress (in km)	Expenditure (in cr.)	Remarks (Statutory Clearances etc.)	
		Earlier alignment as per CCS		Stretch as per alignment approved by SSB and DPR approved by HLEC								
		Stretch	Length (in km)									
1	2	3 A	3 B	3 C	4	5	6	7	8	9	10	
	Bihar/ Araria	Basmatia - Purbi Tola - Dhabeli	110	12	Mirganj Railway Crossing to Dhabbeli (33.700 km. Meerganj to Kuari + 12.10 km. Sikti to Dhabbeli)	45.80	Road Construction Department, Bihar	45.80	134.007	E/W-25.00 km, GSB-22.75km, WMM-20.44km DBM- 19.08 km, SDBC- 19.08 km, CD-51/76 4 No. under progress.	77.7436	1. Work in Progress. 2. Due to L/A issues work is not progressing. 3. Revised estimate (Mirganj Railway Crossing to Dhabbeli (33.700 km. Meerganj to Kuari + 12.10 km. Sikti to Dhabbeli) for Rs. 152.8439 Cr. submitted to MHA, Gol vide RCD letter no. 2008 (E) we dt. 21.04.17. 4. Stage-1, Forest clearance obtained for required length and working premission granted. 5. utility shifting has been nearly completed. 6. L/A for 31.50 km for DPR stretch at SI-12 has been done and rest is under process.
	Bihar / Araria			13	Kuari Bye Pass to Sikti	12.00	Road Construction Department, Bihar	12.00	30.08	E/W-11.50km, GSB-11.50km, WMM-11.50 k, DBM-11.50km, SDBC- 11.50KM, CD-12/12 completed	34.2310	Work Completed (Acutal length 11.50 km).
6A	Bihar/ Kishanganj	Missing Section	--	14	Dhabeli to Fatehpur	12.20	Road Construction Department, Bihar	12.20	29.20	E/W- 11.78 km, GSB-11.78km, DBM-11.78km, SDBC-11.78KM, CD- 7/7 Completed	26.7610	Work Completed (Acutal length 11.78 km).

Sl No	State/District	Name of the road/Stretch			Length of the road (in Km.)	Executing Agency	Length (in km) approved by HLEC	Cost (in cr.) as per HLEC	Physical Progress (in km)	Expenditure (in cr.)	Remarks (Statutory Clearances etc.)	
		Earlier alignment as per CCS		Stretch as per alignment approved by SSB and DPR approved by HLEC								
		Stretch	Length (in km)									
1	2	3 A	3 B	3 C	4	5	6	7	8	9	10	
7	Bihar/ Kishanganj	Galgalia - Piltola	74	15	Fatehpur to Piltola & Piltola - Galgalia	79.50	Road Construction Department, Bihar	79.50	258.77	E/W-19.00 km, GSB- 6.5 km, WMM-5.70 km, (in one layer) CD- 38/171 completed Sinking of 11 nos wells out of 20 no. of well done from 4.50 to 19.00 m of 1 bridge.	54.3400000	1. Contractor has denied to execute the work & moved to Arbitration Tribunal Vide - Reference Case No. 183/2015 for foreclosure of the agreement Reference Case No. 186/2015 For other reliefs 2. Hon'ble Tribunal has rejected the writ petition on 13th February 2018 3. 3. M/S JKM Contractor has appealed in Hon'ble High Court (CR 51/2018) Department has submitted Statement of fact. 4. No need of Environmental clearance 5. Utility shifting has been nearly completed. 6. out of 79.50 km LA has been completed in 69.00 km. Rest in process.
<b>Total:-</b>			<b>564.16</b>			<b>552.293</b>		<b>552.293</b>	<b>1655.987</b>	Formation (E/W)- 184.43 km, Surfacing (SDBC)-82.16 km	<b>513.5977</b>	

**Note-** Work contract for one stretch of length 24.05 km has been rescinded. EE Letter No.- 1521, dt. 06.09.2017