

Road Construction Department
Government of Bihar
Indo-Nepal Border Road Project
(Under Ministry of Home Affairs, GOI)

MHA Performa
Annexure-A
31.08.2018

Status & details of 6 Stretches which was earlier reported to be completed by 31.12.2019. Out of 6 stretches 2 stretches completed, 3 stretches under progress & 1 stretch has been rescinded.

Sl No	State/District	Name of Road Stretch	Length of the road (in Km.)	Cost in (Cr.) as HLEC	Length available/ Acquired (in km)	Length yet to be acquired (in km)	Progress in (km)		Other Progress (Physical & Financial)	Remarks
							Formation	Surfacing (SDBC)		
1	2	3	4	5	6	7	8	9	10	11
1	Bihar / Sitamarhi	Phulbaria Ghat at Lalbakiya River to Bahar Village	24.05	70.560	21.97	2.08	13.00	0	GSB-4.00 km completed. Foundation and sub-structure completed in 4 no. bridges. Rest is under progress. Exp- 25.8800 Cr.	Work contract has been rescinded. EE Letter No.- 1521, dt. 06.09.2017 Re-tender will be done after revision of DPR. Rest L/A in 4 Mauza under section 19 notice under progress with D.L.A.O.
2	Bihar/ Supaul	Saraigarh (Garia Chawk) to Refugee Colony	40.99	117.700	38.6	2.39	38.60	20.00	GSB-34.25 km WMM-29.00 km, DBM-25.00 km., CD- 11/22, completed. work in 1 no. bridge completed. Rest Work under progress. Exp-89.7350000 Cr.	work is under Progress . Revision Proposal with MHA Rest L/A in 2 Mauza in final Stage.
3	Bihar/ Araria	Refugee Colony to Mirganj Chawk on NH-57A (Near Mirganj Railway Crossing)	44.328	128.030	39.47	4.858	36.40	27.547	GSB-33.42 km WMM-32.199 km, DBM-28.497 km, CD- 56/95, completed. 2 Nos under progress. Exp- 115.8649000 Cr.	Work under Progress. Revision Proposal with MHA. Rest L/A in 47 Mauza in under progress.
4	Bihar/ Araria	Mirganj Railway Crossing to Dhabbeli (33.700 km. Meerganj to Kuari + 12.10 km. Sikti to Dhabbeli)	45.80	134.007	31.5	14.30	25.000	19.100	GSB-22.75 km WMM-20.44 km, DBM-19.10 km, CD- 51/76 completed. 4 Nos under progress. Exp- 78.3454000 Cr.	Work under Progress. Revision Proposal with MHA. Rest L/A in 47 Mauza in under progress.
5	Bihar / Araria	Kuari Bye Pass to Sikti	12.00	30.080	11.5	0.50	11.50	11.50	GSB-11.50 km, WMM-11.50 km DBM-11.50 km CD-12/12 completed Exp- 34.231 Cr.	Work Completed (Acutal length 11.50 km).
6	Bihar/ Kishanganj	Dhabeli to Fatehpur	12.20	29.200	11.78	0.42	11.78	11.78	GSB-11.78 km, WMM-11.78 km DBM-11.78 km CD- 7/7 completed. Exp- 26.7610 Cr.	Work Completed (Acutal length 11.78 km).
Total:-			179.368	509.577	154.820	24.548	136.280	89.927		

Road Construction Department
Government of Bihar
Indo-Nepal Border Road Project
 (Under Ministry of Home Affairs, GOI)

MHA Performa
Annexure-B

31.08.2018

Status & details of Nine Stretches affected due to Hon'ble Arbitration Tribunal Order dt. 28.09.2016 Further Tribunal quashed Contractor plea on 13.02.2018 However work has not been started by Contractor and appealed in Hon'ble High Court, Patna (CR-41/2018, 49/2018, 50/2018 & 51/2018)

SI No	State/District	Name of Road Stretch	Length of the road (in Km.)	Cost in (Cr.) as HLEC	Length available/ Acquired (in km)	Length yet to be acquired (in km)	Progress in (km)		Other Progress (Physical & Financial)	Remarks
							Formation	Surfacing (SDBC)		
1	2	3	4	5	6	7	8	9	10	11
1	Bihar/West Champaran	Madanpur (NH-28 B) to Bhangha	80.1	237.960	65.550	14.55	4.50	0	Exp- 25.750 Cr.	1. work has been stopped by Contractor. 2. Environmental Clearance obtained . 3. Rest L/A in 11 mauza under process.
2	Bihar/West Champaran	Bhangha to Dhutaha River Bridge	30.998	93.440	27.000	3.998	3.50	0.00	Exp-17.967 Cr.	
3	Bihar/East Champaran	Dhutaha River to Lalbakiya River	77.242	238.340	65.452	11.79	7.15	0.00	CD Work 3/91 in progress. Exp-24.533 Cr.	1. work has been started by Contractor. 2. Stage-I Forest Clearance obtained & Stage-II under Process . 3. Rest L/A in 4 Mauza under process.
4	Bihar/ Sitamarhi	Bahar Village to Knahauli	10.925	36.710	10.925	0	2.00	0.00	Exp-1.918 Cr.	1. work has been started by Contractor. 2. Forest Clearance not required. 3.100% Land acquired.

Sl No	State/District	Name of Road Stretch	Length of the road (in Km.)	Cost in (Cr.) as HLEC	Length available/ Acquired (in km)	Length yet to be acquired (in km)	Progress in (km)		Other Progress (Physical & Financial)	Remarks
							Formation	Surfacing (SDBC)		
1	2	3	4	5	6	7	8	9	10	11
5	Bihar/ Sitamarhi	Knahauli to Sursand	49.15	147.750	49.150	0	0.00	0.00	Exp-7.221 Cr.	1. work has been started by Contractor. 2. Forest Clearance not required. 3. 100% Land acquired.
6	Bihar/ Sitamarhi	Bhitta More - Parsa	5.8	16.810	5.800	0	0.00	0.00	Exp-0.852 Cr.	1. work has been started by Contractor. 2. Forest Clearance not required. 3. Rest L/A under process.
7	Bihar/ Madhubani	Parsa to Akhrar Ghat	10.61	31.520	10.610	0	0.500	0.00	Exp-2.975 Cr.	1. work has been stopped by Contractor. 2. Stage-I & II Forest Clearance obtained. 3. 100% Land acquired.
8	Bihar/ Madhubani	Laukahi (Jhori Chowk) to Bhutaha Chowk	28.6	85.110	28.600	0	15.00	0.00	GSB- 8.00 km C/D- 12/36 completed Exp-15.052 Cr.	1. work has been stopped by Contractor. 2. Stage-I & II Forest Clearance obtained. 3. 100% Land acquired.
9	Bihar/ Kishanganj	Fatehpur to Piltola & Piltola - Galgalia	79.5	258.770	71.500	8.00	19.00	0.00	GSB-6.50 km WMM- 5.70 km (In one layer) C/D- 38/171 completed Exp- 54.340 Cr.	1. work has been stopped by Contractor. 2. Forest Clearance not required. 3. Rest L/A in 9 Mauza final Stage.
Total:-			372.925	1146.410	334.587	38.338	51.650	0.000		