

Road Construction Department
Government of Bihar
Indo-Nepal Border Road Project
(Under Ministry of Home Affairs, GOI)

Annexure-A
30.06.2018

Status & details of 6 Stretches which was earlier reported to be completed by 31.12.2019. Out of 6 stretches 2 stretches completed, 3 stretches under progress & 1 stretch has been rescinded.

Sl No	State/District	Name of Road Stretch	Length of the road (in Km.)	Cost in (Cr.) as HLEC	Length available/ Acquired (in km)	Length yet to be acquired (in km)	Progress in (km)		Other Progress (Physical & Financial)	Remarks
							Formation	Surfacing (SDBC)		
1	2	3	4	5	6	7	8	9	10	11
1	Bihar / Sitamarhi	Phulbaria Ghat at Lalbakiya River to Bahar Village	24.05	70.560	21.97	2.08	13.00	0	GSB-4.12 km completed. Foundation and sub-structure completed in 4 no. bridges. Rest is under progress. Exp- 25.8800 Cr.	Work contract has been rescinded. EE Letter No.- 1521, dt. 06.09.2017 Re-tender will be done after revision of DPR. Rest L/A in 5 Mauza under sectio 19 notice under progress
2	Bihar/ Supaul	Saraigarh (Garia Chawk) to Refugee Colony	40.99	117.700	38.6	2.39	38.60	20.00	GSB-32.25 km WMM-26.00 km, DBM-25.00 km,, CD- 11/22, completed. work in 1 no. bridge completed. Rest Work under progress. Exp- 88.22000 Cr.	work is under Progress . Revision Proposal with MHA Rest L/A in 2 Mauza in final Stage.
3	Bihar/ Araria	Refugee Colony to Mirganj Chawk on NH-57A (Near Mirganj Railway Crossing)	44.328	128.030	39.47	4.858	36.40	19.80	GSB-33.42 km WMM-30.93 km, DBM-26.83 km, CD- 56/95, completed. 2 Nos under progress. Exp- 110.2647000 Cr.	Work under Progress. Revision Proposal with MHA. Rest L/A in 53 Mauza in under progress.
4	Bihar/ Araria	Mirganj Railway Crossing to Dhabbeli (33.700 km. Meerganj to Kuari + 12.10 km. Sikti to Dhabbeli)	45.80	134.007	31.5	14.30	25.000	19.08	GSB-22.75 km WMM-20.44 km, DBM-19.08 km, CD- 51/76 completed. 4 Nos under progress. Exp- 77.7436000 Cr.	
5	Bihar / Araria	Kuari Bye Pass to Sikti	12.00	30.080	11.5	0.50	11.50	11.50	GSB-11.50 km, WMM-11.50 km DBM-11.50 km CD-12/12 completed Exp- 34.231 Cr.	Work Completed (Acutal length 11.50 km).
6	Bihar/ Kishanganj	Dhabeli to Fatehpur	12.20	29.200	11.78	0.42	11.78	11.78	GSB-11.78 km, WMM-11.78 km DBM-11.78 km CD- 7/7 completed. Exp- 26.7610 Cr.	Work Completed (Acutal length 11.78 km).
Total:-			179.368	509.577	154.820	24.548	136.280	82.160		