

Road Construction Department
Government of Bihar
Indo-Nepal Border Road Project
(Under Ministry of Home Affairs, GOI)

Annexure-B

30.06.2018

Status & details of Nine Stretches affected due to Hon'ble Arbitration Tribunal Order dt. 28.09.2016 Further Tribunal quashed Contractor plea on 13.02.2018 However work has not been started by Contractor and appealed in Hon'ble High Court, Patna (CR-41/2018, 49/2018, 50/2018 & 51/2018)

Sl No	State/District	Name of Road Stretch	Length of the road (in Km.)	Cost in (Cr.) as HLEC	Length available/ Acquired (in km)	Length yet to be acquired (in km)	Progress in (km)		Other Progress (Physical & Financial)	Remarks
							Formation	Surfacing (SDBC)		
1	2	3	4	5	6	7	8	9	10	11
1	Bihar/West Champaran	Madanpur (NH-28 B) to Bhangha	80.1	237.960	58.700	21.4	4.50	0	Exp- 25.750 Cr.	1. work has been stopped by Contractor. 2. Environmental Clearance obtained . 3. Rest L/A in 19 mauza under process.
2	Bihar/West Champaran	Bhangha to Dhutaha River Bridge	30.998	93.440	28.000	2.998	4.00	0.00	Exp-17.967 Cr.	
3	Bihar/East Champaran	Dhutaha River to Lalbakiya River	77.242	238.340	63.727	13.515	5.15	0.00	Exp-24.533 Cr.	1. work has been stopped by Contractor. 2. Stage-I Forest Clearance obtained & Stage-II under Process . 3. Rest L/A in 6 Mauza under process.
4	Bihar/ Sitamarhi	Bahar Village to Knahauli	10.925	36.710	10.925	0	0.000	0.00	Exp-1.918 Cr.	1. work has been stopped by Contractor. 2. Forest Clearance not required. 3.100% Land acquired.
5	Bihar/ Sitamarhi	Knahauli to Sursand	49.15	147.750	49.150	0	0.00	0.00	Exp-7.221 Cr.	1. work has been stopped by Contractor. 2. Forest Clearance not required. 3. 100% Land acquired.
6	Bihar/ Sitamarhi	Bhitta More - Parsa	5.8	16.810	5.800	0	0.00	0.00	Exp-0.852 Cr.	1. work has been stopped by Contractor. 2. Forest Clearance not required. 3. Rest L/A under process.

Sl No	State/District	Name of Road Stretch	Length of the road (in Km.)	Cost in (Cr.) as HLEC	Length available/ Acquired (in km)	Length yet to be acquired (in km)	Progress in (km)		Other Progress (Physical & Financial)	Remarks
							Formation	Surfacing (SDBC)		
1	2	3	4	5	6	7	8	9	10	11
7	Bihar/ Madhubani	Parsa to Akhrar Ghat	10.61	31.520	10.610	0	0.500	0.00	Exp-2.865 Cr.	1. work has been stopped by Contractor. 2. Stage-I & II Forest Clearance obtained. 3. 100% Land acquired.
8	Bihar/ Madhubani	Laukahi (Jhori Chowk) to Bhutaha Chowk	28.6	85.110	28.600	0	15.00	0.00	GSB- 8.00 km C/D- 12/36 completed Exp-15.052 Cr.	1. work has been stopped by Contractor. 2. Stage-I & II Forest Clearance obtained. 3. 100% Land acquired.
9	Bihar/ Kishanganj	Fatehpur to Piltola & Piltola - Galgalia	79.5	258.770	69.000	10.5	19.00	0.00	GSB-6.50 km WMM- 5.70 km C/D- 38/171 completed Exp-54.340 Cr.	1. work has been stopped by Contractor. 2. Forest Clearance not required. 3. Rest L/A in 9 Mauza final Stage.
Total:-			372.925	1146.410	324.512	48.413	48.150	0.000		