

ROAD CONSTRUCTION DEPARTMENT, BIHAR
PROGRESS REPORT OF ONGOING SCHEMES (INCLUDING STATUS OF REMAINING STRETCHES) FOR THE YEAR 2016-17

Sr. No.	Circle	N.H. Division	NH	Work	Stretch/Section	Head	Length (Km)	Sanc. Amount (In lakh) & Date	Agreement Amount (In lakh)	Percentage Above / Below	Name of Contractor	Date of Work order	Date of Completion as per agreement	Work programme Submitted or not	Financial Status as upto 31.03.2017							Physical Status as upto 31.03.2017							Project completion report submitted or not.	Remarks				
															Expenditure (In lakh) From 01.04.12 to 31.03.13	Expenditure (In lakh) From 01.04.13 to 31.03.14	Expenditure (In lakh) From 01.04.14 to 31.03.15	Expenditure (In lakh) From 01.04.15 to 31.03.16	Expenditure (In lakh) From 01.04.16 to 31.03.17	Work Value as per target (In lakh)	Last date of Measurement	Actual Work done (In lakh)	Total Fine imposed with date	Target work to be done as per agreement (In Km)	E/W (KM)	GSB (KM)	WBM/WMM (KM)	BM/DBM/DGBM (KM)			SDBC/BC/PMC (KM)	PCC (KM)	CD/SD/HS works (Nos)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	
16	Patna Circle	Gulzarbagh	NH-19	Rectification of Black spots	Rectification of Black spots BR-17 on NH-19 in the state of Bihar. (Job No 19/31/107-BR-2016-17-RSCE-006)	5054 R&B		873.1																										Retender invited.
		Gulzarbagh Total			16 Nos		#REF!	#REF!	#REF!						1094.00	1853.96	2098.94	2952.59		11147.23			4230.00	0.00	0.00	0.00	0.00	8.00	34.75	0.00	0.00			
17	Patna Circle	Patna(Mahatma Gandhi Setu)	NH-19	Bridge	REPLACEMENT OF SUPER-STRUCTURE OF existing 5.575km long, 4 lane Mahatma Gandhi SETU OVER GANGA RIVER ON NH-19 FROM KM 212.72 TO KM 218.295 IN PATNA IN Bihar State, under MORT&H on EPC mode. With approximate length of 5.575km.				1382.4		AFCON S SIBMOST (Joint Venture)	19.11.2016	18.05.2020	Yes					138.23														Agreement was executed. Appointed date was fixed on 19.11.2016. Rs 138.23 payment as mobilisation advance.	
18	Patna Circle	Patna(Mahatma Gandhi Setu)	NH-19	Bridge	External Prestressing work in span of Piers Nos. P1, P2, P4, P5, P6, P7, P8, P9 & P13 including replacement of 36 Nos. of CHB of D/S lane of Mahatma Gandhi Setu on NH-19 [(Jon no. NH - 19/Bihar(11)/2016-17/022-S&R(B)]																												C/S of technical bid sent to C.E., N.H. Wing, RCD, Bihar, Patna.	
	Patna Circle	Patna Total			2 Nos		0.00	0.00	0.00						0.00	0.00							0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
19	Patna Circle	Biharsharif	NH-30A	Electrical Shifting	Shifting of Utilities (Electrical lines) in NH-30A between km 0 to 69 for rehabilitation and upgrading to 2-lane/2-lanes with paved shoulders configuration and strengthening under NHIP Phase-I in the State of Bihar	World Bank 5054	69.00	710.03 03.02.16 643.36 07.12.12	441.79	6.12% Below	Sri Mahavira Buildwell Pvt. Ltd.	10.07.13	09.01.14	yes		298.80			77.05	441.79	26.09.16	367.14											Under progress. Electric rail pole 497 no. & Conductor-63 km completed. Work to be completed once 3 bypass are laid out at site.	
20	Patna Circle	Biharsharif	NH-30A	W/S	Rehabilitation and upgrading to 2 lanes/2 lane with paved shoulders configuration and strengthening to Fathua-Harnaut-Barh Section (Km 0.00 to Km 69.0) of NH-30A in the State of Bihar under Phase 1 of NHHP (Job no. NHIP-BR-98-213-9)	NHHP World Bank 5054	69.00	59119.00 20.11.13	56070.00		Monto Carlo Ltd. & BEL(JV)	06.08.16	05.08.19	yes				12769.00	5682.00	30.03.17	5527.00												Major Bridge 3 Nos sub structure - completed 2 Nos pile work - in progress Minor Bridge 4 Nos up to slab - completed 8 Nos raft and wall - in progress New culvert construction 28 Nos - completed widening culverts 30 nos - completed. 1 st mile stone likely to be achieved.	
21	Patna Circle	Biharsharif	NH-30A	Drain	Construction of RCC Drain in KM-41(P) & 42(P) (Harnaut Bazar) of N.H.30A under N.H.Division, Biharsharif for the year 2014-15	5054	1.17	91.78 13.03.15	72.060	10% Below	Shallendra Engicon Pvt. Ltd.	15.02.16	14.08.16	Yes (weekly)						72.000			70.00 51.00											Work Completed
		Biharsharif Total			3 Nos		70.17	0.00	56583.85						0.00	298.80				6195.79			0.00	16.00	13.75	13.25	16.00	0.00	0.00	0.00	58			
22	Patna Circle	Biharsharif - II	NH-110	Bridge	Construction of minor bridge in km 13 & 15 (Job no. 110/BR/2013-871)	NHO EPC		1339.35 28.08.14 1192.45 27.11.13	1036.36	8.998% Above	Dayal Hi tech Engineers Pvt. Ltd.	03.12.14	02.12.16	Yes				658.75	408.69	1036.36	18.08.16	1036.360											Work Completed.	
23	Patna Circle	Biharsharif - II	NH-110	Bridge	Construction of minor bridge in km 23 & 33 (Job no. 110/BR/2013-876)	NHO EPC		900.14 01.01.14	753.0	4.92% Above	Dayal Hightech Pvt.Ltd.	10.11.14	09.11.16	Yes			28.68	431.04	306.52	753.00	28.07.16	753.00											Work Completed	
24	Patna Circle	Biharsharif - II	NH-333A	PR	P/R work in KM 0.00 to 34.00 of NH 333A		34.00	895.60 22.07.2016	702.22	11.33% below	Kauslya Estate Pvt Ltd	15.12.16	14.06.17	Yes				388.06	702.22	24.03.17	356.02													Work in progress
25	Patna Circle	Biharsharif - II	NH-333A	PR	P/R work in KM 34.00 to 64 of NH 333A		29.25	830.11	636.52	13.29% below	Kauslya Estate Pvt Ltd	27.12.16	26.06.17	Yes				83.74	636.5	28.03.17	76.83												Work in progress	
26	Patna Circle	Biharsharif - II	NH-110	PR	P/R work in KM 14.00 to 35.00 of NH 110 for the year of 2016-17 (Job No. 110-BR- 2016-17/1553)		19.00	764.63	578.60	13.27% below	Sree Ramjee Singh Construction Pvt Ltd.,	16.03.17	15.09.17	Yes						578.6														Work in progress
		Biharsharif II Total			5 Nos		0.00	0.00	1789.36						0.00	0.00			1789.36			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			
	Muzaffarpur Circle	Muzaffarpur Total			0 Nos		0.00	0.00	0.00						0.00	0.00						0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			
27	Muzaffarpur Circle	Motihari	NH-28B	W/S	W/S of existing 1 lane to double lane carriage way in KM 0.00 to 26.00 of NH 28B, Under Special Project (Chhapwa-Betiah section) (Job No-28B-BHR-2010-11-035)	NHO (Special)	26	8278.79 08.12.10	5273.52	23.8% below	M/S Ganga Enterprises Ltd.	24.08.11	23.08.13	Yes	286.07	378.24	684.95	136.73		2233.82	09.07.15	2733.82 (inclusive of mobil. & equipment adv.)												Debar vide Ltr. Letter no. 545 Dated 25.07.14. Work terminated vide letter no. 290 dt. 19.05.16. Ltr. issued for balance work vide Division letter no. 807 dated 06.10.16.
	Muzaffarpur Circle	Motihari			W/S from km 0.00 to 26.00 of NH 28B, for Balance work Under Special Project. (Chhapwa-Betiah section) (Job No-028B-BHR-2010-11-035)				3570.98	3.6% Below	JMC Construction Pvt.Ltd.	11.11.16	10.05.18	Yes					2180.46	2180.46	25.03.17	2180.46											Work in progress	
28	Muzaffarpur Circle	Motihari	NH-104	W/S	W/S of Existing single lane to double lane carriage way in Km 0 to 40.00 of NH-104 in the state of Bihar. (Chakia - Madhuban - Sheohar) (Job No- 104/BR/2013-865)	NHO EPC	40.00	10907.00 21.05.14 12366.00 26.02.13	10850	12.4% above	JKM Infra Project Ltd.	23.08.14	22.08.16	Yes			1085.00	988.14	2253.28	10850	06.03.17	4326.42	230.71											20 no. Box culvert completed & 4 Nos H/P culverts are in progress. Damage has been Imposed due to slow progress

ROAD CONSTRUCTION DEPARTMENT, BIHAR
PROGRESS REPORT OF ONGOING SCHEMES (INCLUDING STATUS OF REMAINING STRETCHES) FOR THE YEAR 2016-17

Sr. No.	Circle	N.H. Division	NH	Work	Stretch/Section	Head	Length (Km)	Sanc. Amount (In lakh) & Date	Agreement Amount (In lakh)	Percentage Above / Below	Name of Contractor	Date of Work order	Date of Completion as per agreement	Work programme Submitted or not	Financial Status as upto 31.03.2017								Physical Status as upto 31.03.2017								Project completion report submitted or not.	Remarks			
															Expenditure (In lakh) From 01.04.12 to 31.03.13	Expenditure (In lakh) From 01.04.13 to 31.03.14	Expenditure (In lakh) From 01.04.14 to 31.03.15	Expenditure (In lakh) From 01.04.15 to 31.03.16	Expenditure (In lakh) From 01.04.16 to 31.03.17	Work Value as per target (In lakh)	Last date of Measurement	Actual Work done (In lakh)	Total Fine imposed with date	Target work to be done as per agreement (In Km)	E/W (KM)	GSB (KM)	WBM/WMM (KM)	BM/DBM/DGBM (KM)	SDBC/BC/PMC (KM)	PCC (KM)			CD/SD/HS works (Nos)		
29	Muzaffarpur Circle	Motihari	NH-104	Electrical Shifting	Erection, Transmission and dismantling of Electrica Work in KM 0 to 40 of NH-104	NHO	40.00	10907.00 21.05.14	411.21	5.62% below	Rana Construction	27.11.14	26.05.15	Yes			136.42	87.71	84.04	411.21	19.07.16	308.18		km 0 to 22. Transformer -7nos. Rail pole-184no. PSC Pole - 101 nos km 28 to 40. Transformer -12nos. Rail pole-234no.	9.00	9.00	9.00	9.00						18	Km 0 to 27, work Complete under this division. In km 28 to 40 rail pole 230 Nos. & 6 Nos transformer Complete. Work in Progress. (Under NH Division, Sitamarhi)
30	Muzaffarpur Circle	Motihari	NH-28B	IRQP	Km 104.2 to 109.8 (Madanpur - Kushinagar) (Job no.-28B/BR/2012-857)	NHO	5.60	1196.69 09.11.12																											On 31.10.2016, C E has been directed to send the proposal of Realignment to MORTH
31	Muzaffarpur Circle	Motihari	NH-28B	W/S	W/S of existing road to two lane with paved shoulder from km 26 to 40 of NH 28B on EPC mode. (Job no.-28B/BR/2013-)	NHO	15.00	8861.00 30.03.15	6549.00	6.51% Above	Baba Hans Construction Pvt. Ltd.	28.11.16	27.11.18						817.64	817.64	30.03.17	817.64		E/W, GSB, WMM, DBM & BC - 15 KM Culvert-17no.	9.00	9.00	9.00	9.00							Work in progress. Calibration of HMP under way. 230 Nos pole out of 270 Nos have already been shifted.
32	Muzaffarpur Circle	Motihari	NH-28B	W/S	W/S of existing road to two lane with paved shoulder from km 41 to 64 of NH 28B on EPC mode. (Job no.-28B/BR/2013-877)	NHO	24.00	9384.07 19.05.15	8583.00	6.21% Above	Ujain Enjicon (India) Pvt. Ltd. (JV)	03.09.15	02.03.17						4303.65	4303.65	30.03.17	4303.65	340.35	E/W, GSB, WMM - 24 KM DBM, BC - 24 KM	21.00	21.00	21.00	22.00			18	Out of 32 nos culverts 18 culverts completed & 4 Box culverts is in progress. Damaged has been imposed due to slow progress.			
33	Muzaffarpur Circle	Motihari	NH-28B	Electrical Shifting	Erection, Transmission and dismantling of Electrica Work in KM 40 to 64 of NH-104	NHO	24.00	10907.00 21.05.2015	292.61	10% below	Rana Construction	18.11.16	17.05.17	yes					132.52	132.52	24.03.17	132.52		Transformer - 40 Nos Rail Pofe - 266 Nos										Work in progress. 211 Nos pole out of 266 Nos have already been shifted.	
34	Muzaffarpur Circle	Motihari	NH-28B	W/S	W/S of existing road to two lane with paved shoulder from km 64 to 97 of NH 28B on EPC mode. (Job no.-28B/BR/2013-)	NHO EPC	33.00	24310 20.09.2016 0680.00 31.03.15 9384.07	19797.00	19.65%	Patel Engineerin Ltd	12.11.16	11.05.19	Yes					9743.52	9743.52	25.03.17	9743.52		E/W, GSB, WMM, DBM & BC - 33 KM	8.50	8.00	1.00								H.M.P. yet to come on site. Work in progress. 101 Nos poles out of 290 Nos have been already shifted.
35	Muzaffarpur Circle	Motihari	NH-28A	IRQP	Restoration of existing road in Raxaul town in km. 63(P) to 67(P)	NHAI	4.45	1398.87 27.04.2014	1223.92	On BOQ rate	Chanakya Technoes Pvt. Ltd.	28.07.14	27.01.15	Yes			855.47	236.30	44.15	1136.12	06.05.15	1136.12 1136.12 (Incl. Sec.a dv.)		GSB-3.9km WMM-4.445 BM-4.445km SDBC-4.445km	3.90	4.445	4.445	4.445							Work completed. NHAI has not provided the total fund yet.
36	Muzaffarpur Circle	Motihari	NH-28B	ROB	Construction of 2-lane ROB & their approaches in replacement of existing level crossing No. T-50SPL at km. 91 of NH 28B in the State of Bihar.		1.82	6247.99 29.03.2016																											Financial bid decision in progress
37	Muzaffarpur Circle	Motihari	NH-28B	ROB	Construction of ROB & its approaches in lieu of existing level crossing (L.C. No.- 55C/2E) at km. 94 on NH 28B in the State of Bihar.		1.76	6849.00 23.03.2016																											Financial bid decision in progress
Motihari Total							11 Nos	214.62	0.00	56551.24						386.07	379.24	0.00			31172.82		571.06		72.99	69.30	64.30	66.00	8.00	0.00	18				
Gopalganj Total							0 Nos	0.00	0.00	0.00						0.00	0.00	0.00			0.00		0.00		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
38	Muzaffarpur Circle	Chapra	NH-101	W/S	KM 14.5-30 Including CD work (Jalalpur - Sahajidpur - Baniyapur) (Job No. 101/BR/2012-839)	PBFF	15.50	3931.46 29.03.12	2901.61	12.1% Below	Alectra Construction Ltd.	05.12.12	04.09.14	Yes			537.99	477.91	825.46	632.52	2901.61	22.02.17	2473.88	29.02	E/W- 15.5 GSB- 15.5 WMM- 15.5 BM- 15.5 SDBC- 15.5 CD- 31(HP-24nos., Box culvert-5nos. & RCC culvert- 2nos.) Pucca drain-5500 m	15.50	15.30	12.40	10.48	6.60		31	Work in progress. Expenditure including 9% Agency Charge.		
39	Muzaffarpur Circle	Chapra	NH-101	PR	P/R work in KM 31 to 45 of NH 101	NHO	15.00	864.12 26.03.15	720.02	4.92% Below	Maa Construction	07.09.15	06.01.16	Yes				489.62	267.71	757.34	30.05.16	757.34		E/W - 1500 BC - 15.00	15.00									Work completed & expenditure including 9.5% agency charge.	
40	Muzaffarpur Circle	Chapra	NH-101	PR/IRQP	PR/IRQP work in KM 0 to 14.50	NHO	14.50	547.88 13.03.15	468.11	1.80% Below	Maa Construction	24.11.15	23.03.16	Yes				467.39		468.11	23.03.16	467.39		E/W - 14.5 BC - 14.5	14.50									Work completed & expenditure including 9.5% agency charge.	
41	Muzaffarpur Circle	Chapra	NH-101	Bridge	Construction of HL RCC bridge in Km 56 (Job no.- 101-BR-2013-870)	NHO EPC		330.13 12.11.13	291.46	3.83% Above	Dayal Hi-tech Engineer Pvt. Ltd.	08.04.15	07.08.16	Yes				193.04	115.07	291.456	02.02.17	308.11		HL RCC Minor Bridge 3x7.60m Box Culvert										Work completed & expenditure including 9.5% agency charge.	
42	Muzaffarpur Circle	Chapra	NH-101	Bridge	Construction of HL RCC bridge (1x16m) in Km 25, 28 & 32 (Job no. 101/BR/2013-872) (EPC Mode)	NHO EPC		1253.20 02.12.13	1048.50	4.93% Above	Dayal Hi-tech Engineer Pvt. Ltd.	09.10.14	08.08.16	Yes				827.66	321.73	1048.50	02.02.17	1149.39		HL Bridge 2x18m-1nos. Box Culvert 3x5m-1nos. 3x6m- 1nos. with Footpath										Work completed & expenditure including 9.5% agency charge.	
43	Muzaffarpur Circle	Chapra	NH-101	PR	P/R work in KM 45 to 65 of NH 101 for the year 2016-17 (Job No. TA-101-BR-2016-17/1547) dt. 10.08.2016		20.00	612.41	499.99	7.68 % above		16.01.17	15.06.17											E/W = 20 km B.C = 20 km										Tender awarded to the Espan Infrastructure Ltd. , Delhi. By the Departmental Tender Committee vide memo no. 794 dt. 14.02.2017.	
Chapra Total							6 Nos	15.50	0.00	2901.61					0.00	537.99	0.00			2901.61		29.02		0.00	15.30	12.40	0.00	0.00	0.00	0					
44	Dehri on Sone Circle	Gaya	NH-110	W/S	Widening & Strengthening work in KM 30 to 40.10 (Job no. NH-28B/2016-119)	LWE	12.1	7979.18 06.08.10	6887.92 6271.67	4.74% Below	M/S J.S.R. Construction Pvt. Ltd.	10.04.20	31-03-15 31-07-14 (EOT) 31-08-12	Yes			460.33	468.52	466.8	74.86		6271.67	14.10.13	5004.01		E/W in Plan 32.1 ESB 32.1 WBM 32.1 SDB 32.1 RCC Slab culvert - 63 HPC - 2/ nos. HL RCC Bridge - 5	31.00 33.00	30.00 30.00	28.00 28.00	26.80 26.80	25.00 25.00	0	58	Debarred vide letter no.547 dt. 10.05.14. Terminated vide letter no. 355 dt. 03.05.15. Final measurement taken on 13.05.16. Bridge - 2 (2) Nos Slab - 39/63 HP - 19/27	

ROAD CONSTRUCTION DEPARTMENT, BIHAR
PROGRESS REPORT OF ONGOING SCHEMES (INCLUDING STATUS OF REMAINING STRETCHES) FOR THE YEAR 2016-17

Sr. No.	Circle	N.H. Division	NH	Work	Stretch/Section	Head	Length (Km)	Sanc. Amount (In lakh) & Date	Agreement Amount (In lakh)	Percentage Above / Below	Name of Contractor	Date of Work order	Date of Completion as per agreement	Work programme Submitted or not	Financial Status as upto 31.03.2017								Physical Status as upto 31.03.2017								Project completion report submitted or not.	Remarks		
															Expenditure (In lakh) From 01.04.12 to 31.03.13	Expenditure (In lakh) From 01.04.13 to 31.03.14	Expenditure (In lakh) From 01.04.14 to 31.03.15	Expenditure (In lakh) From 01.04.15 to 31.03.16	Expenditure (In lakh) From 01.04.16 to 31.03.17	Work Value as per target (In lakh)	Last date of Measurement	Actual Work done (In lakh)	Total Fine imposed with date	Target work to be done as per agreement (In Km)	E/W (KM)	GSB (KM)	WBM/ WMM (KM)	BM/DBM/ DGBM (KM)	SDBC/BC/ PNC (KM)	PCC (KM)			CD/SD/ HS works (Nos)	
															16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31			32	33
					Balance Work of Widening to 2-Lane and Improvement of N.H.-110 Biharsharif (Telhara) - Jehanabad-Arwal (Kendu) Km. 36 to 68.1 In Bihar under LWE Scheme (Job No.-LWE-BR-2010-11-149)		32.10	7979.18 06.08.10	2598.93	0.16	Waris Buildcon India Pvt. Ltd.	16.08.16	15.11.17	Yes				493.10	2598.93		493.10	E/W -1.1 GSB-2.1 WMM-4.1 BM-5.3 SDBC-7.1 Bridge-5no. Slab-24no. HP-8no.		1.10	1.10	0.70							1. Km. 53 (Dardha) Bridge (Span: 7 X 24.00m) Foundation Work Completed, Sub-Structure:- A-2, P-1, P-2 P-3, P-4, P-5, P-6 Completed, Super Structure:- Span2, Span-6 & Span-7 Completed. 2. Km. 68 (Jahangirpur) Bridge (Span: 2 X 16.00m) Foundation Work Completed, Sub-Structure:- A-1, A-2 & P-1 Completed, Span-2 Completed. 3. Km. 48 (Kararua) Bridge (Span: 2 X 18.00m) Abutment- A-1, A-2 & Pier Pile Work Completed. A-1 Pile Cap Completed, A-1 Shaft Work in progress. 4. Km. 63 (Nehalpur) Bridge (Span: 2 X 16.00m) Foundation- Pile Work A-1, A-2 & Pier work in Progress. 4.04 No. Culvert Completed & 15 No. Culvert in Progress.	
45	Dehri on Sone Circle	Gaya	NH-110	W/S	Widening & Strengthening work in KM 68.1 to 86.35 (Kendu - Arwal) (Job no. 110/BR/2012-861)	NHO	17.28	5871.45 11.12.12	4963.46 4633.887	9.538% Below	M/s BLA Project Pvt. Ltd.	11.05.13	31-03-16 10-05-15	Yes		2304.27	1094.18	321.97	1578.71	4963.46		5299.13	-	E/W- 18.25 GSB- 17.925 WMM- 17.925 BM- 17.925 SDBC- 17.925 HPC - 26 no. RCC slab Culvert - 31 no. Minar Bridge - 03 no.	17.075	17.925	17.925	17.925	17.925		52 (HPC -26 Slab -26) Minor Bridge - 3		Debarred Vide C.E. N.H. letter no-1467 dt- 27.04.2016. Bridge completed.	
46	Dehri on Sone Circle	Gaya	NH-110	Drain	Construction of RCC drain along Patna-Gaya railway line (west side) from Rajabajar railway underpass to Daardha River and repair of PCC road of Rajabajar railway underpass in Jehanabad in KM 56 of NH 110 (Job No. 110/BR/2014-15/882)	NHO	PCC - 0.11 Drain - 0.4	90.33 08.12.14	70.933	10% Below	Krishlay Nirman Construction & Co.	25.03.15	25.07.15	Yes				58.84		70.933		59.48 58.84								0.055			Work Completed. PCR submitted to S.E. vide divisional letter No. 527(E) dated 22.06.2016	
47	Dehri on Sone Circle	Gaya	NH-99	W/S	Widening and Strengthening of existing road in to 2 lane with paved shoulder in Km. 0.00 (Dobhi) to 11.400 (Gosaidih) of N.H.-99 in the State of Bihar (Job No.-99-BR-2015-16/892)		11.40	4522.00 07.03.2016	3361.620		Waris Buildcon India Pvt. Ltd.	16.08.16	15.02.18	Yes					708.49	3361.62		708.49	GSB-11.400 WMM-11.400 DBM-11.400 BC-11.400 Drain = 2.55 Km Slab = 15 Nos.	9.00	7.00	6.00							7 Numbers culvert Completed.	
48	Dehri on Sone Circle	Gaya	NH-110	RUB	Construction of Additional Road Under Bridge at Jehanabad in Km. 56 of N.H.-110 (at K.M. 46/13 in Patna-Gaya Line) Under N.H. Division, Gaya For the year-2015-16 in the State of Bihar			346.54 (estimated amount)																								Requested to MORT&H for transfer this job to Railways. Vide divisional Letter no. 864 (we) dated 17.09.16		
49	Dehri on Sone Circle	Gaya			Construction of PQC road in approach of integrated Check Post (Karmanasha) Mohania in Km. 860 of NH-2			935.10 (estimated amount)																									Letter of Acceptance Issued Vide T.O. Letter No.-194 Dated-27.02.2017 & Issue of Notice Proceed with the Work Issued Vide T.O. Letter No.- 283 Dt. 15.03.2017	
50	Dehri on Sone Circle	Gaya	NH-110	IRQP	I.R.Q.P. Work in Km. 86.350 to 88.350 of N.H.-110 (Job No.-T.A.-110-BR-2015-16/1544)	NHO	2.00	125.16 (estimated amount)	112.640	10 % below	Ravindra Kumar, Nasrigani, Danapur, Patna	24.10.16	22.04.17	yes				58.71	112.640		58.71	BM = 2 Km BC = 2 Km & Road furniture						2.00	2.00				Work Completed.	
51	Dehri on Sone Circle	Gaya	NH-2C	W/S	Widening to 2 lane with paved shoulder from Km. 0.00 to 40.00 of N.H.-2C (Dehri-Banjari-Akbarpur Road) in the state of Bihar on EPC mode under NHO Annual Plan 2016-17 (Job No.- 02C-BR-2016-17-896)	NHO	40	17205	17944.22	4.296% above	M.G. Contractor Pvt. Ltd., Puchullia, Hariyana	23.03.17	22.03.19																			LOA issued on 11.02.17 & Appointed date issued on 23.03.2017.		
52	Dehri on Sone Circle	Gaya	NH-110	Bridge	Construction of High Level Bridge at Km 38 (Bandhugan) on NH-110 in the state of Bihar (Job No. - NH-110/Bihar(1B)/16-17-024-S&R(B))	NHO	5x30m	1215.07																									Tender awarded in process.	
		Gaya Total			9 Nos		94.88	0.00	24088.34							460.33	2793.59			17379.25		0.00		0.00	8.10	7.10	2.70	2.00	0.06	0				
53	Dehri on Sone Circle	Aurangabad	NH-98	W/S	Rehabilitation and upgrading to 2 lanes/2 lane with paved shoulders configuration and strengthening to Anishabad-Aurangabad-Hariharganj Section (Km 0.00 to Km 62.00) of NH 98 in State of Bihar for Lot-1 (Km 0.00 to Km 62.00) under Phase I of NHHP (Job no. NHHP-BR-98-213-1)	NHHP World Bank	62.59	27839.00 civil work 01.10.13	28241.21	1.44% Above	DRA-S&P(JV)	30.08.2014	29.08.2016	Submitted and provisionally approved				1412.06	8011.18	6717.56	28200.00	31.03.17	16037.52	20.00	2 Lane with Paved shoulder 62.0km	52.00	52.00	50.00	50.00	16.00	4.00	61 No Culvert 1 No M B		Completed H.P. - 50 Nos, Slab - 15 Nos. Box culvert - 1 Nos & Minor Bridge - 1 Nos In Progress Box culvert - 2 Nos H.P. - 13 Nos Minor Bridge - 2 Nos 32 Nos not started
54	Dehri on Sone Circle	Aurangabad	NH-98	W/S	Rehabilitation and upgrading to 2 lanes/2 lane with paved shoulders configuration and strengthening to Anishabad - Aurangabad - Hariharganj Section (Km 62.00 to Km 154.625) of NH-98 in State of Bihar for Lot-II (Km 62.00 to Km 154.625) under Phase I of NHHP (Job no. NHHP-BR-98-213-1)	NHHP World Bank	89.575	32648.00 civil work 04.07.14	35822.19	9.724% Above	Monte Carlo	16.04.14	16.10.16	Submitted				5048.61	14109.11	8517.47	35800.00	31.03.17	27675.19		2 Lane with Paved shoulder 62.0km	86.65	88.30	87.50	88.30	88.30	117 Nos Culvert 6 Nos M B		Bridges/Culverts completed (i) H.P. - 59 Nos, Slab- 45 Nos, Box - 9 Nos. & M. Bridges - 7 Nos. (ii) in progress NIL Box culvert - all completed	

ROAD CONSTRUCTION DEPARTMENT, BIHAR
PROGRESS REPORT OF ONGOING SCHEMES (INCLUDING STATUS OF REMAINING STRETCHES) FOR THE YEAR 2016-17

Sr. No.	Circle	N.H. Division	NH	Work	Stretch/Section	Head	Length (Km)	Sanc. Amount (In lakh) & Date	Agreement Amount (In lakh)	Percentage Above / Below	Name of Contractor	Date of Work order	Date of Completion as per agreement	Work programme Submitted or not	Financial Status as upto 31.03.2017								Physical Status as upto 31.03.2017								Project completion report submitted or not.	Remarks		
															Expenditure (In lakh) From 01.04.12 to 31.03.13	Expenditure (In lakh) From 01.04.13 to 31.03.14	Expenditure (In lakh) From 01.04.14 to 31.03.15	Expenditure (In lakh) From 01.04.15 to 31.03.16	Expenditure (In lakh) From 01.04.16 to 31.03.17	Work Value as per target (In lakh)	Last date of Measurement	Actual Work done (In lakh)	Total Fine imposed with date	Target work to be done as per agreement (In Km)	E/W (KM)	GSB (KM)	WBM/WMM (KM)	BM/DBM/DGBM (KM)	SDBC/BC/PMC (KM)	PCC (KM)			CD/SD/HS works (Nos)	
															16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31			32	33
55	Dehri on Sone Circle	Aurangabad	NH-98	Shifting	Shifting of utilities (Electrical) in NH 98 between KM 0 to 156 for rehabilitation and upgrading to 2 Lane /2 Lane with paved shoulder configuration and strengthening under NHIP phase I in the state of Bihar	NHIP World Bank	156.000	1298.13 07.12.12	964.91		Mahavir Buildwell Pvt. Ltd.	07.10.13	06.06.14	yes	483.37	354.95	218.70	230.54	1470.00		1287.60													95% work has been completed
		Aurangabad Total		3 Nos			308.17	0.00	65028.31					0.00	483.37				29670.00		20.00													
	Purnea Circle	Araria	NH-327(E)	IRQP	I.R.Q.P. work in Km. 36.00 to 39.00 of N.H. - 327 (E)	Non-Plan	3.00	220.12	198.11	10.00 % below	Kamac Engineers	11.02.16	10.04.16 30.09.16	Yes										DBM-3.00 BC-3.00			3.00	3.00				work completed.		
56	Purnea Circle	Araria	NH-327(E)	W/S	W/S with paved shoulder work in km 69 to 75 (Job no.-327E/BR/2013-878)	NHO	7.00	4250.10 03.03.14	3093	12.55% Below	KamecEngineers Pvt. Ltd.	27.06.15	26.06.17	Yes			2369.22		2369.22		2943.16			E/W, GSB, WMM - 7 KM DBM, BC - 7 KM	7.00	7.00	7.00	7.00	7.00		7.00	95% work completed.		
57	Purnea Circle	Araria	NH-327(E)	W/S	W/S with paved shoulder work in km 40 to 56 (Job no.-327E/BR/2013-879)	NHO	17.00	6848.68 04.03.14	4190	13.17% Below	M/S Singh-NICCC(JV)	27.06.15	26.06.17	Yes			3258.64		3258.64		3743.40			E/W, GSB, WMM - 17 KM DBM, BC - 17 KM	17.00	17.00	17.00	17.00	17.00		8.00	95% work completed.		
58	Purnea Circle	Araria	NH-327(E)		Upgradation of KM 99 To KM 112 NH-327E to national highway standard on EPCmode (Job No. - 327/BR/2013-14/881)	Plan	14.00	6383.57 22.04.14	3440	31.00% Below	M/S Singh-NICCC(JV)	22.06.15	21.06.17	Yes			1183.91		1183.91		2404.73			E/W, GSB, WMM - 14 KM DBM, BC - 14 KM	14.00	14.00	14.00	14.00	14.00		1.00	Work in progress		
60	Purnea Circle	Araria	NH-327(E)	W/S	Strengthening & Widening of KM 93.612 to KM 98.00 of NH 327(E)	Plan	4.39	53.41.69	4326.77	19.00% Below	M/S Top Line Infra Projects Pvt. Ltd.	13.02.16	12.02.17	Yes							2053.84			E/W, GSB, WMM, DBM, BC - 4.388 KM Drain - 8.80	3.80	3.80	3.80	3.80	3.80			Drain 5500 m Pile 52 No. pile out of 52 Work in progress		
		Araria Total		4 Nos			42.39	0.00	15049.77					0.00	0.00				5627.86		0.00													
61	Purnea Circle	Purnea	NH-81	W/S	KM 30.25-55.40 exiting single lane to double lane (Maniya - Lawa) (Job no-081/BRH-2010-11-0036)	NHO (spl-proj)	25.15	13960.57 10.12.10	10256.793	10.1% Below	BLA-S&P(JV)	27.08.11	30-06-16 25-06-14(EOT) 26-08-13	Yes	1571.85	2678.750	2145.58	213.76	1043.59	10256.796	02.03.17	9557.03			E/W-25.15 GSB-25.15 WMM-25.15 DBM-25.15 BC-25.15 Box culvert 16 no. minor bridge 5no	24.50	23.50	23.50	23.50	21.50		5.00	12 numbers culvert completed. 5 numbers Bridge work completed. Rest work in progress.	
62	Purnea Circle	Purnea	NH-81	Bridge	HL Bridge In km 33rd (2x24mtr) (Kathar-Pranpur) (Job No.081/BR/2007/734)	NHO	4.90	272.14 31.03.07	326.95		Ashok Kumar Chaudhary	15-01-11 25-07-08	30-09-11 14-07-09	Yes	169.47	168.43	189.47				1635.5	22.05.09			HLRCC Bridge (3x24m) Pile cap - 4								work resond vide L.No.11880 dt. 16.08.11 30-04-10 Piles complete.	
	Purnea Circle	Purnea	NH-81	Bridge	HL Bridge In km 33rd (3x24 mtr) (Kathar-Pranpur) (Job No.081/BR/2007/734)	NHO (TS)	534.4	06.07.10	402.81	4.90% Above	Sri Ram Enterprises, Bhagalpur	22.03.13	31.12.15 21.05.14	No	37.79	158.574	92.21	16.42		402.81	15.12.15	305.00			Pile - 40 Pile cap - 4 Abutment - 2 Pier - 2							Bridge completed & protection work in progress.		
63	Purnea Circle	Purnea	NH-81	Bridge	HL Bridge In km 36th (2x24mtr) (Kathar-Pranpur) (Job No.081/BR/2007/735)	NHO	4.90	285.67 21.12.13	268.10		Nagesh K. Maipal	15-01-11 25-07-08	30-09-11 14-07-09	No	124.22	121.225	124.223				268.10				HLRCC Bridge (2x24m) Pile cap - 3								work resond vide L.No.11880 dt. 16.08.11 30-04-10 pile cap complete. cap progress.	
	Purnea Circle	Purnea	NH-81	Bridge	HL Bridge In km 36th (2x24mtr) (Kathar-Pranpur) (Job No.081/BR/2007/735)	NHO	385.60	15.07.10	296.10	4.9% Below	Sri Ram Enterprises, Bhagalpur	22.03.13	31.12.15 21.05.14	No	120.34	92.02	16.25				296.10	31.12.15	228.62			Pile - 30 Pile cap - 3 Abutment - 2 Pier - 2							Work completed.	
64	Purnea Circle	Purnea	NH-107	Bridge	HL RCC bridge in km 148 across Kusaha River (7x21m) (Job no. - 107/BR/2012-846)	NHO		1935.91 07.11.12	1751.22	0.919% Below	Maa Rajeshwari Construction	07.08.13	06.05.15	NO	813.69	497.30	74.61	65.02	1751.22	28.03.17	1501.30				HL RCC Bridge (7x21m) A1 & A2 (29.5m) P1 to P6 (30m)								Work completed.	
65	Purnea Circle	Purnea	NH-31	Check Post	Construction of PQC road at Dalkola Check Post	5054	0.715	1112.06 12.08.14	937.70	10% Below	M/S Ravindra Kumar	04.07.15	03.01.16				94.81	816.84	937.70	23.01.17	911.65				DLC & PQC - 0.715 Km					0.715			Road work completed.	
66	Purnea Circle	Purnea	NH-131A	IRQP	IRQP work in Km 55.12 to 70.0 of NH 131A for the Year 15-16 Job no. TA-131A - BR - 2015 -16/1535	5054	14.15	968.73	708.36	16.18% Below	JMC Construction Pvt.Ltd. Chittoor - AP	02.06.16	01.12.16					692.96	708.36	25.10.16	692.96				BM-14.15km BC-14.15km			14.15	14.15				Road work completed	
67	Purnea Circle	Purnea	NH-131A	PR	PR work in km 29.12 to 55.12 of NH-131A (Manihari-Kathar stretch) for the year 2016-17 (Job No. 131A-BR-2016-17/1555) dt. 23.09.2016		26	653.5 0	560.77	11.16%			six months																				Tender award ed to the JMC Construction Pvt.Ltd. By the departmental tener committee vide memo no. 795 dt. 14.02.2017	
68	Purnea Circle	Purnea	NH-81	Road	Strngthening & Widening of 2-lane with paved shoulder from KM 0.0 to KM 19.04 (Korha-Kathar Section) of NH 81 (Job No. 081-BR-2016-17/895) dated 19.08.2016	EPC Mode	19.04	11130.00	7139	15.13% less			eighteen months																				Tender award ed to the Baba Hans Construction Pvt.Ltd. By the departmental tener committee vide memo no. 1400 dt. 15.03.2017	
69	Purnea Circle	Purnea	NH-131A	Repair	Estimate for repair Km 2.00 to 29.12 of NH-131A (Amdabad-Manihari-Kathar stretch)		27.12																										Tender award in process. Financial bid opened	
70	Purnea Circle	Purnea	NH-81	ROB	Construction of two lane ROB in lew of level crossing KK-4A of Km 31 on f NH-81		1.482	5378.09 31.03.2015																										Work award to Narayan Das Construction, Kathar
71	Purnea Circle	Purnea	NH-81	ROB	Construction of two lane ROB in lew of level crossing KK-4A of Km 48 on f NH-81		1.0514	4954.7 31.03.2015	3942.56	4.94 % above	Dayal Hitech Baba Hans (JV)																							Work in progress
72	Purnea Circle	Purnea	NH-131A	ROB	Construction of two lane ROB in lew of level crossing KT-2-2/B of Km 46 on f NH-131A		1.48	4447.64 16.03.2016																										Financial bid submitted vide S.E.'s letter no 1007 dated 29.12.2016

ROAD CONSTRUCTION DEPARTMENT, BIHAR
PROGRESS REPORT OF ONGOING SCHEMES (INCLUDING STATUS OF REMAINING STRETCHES) FOR THE YEAR 2016-17

Sr. No.	Circle	N.H. Division	NH	Work	Stretch/Section	Head	Length (Km)	Sanc. Amount (In lakh) & Date	Agreement Amount (In lakh)	Percentage Above / Below	Name of Contractor	Date of Work order	Date of Completion as per agreement	Work programme Submitted or not	Financial Status as upto 31.03.2017								Physical Status as upto 31.03.2017								Project completion report submitted or not.	Remarks	
															Expenditure (In lakh) From 01.04.12 to 31.03.13	Expenditure (In lakh) From 01.04.13 to 31.03.14	Expenditure (In lakh) From 01.04.14 to 31.03.15	Expenditure (In lakh) From 01.04.15 to 31.03.16	Expenditure (In lakh) From 01.04.16 to 31.03.17	Work Value as per target (In lakh)	Last date of Measurement	Actual Work done (In lakh)	Total Fine imposed with date	Target work to be done as per agreement (In Km)	E/W (KM)	GSB (KM)	WBM/WMM (KM)	BM/DBM/DGBM (KM)	SDBC/BC/PMC (KM)	PCC (KM)			CD/SD/HS works (Nos)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34
73	Purnea Circle	Purnea	NH-131A	ROB	Construction of two lane ROB in lew of level crossing KB-1B of Km 49 on F NH-131A																												Approved Drawing has been received from Chief Engineer, North Frontier Railway. Sanction of DPR awaited
74	Purnea Circle	Purnea	NH-107	PR	PR work in km 141 to 180 of NH-107 for the year 2016-17 (Job No. 107-BR-2016-17/1554) dt. 28.09.2016.		39.62	1046.78 23.09.216	795.97	18.29% below			six month																			Tender awarded to the M/S H.S. Mehta Infra Pvt Ltd Ajmer (Rajsthan) Departmental Tender Committee vide memo no. 635 dt. 06.02.2017	
Purnea Total					14 Nos		40.02	968.73	14948.04						1900.33	4062.04				14948.04			0.00			24.50	23.50	23.50	23.50	21.50	0.00	5.00	
75	Purnea Circle	Madhepura	NH-107	Bridge	Construction of HL Bridge at 41st km (Job No- 107/BR/2010-818)	NHO	-	590.60 29.10.12 357.77 31.03.10	539.93(Rev.) 328.24	At B.O.Q. Rate	Vishal Construction	09.04.10	31.03.14 03.09.11	Yes	215.71	102.87	27.43	9.97	75.68	539.93	28.03.17	536.55	2.7 Lt. 726 29.06.13	HL RCC Bridge & Approach (3 Span) 3x18.4M								Work completed.	
76	Purnea Circle	Madhepura	NH-106	Electrical Shifting	Shifting of Utilities (Electrical) in NH-106 between km 0 to 106 for rehabilitation and upgrading to 2-lane/2-lanes with paved shoulders configuration and strengthening under NHIP Phase-I in the State of Bihar (RW/NH/2013/18/03/2010 SP/B/3/P-9	World Bank	106.00 Utility shifting	2966.00 (Revised) 1231.11 09.10.12	2446.13 983.307	1.254% Below	Sri Mahavir Buildwell Pvt. Ltd.	20.06.13	19.03.14	Yes		718.90	172.131		273.06	2446.13	26.03.17	1164.09		Shifting of Utilities (Electrical) from km 0 to 106								Work in progress	
77	Purnea Circle	Madhepura	NH-327(E)	W/S	Upgradation (2-lane with paved shoulder) of the km 154.00 Km to 166.00(12km) (Job no.327 E-BR/2013-14-880)	NHO EPC	12.00	5700.8 01.05.14	3992.000	2.76% Below	Baba Hans. Construction Pvt. Ltd.	27.03.15	26.03.17	Yes				1117.38	2202.30	3992.00	29.03.17	3431.760		E/w, GSB - 11.65 DBM - 10.82 DBM, BC - 10.83 PCC - 0.83	12.00	12.00	12.00	12.00	12.00	0.80	6	3 Nos slab culvert & 3 Nos Hume pipe widening done. 5 Nos Hume pipe fresh construction done. In one Minor Bridge boulder pitching done. In 2 RCC causeway & 1 H L Bridge expansion joint done. Work in progress .	
78	Purnea Circle	Madhepura	NH-106	W/S	Rehabilitation and upgrading to 2 lanes/2 lane with paved shoulders configuration and strengthening to Birpur-Bihpur Section (Km 0.00 to Km 106) of NH-106 in the State of Bihar under Phase I of NHHP (Job no. NHHP-BR-98-213-10)	NHHP World Bank	106.00	57535.00 18.10.13	67500.00		M/S IL&FS Engineering & Construction Ltd. Hyderabad	03.10.16	02.10.19						3375.00	67500.00	24.01.17	3375.00		E/W = 106 km GSB = 106 Km WBM = 106 km BM = 106 km SDBC = 106 km	28.00	1.75					29.04 km clearing & Giving. 16.68 Km sub grade completed. Rest work in progress.		
79	Purnea Circle	Madhepura	NH-106		Shifting of Utilities (Water Supply pipe lines and hand pumps) in NH-106 between Km. 0.00 (Birpur) to Km 106 (Udakishungani) for rehabilitation & upgrading 2 Lane/2 Lanes with paved shoulder configuration and strengthening under NHIP Phase I for the year 2013-14 Job no. NHHP-BR-103-2013-06	World Bank	106.00 Utility shifting	433.24(Rev) 373.68 18.10.13	410.382	16.832% Above	M/s Alam Construction Works & Company, Madhepura	05.12.15	04.04.16						245.02	410.38	28.03.17	245.02	8.2 Lt. 445 01.04.16	138 Nos. of Hand-pump Shinking and loying 15.714km water pipe line.							11.00 KM water pipe line shifted and 138 no. hand pump complete.		
80	Purnea Circle	Madhepura	NH-107	PR	P.R. Work in km 97 to km 99 of NH - 107 for the year 2014-15 (TA-107-BR-2014-15/1529)	PR	2.00	135.45 29.03.15	106.356	10% Below	M/s Udaykant Jha	19.05.16	18.07.16	Yes					106.25	106.36	28.03.17	106.25		E/W - 3586.5cu. m. WMM- 83.325cu. m. BM - 589.38 M3(2.0 KM) BC- 330.00 M3 (2.0 KM) Road Marking - 400M2 (2 km)			83.32m ³	2.00	2.00		Work completed		
81	Purnea Circle	Madhepura	NH-107	PR	P.R. Work in km 50(P) to km 73(P) of NH - 107 for the year 2015-16	PR	22.19	506.92 06.08.15	398.030	10% Below	Shiv Krishna Builder Pvt. Ltd.	08.05.16	18.07.16	Yes					397.97	398.03	8.10.16	397.97		scarfying - 3157.25M2 WMM- 1293.98M3, BM- 508.396M3, BC- 2501.49 M2 (23Km), Road marking - 1465M2 (23km), E/W- 12000 M3				22.19			Work completed		
82	Purnea Circle	Madhepura	NH-107	PR	P.R. Work in km 40(P) to km 45(P) of NH - 107 for the year 2015-16	PR	5.00	182.91 06.08.15	143.619	10% Below	Ratan Kumar Singh	24.05.16	18.07.16	Yes						143.62				WMM- 246.75M3, BM- 164.05 M3, BC- 987.00M2 (5.0Km), Road marking - 465.30M2 (5.0Km), E/W- 2400 M3				5.00			Work completed		
83	Purnea Circle	Madhepura	NH-106	PR	Construction of Passing Zone from KM 106(Uda-Kishungani) to KM 124(Fulaut) of NH - 106 for the year 2015-16	NHO	18.00	856.22 04.12.15	617.019	17.72% Below	M/S Narsingh Constructions	08.09.16	07.09.17	Yes					502.01	617.019	27.03.17	502.01		WMM 18.0 KM Premix Carpet 18.0 KM		17.95	17.95		17.00			Work in Progress	
84	Purnea Circle	Madhepura	NH-327(A)	EPC	Strngthening & Widening of 2-lane with paved shoulder from KM 0.0 to KM 25.01 of NH 327(A) (327(A)-BR-2014-15/888)	NHO	25.01	8429.69 31.03.15	5429.00	0.152	Baba Hans Construction	05.10.16	04.07.18							5429.00				E/w 25.0 KM GSB, WMM 25.0KM DBM, BC 25.0KM		5.50	5.50				Work in Progress		
85	Purnea Circle	Madhepura	NH-106	Tree Cutting	Carriage of tree after cutting, NPV and compensatory a forestation for Rehabilitation and upgrading to 2 lanes/2 lane with paved shoulders configuration and strengthening of Birpur-Bihpur Section (Km 0.00 to Km 106) of NH-106 in the State of Bihar under Phase I of NHHP (Job no. NHHP-BR-106-2016-17-146)	NHO	106	2877.00 28.09.16	Forest Deptt, Bihar										1248.72	2877	27.01.17	1248.72										NVPA, CA & Handling Charge payment	
Madhepura Total					11 Nos		296.20	0.00	78596.41						215.71	821.77				81582.46			0.00		40.00	37.20	17.50	14.00	56.19	0.00	6.00		
86	Darbhanga Circle	Sitamarhi	NH-104	Electrical Shifting	Electrical utilities shifting work under NHIP phase I in km 40 to 47 of NH 104 for the year 2014-15	NHHP	8.00	94.13 22.01.14	86.18	0.25% Below	Rana Const. Kadam Kuan, Patna	09.02.15	08.06.15	yes		56.58	13.21			86.18	18.03.15	69.79		Rail Pole -84Nos. PSC Pole-24Nos. Dismantling-7.00km							Work completed		
87	Darbhanga Circle	Sitamarhi	NH-104		Rehabilitation and uprading to 2 lanes/2 with paved shoulders configuration and Strengthening to Sheohar-Sitamarhi-Jainagar - Narhaia Section of NH-104 from Km 40.00 79.40 in the state of Bihar under phase-I of NHHP (Package No. SP/C/1Group C) Lot-I	NHHP World Bank	39.40	17885.00	15462.00		SHIL-RCM JV	04.05.16	03.05.18	Yes				2574.68				1546.20		E/W - 7.0 Km GSB - 7.0 Km & Culvert = 10 Nos.	11.76	5.00	1.20			10 Nos H.P. & 3 Nos Box	Construction work of 1 no. Hume pipe culvert & 1 Nos Box Culvert & 2 Nos Minor Bridge are in progress		

ROAD CONSTRUCTION DEPARTMENT, BIHAR
PROGRESS REPORT OF ONGOING SCHEMES (INCLUDING STATUS OF REMAINING STRETCHES) FOR THE YEAR 2016-17

Sr. No.	Circle	N.H. Division	NH	Work	Stretch/Section	Head	Length (Km)	Sanc. Amount (In lakh) & Date	Agreement Amount (In lakh)	Percentage Above / Below	Name of Contractor	Date of Work order	Date of Completion as per agreement	Work programme Submitted or not	Financial Status as upto 31.03.2017								Physical Status as upto 31.03.2017								Project completion report submitted or not.	Remarks	
															Expenditure (In lakh) From 01.04.12 to 31.03.13	Expenditure (In lakh) From 01.04.13 to 31.03.14	Expenditure (In lakh) From 01.04.14 to 31.03.15	Expenditure (In lakh) From 01.04.15 to 31.03.16	Expenditure (In lakh) From 01.04.16 to 31.03.17	Work Value as per target (In lakh)	Last date of Measurement	Actual Work done (In lakh)	Total Fine imposed with date	Target work to be done as per agreement (In Km)	E/W (KM)	GSB (KM)	WBM/WMM (KM)	BM/DBM/DGBM (KM)	SDBC/BC/PHC (KM)	PCC (KM)			CD/SD/HS works (Nos)
															16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31			32
88	Darbhanga Circle	Sitamarhi	NH-104		Rehabilitation and uprading to 2 lanes/2 with paved shoulders configuration and Strengthening to Sheohar-Sitamarhi-Jainagar - Narhaia Section of NH-104 from Km 79.40 to 156.50 in the state of Bihar under phase-I of NHIP (Package No. SP/C/1Group C) Lot-II		77.10	36977.00	31968.00		SHIL-RCM JV	30.06.16	29.12.18	No				3978.70											2 Nos. Box & 5 Nos H.P.	4 nos. HP culvert & 2 Nos Box Culvert & 2 Nos Minor Bridge are in progress			
89	Darbhanga Circle	Sitamarhi	NH-104		Rehabilitation and uprading to 2 lanes/2 with paved shoulders configuration and Strengthening to Sheohar-Sitamarhi-Jainagar - Narhaia Section of NH-104 from Km 156.50 to 219.945 in the state of Bihar under phase-I of NHIP (Package No. SP/C/1Group C) Lot-III		63.45	55330.00	47835.00		BSGPL Hyderabad	12.05.16	11.11.18	Yes			5936.06											15 Nos. H.P.	1 nos. HP culvert & 2 Nos Box Culvert are in progress & precasting of 115 segments is in progress. 2 Nos Minor Bridge are in progress				
90	Darbhanga Circle	Sitamarhi	NH-104		Shifting of Utilities (Electrical) in NH-104 between km 40 to 216 for rehabilitation and Upgrading to 2-lane/2-lanes with paved shoulders configuration and strengthening under NHIP Phase-I in the State of Bihar	World Bank	176.00	1082.59	742.35	3.37% Below	Mangalam Planner & Construction Pvt. Ltd.	08.02.14	11.07.14	Yes		128.61	372.65		742.35	13.02.17	666.80									PSC Pole -437 Nos out of 437 Nos. Rail Pole -42' long - 783 Nos out of 2562 Nos. Rail Pole-33ft long- 25no.			
91	Darbhanga Circle	Sitamarhi	NH-122A	PR	P.R. Work in km 0 to km 31.82 of NH - 122A for the year 2014-15 (TA-122A-BR-2014-15/1526)	Central	31.82	694.25	589.07	2.7428% Below	Sri Ashok Kumar Singh	26.08.15	25.05.16	No			171.00	427.53	589.07	24.05.16	598.53										Work completed		
92	Darbhanga Circle	Sitamarhi	NH-104		Widening and Strengthening of existing single lane to double lane carriage way in km 0 to 40 of NH 104		40	14676	10850.00		JKM Infra Project Ltd., New Delhi	27.08.14	26.06.16	yes				10850.00										0.669	2 Nos/ 730m (one side)	Out of 40 km, 13 km (from km 27 to 40) in this division. 36 Numbers Pile cap of P2 and shaft of A1 and P1 completed. , A2 is in progress. For expenditure - Nodal is NH Division, Motihari			
93	Darbhanga Circle	Sitamarhi	NH-104		Cutting of trees & transportation of cut wood to forest depot from km 40 to 217 of NH 104 under Non protected forest for the year 2015-16		5054	177.00	10.14	9.13	Md Mohiddin Khan, Sitamarhi	25.06.15	24.09.15	yes																Agreement limited to from Km 40.00 to 79.40. Trees cut - 624 Nos. work in progress. Balance work awarded to civil contractor of NHIP.			
94	Darbhanga Circle	Sitamarhi	NH-104		Cutting of trees & transportation of cut wood to forest depot from km 40 to 217 of NH 104 under protected forest for the year 2015-16		177.00	13.51	8.90		Sree S. N. Singh	25.06.15	24.09.15	Yes																Agreement closed and work awarded to civil contractor of NHIP			
Sitamarhi Total							9 Nos	259.77	124878.14	107541.73					0.00	128.61		1417.60			0.00		50.61	15.65	6.70	5.20	0.00	0.00	0.00				
95	Darbhanga Circle	Jaynagar	NH-105	W/S	Work on 28+53.76 (under special package) under special package (Job No. 105/BHR-2010-11-028)	NHO (Spl Proj)	28.00	10969.02	7090.237		M/S Gangotari Enterprises Ltd.	20.05.11	19.05.19	Yes		815.41	1761.97	7030.24	7030.24		2761.57									Resonance work vide letter no. 574 dt. 26.09.2015, status report on 11.06.2015 approved in judgement of honorable sub judge, Patna. Counter affidavit filed in court of sub judge, Patna, next hearing of 04.01.2016.			
96	Darbhanga Circle	Jaynagar	NH-105	W/S	Balance work of W/S of existing single lane to double lane in km. 0 to 28 of N.H.105 (Job No.-105-BH-2010-11/028)			13080.00	8808.46	30.43%	AARPEE Projects Pvt. Ltd.	16.06.16	15.02.18	yes																Road is moterale Work in progress.			
96	Darbhanga Circle	Jaynagar	NH-105	W/S	km 28+53.76 existing single lane to two lane under special package (Job No-105/BHR-2010-11-028)	NHO (Spl Proj)	28.00	13005.49	8468.39	30.43% above	M/S Gangotari Enterprises Ltd.	22.08.11	21.08.19	Yes		119.70	1288.24	292.08	8468.39		1798.74										1 no. Box culvert in progress, minor bridge in progress	Resonance work vide letter no. 574 dt. 26.09.2015, status report on 11.06.2015 approved in judgement of honorable sub judge, Patna. Counter affidavit filed in court of sub judge, Patna, next hearing of 04.01.2016. Retender for balance work vide financial bid submitted.	
					km 28-53.76 existing single lane to Two lane under special package (Job No-105/BHR-2010-11-034)	NHO (Spl Proj)		16498.00	13006.00	30.44% above	R.P. Infra Project	14.07.16	18.07.08				292.88													Road is moterale Work in progress.			
97	Darbhanga Circle	Jaynagar	NH-105	Bridge	Construction of 28+00m (at speed) high level RCC bridge in Km 5 of NH-105 (Darbhanga-Jainagar Section) (Job No-105/BHR-07/747)	NHO		89.32	86.96		M/S Brajendra Kumar	11.07.09	10.07.10	Yes		39.45	73.14	73.14	86.96		73.14									Agency prepared vide letter no. 12 dt. 24.12.10 Bridge & railing complete. work resonded. LC No. -157 dt. 24.04.12 Re sent for balance work			

ROAD CONSTRUCTION DEPARTMENT, BIHAR
PROGRESS REPORT OF ONGOING SCHEMES (INCLUDING STATUS OF REMAINING STRETCHES) FOR THE YEAR 2016-17

Sr. No.	Circle	N.H. Division	NH	Work	Stretch/Section	Head	Length (Km)	Sanc. Amount (In lakh) & Date	Agreement Amount (In lakh)	Percentage Above / Below	Name of Contractor	Date of Work order	Date of Completion as per agreement	Work programme Submitted or not	Financial Status as upto 31.03.2017								Physical Status as upto 31.03.2017								Project completion report submitted or not.	Remarks
															Expenditure (In lakh) From 01.04.12 to 31.03.13	Expenditure (In lakh) From 01.04.13 to 31.03.14	Expenditure (In lakh) From 01.04.14 to 31.03.15	Expenditure (In lakh) From 01.04.15 to 31.03.16	Expenditure (In lakh) From 01.04.16 to 31.03.17	Work Value as per target (In lakh)	Last date of Measurement	Actual Work done (In lakh)	Total Fine imposed with date	Target work to be done as per agreement (In Km)	E/W (KM)	GSB (KM)	WBM/ WMM (KM)	BM/DBM/ DGBM (KM)	SDBC/BC/ PNC (KM)	PCC (KM)		
	Darbhanga	Jaynagar	NH-105	Bridge	Construction of 2x8.00m (eff span) High Level RCC Bridge in Km 5 of NH 105 (Darbhanga-Jainagar Section) (105-BR-07-747)	FDR		17.57	17.57		M/S Bikram Kumar Raut	29.09.16	28.12.16	No															Work in progress.			
98	Darbhanga	Jaynagar	NH-105	Bridge	Construction of 3x8.00m (eff span) High Level RCC Bridge in Km 7 of NH 105 (Darbhanga-Jainagar Section) (105-BR-07-745)	NHO		126.52 107.34	140.74		M/S Brajendra Kumar	11.07.09	30.07.10	Yes	36.80	69.77	59.77				120.29	59.77	1.55 28.08.10	RCC 3x8.0m A1, A2, P1 & P2							Agency Debarred vide letter no. 1203 dt. 24.12.10 Resubmitted vide Lt.No. 769 dt. 27.08.11	
	Darbhanga	Jaynagar	NH-105	Bridge	Construction of 3x8.00m (eff span) High Level RCC Bridge in Km 7 of NH 105 (Darbhanga-Jainagar Section)	OR 3054		90.775 11.08.16	8.98		Kamac Engineers Pvt.Ltd.	24.12.16	23.03.17																Work in progress			
99	Darbhanga	Jaynagar	NH-105	Bridge	Construction of 3x8.00m (eff span) High Level RCC Bridge in Km 8 of NH 105 (Darbhanga-Jainagar Section) (105-BR-07-746)	NHO		127.96 108.78	112.08		M/S Brajendra Kumar	14.07.09	10.07.10	Yes	61.00	70.00	70.00				142.08	70.00	0.35 28.08.10	RCC 3x8.0m						Agency Debarred vide letter no. 1204 dt. 29.12.10 Resubmitted vide Lt.No. 765 dt. 27.08.11		
	Darbhanga	Jaynagar			Construction of 3x8.00m (eff span) High Level RCC Bridge in Km 8 of NH 105 (Darbhanga-Jainagar Section) (105-BR-07-746)	NHO		127.96 108.78 16.06.09	43.17	6.25% Below	Sanjay Bhai, Muzaffarpur	06.09.15	05.01.16	Yes						46.04	05.01.16	28.01							Work in progress 3 deck slab complete and approach road work in progress. Notice for debar vide Divisional letter no. 334 dt. 28.04.2016.			
100	Darbhanga	Jaynagar	527A	W/S	W/S of existing road into 2 lane with paved shoulder from Poukharauni Chowk to Junction with NH-57 near Jhanjarpur (km 0.00 to 28.00) of NH-527A in the State of Bihar on item rate basis (Job No. 527A -BR- 2015 - 16/893)		28	9884.69			SVSVS Project Private Limited	03.11.16	02.11.18	Yes															Work in progress.			
Jaynagar Total					6 Nos		53.76	29595.57	30657.40						147.25	322.61				15849.49		0.00		27.00	27.00	26.00	32.70	11.50	0.00	0.00		
101	Bhagalpur	Bhagalpur	NH-80	Bridge	HL RCC Bridge in km 94 near Ghorhat over Mani river (Job no. 080-BR/2010-824)	NHO		1731.86 04.09.15	761.39	R & Design Amount	C & C Construction Ltd.	25.04.2012	24.10.2013	Yes	139.46	126.73	61.08	466.92		761.39	10.05.13	869.55		A1-30.021m p1-36.521m p2-36.521m A2-30.021m SS						P1-pier shaft completed pier cap reinforcement work in progress P2-pier shaft completed A2-well foundation casted 12.80 m work in progress		
102	Bhagalpur	Bhagalpur	NH-80	Bridge	Construction of 4x30.00m (eff span) High Level RCC Bridge PSC Girder across Ghagaha Nalla in km 123 of NH-80 (080-BR-2007-794)	NHO		1178.59 30.10.07	1178.59	0% Below	Sajeev Sahu Construction	15.01.09	30.06.12 14.01.14	Yes	461.62					1178.59	20.04.12	461.62	5.9 31.05.10	A1-30m p1-34m p2-34m p3-34m A2-30m SS						Agency debarred vide Lt. 53 dt. 15.07.11 work resubmitted. NIT for retender sent to PRD.		
	Bhagalpur	Bhagalpur			Construction of balance work 2 lane PSC High level RCC Bridge across river Champa in KM - 123 of NH 80	NHO		1340.01 14.07.15	1340.01		Dayal Hitech Private Ltd., Patna	18.02.17	17.02.19																5 numbers pile completed out of 12 numbers.			
103	Bhagalpur	Bhagalpur	NH-80	Bridge	Construction of 4x30.00m (eff span) High Level RCC Bridge PSC Girder across river Vena in km 155 of NH-80 (080-BR-2007-794) Job No. 824	NHO		1540.65 01.02.10 1101.06 31.10.07	1160.31	0% Below	M/S Rungta Enterprises	15.01.09	30.06.12 14.01.11	Yes	462.81					1160.91	30.04.12	462.81	5.8 31.05.10	A1-30m p1-34m p2-34m p3-34m A2-30m						Agency debarred vide Lt. 54 dt. 15.07.11 work resubmitted. A1-31.05 M (Hammer Head Casted), P1-24.00 M (Hammer Head Casted), P2-39.00 (Hammer Head Casted), P3-25.20M (Hammer Head Shifet), A2-31.55m (Hammer Head Casted).		
					Construction of balance work 2 lane PSC High level RCC Bridge across river Vena in KM - 155 of NH 80	NHO		1022.01 14.07.15	1022.01		Dayal Hitech Private Ltd., Patna	18.02.17	17.08.18																5 numbers pile completed out of 12 numbers.			
104	Bhagalpur	Bhagalpur	NH-80	Bypass	Construction of Bhagalpur bypass from km 124/175 to 140/200 (Design chainage & length 16.73 km) (Job No. - 0804/BR/2013-866)	NHO (EPC)	16.73	288.24 27.08.15	230.77	14.948% Above	G R Infracorps Limited	05.11.15	04.11.17			36.84	1060.20	12989.49							11.50	8.07	8.06	8.00		27 No. HPC Culvert, 5 No.Box Culvert, 05 No. Box Type Minor Bridge, 02 VUP Complete	In Mejar Bridge-01 (80% sub Str comp), ROB-03 (sub str of 02 No. Comp), Fly Over-01 (sub str Comp), in Rest Work in Progress. 28 No. P.S.C Girder and 8 No. R.C.C Girder Complete.	
105	Bhagalpur	Bhagalpur	NH-80	W/S	KM 167.180 (Bhagalpur-Patna Section) (Job No. 080-BR-08-768)	NHO	19.00	1474.11 1277.92	1286.06		P.K. construction	18.06.09	17.09.10	Yes						1286.06		6.43 31.05.10	E/W-14 GSB-14 WMM-14 PCC-13.4 PCC-16 CD-3							Agency debarred vide Lt. No. 1210 dt. 18.12.10 Resubmited vide Lt.No.-1055 dt. 15.09.11. Retender invited on 18.11.11		

ROAD CONSTRUCTION DEPARTMENT, BIHAR
PROGRESS REPORT OF ONGOING SCHEMES (INCLUDING STATUS OF REMAINING STRETCHES) FOR THE YEAR 2016-17

Sr. No.	Circle	N.H. Division	NH	Work	Stretch/Section	Head	Length (Km)	Sanc. Amount (In lakh) & Date	Agreement Amount (In lakh)	Percentage Above / Below	Name of Contractor	Date of Work order	Date of Completion as per agreement	Work programme Submitted or not	Financial Status as upto 31.03.2017								Physical Status as upto 31.03.2017								Project completion report submitted or not.	Remarks	
															Expenditure (In lakh) From 01.04.12 to 31.03.13	Expenditure (In lakh) From 01.04.13 to 31.03.14	Expenditure (In lakh) From 01.04.14 to 31.03.15	Expenditure (In lakh) From 01.04.15 to 31.03.16	Expenditure (In lakh) From 01.04.16 to 31.03.17	Work Value as per target (In lakh)	Last date of Measurement	Actual Work done (In lakh)	Total Fine imposed with date	Target work to be done as per agreement (In Km)	E/W (KM)	GSB (KM)	WBM/WMM (KM)	BM/DBM/DGBM (KM)	SDBC/BC/PNC (KM)	PCC (KM)			CD/SD/HS works (Nos)
															16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31			32
					Admin work in KM 167-180 (Bhagalpur Circle) (Job No. TA-80-BR-2016-894)	NHO	14.00	2927.16 13.03.14	1600.00	1.25% Below	S & P Infrastructure Developer Pvt. Ltd.	11.07.14	31.03.17	No	452.76	275.85			86.08	850.01	12.06.13	217.10 23.03.17		0.33 0.43	17.00 12.00	11.50 11.50	6.00 5.00	1.025 1.025	285 285		Work in progress.		
	Bhagalpur Circle	Bhagalpur	NH-80	widening & strengthening	Widening & strengthening of road crust in km 167 to 180 in BGP- Mirzachauki section of NH-80 (Job No- 894)	NHO	14.00	2137.50	1600.00		Baba Projects Pvt. Ltd.								202.72						8.00	8.00	7.00	6.50	0.10		Work in progress.		
106	Bhagalpur Circle	Bhagalpur	NH-80	IRQP	IRQP work in km 153 to 166 (Job no. 080/BR/2013-1509)	NHO	14.00	1515.98 04.02.14	1266.49	4.16% Below	S & P Infrastructure Developer Pvt. Ltd.	04.03.14	03.01.15	No		74.63	1023.07	240.56	127.70	1266.49		1466.06					13.13	14.00			Work Completed.		
107	Bhagalpur Circle	Bhagalpur	NH-80	PR	PR work in K.M. 181 to 190 of NH - 80 (Job No. TA-80-BR-2015-16/1537)		10.00	330.80 02.09.15	300.10	4.47% above	Baba Projects Pvt. Ltd.	04.03.16	03.07.16									208.70					10.00				Work Completed		
108	Bhagalpur Circle	Bhagalpur	NH-133	W/S	Strengthening & Widening of 2-lane with paved shoulder from KM 0.0 to 10.903 of (Job No - TA - 133-BR-2014-15/887)		10.90	2803.88 26.03.15	2069.86	2.81% Below	M/S Dayanand Dayanand Prasad Sinha & Co.	28.09.15	27.03.17	Yes			374.23	827.18	1201.41		1201.41				9.33	9.33	9.33	9.33	9.33	9.00		Road work completed. T-junction & drain work in progress.	
109	Bhagalpur Circle	Bhagalpur	NH-80	W/S	W/S and Construction of Cement Concrete Pavement from km 120 to 135 of NH 80 for the year 2012-2013 (Job no 840)	NHO	7.00	1383.760	1059.16	12.273% Below	Badal yuvraj construction Pvt. Ltd.	23.02.13	22.05.14			867.55	134.73					1085.77				6.00	6.00	4.5	4.50	2.5		Road work completed on 22.05.14 Due to stay in CWJC no. 9147/16 no work under DLP is being done by contractor. On 31.10.2016 the C E has been directed to act for declaration nul and void the order of EE regarding for closure	
110	Bhagalpur Circle	Bhagalpur	NH-80	PR	PR Work in Km 114 to 128 of NH-80		13.30	287.120	266.55	4.98% above	M/S Niranjn Sharma	01.12.16	31.05.17					26.72									13.10				Im rest work in progress.		
		Bhagalpur Total			10 Nos		100.63	3521.26	14135.36						1221.85	577.91				7714.86		0.00			33.83	44.40	41.89	44.26	44.33	2.87	11.00		
111	Bhagalpur Circle	Khagaria	NH-107	Bridge	Reconstruction of the affected span of B.P. Mandal setu (Duman Ghat) by Cable Stayed Extradosed superstructure in KM 16 of NH-107 Turnkey basis (Design & Build) (Job no.- 107/BR/2012-844)	NHO	0.29	5670.35 21.10.14	4947.00	13.52% Above	M/s S.P. Singha Const. Pvt. Ltd.	17.12.14	16.06.16 30.06.2017 (EOT vide Engineer in Chief, RCD, Bihar, Patna's Letter No 6062(E) dated 09.09.2016)	Yes			669.33	1831.37	4947.00		28.02.17	2500.70									1. Length of Bridge = 963.40 m 2. Reconstruction portion = 290 m 3. No. of Well = 2 4. Dia of Well = 9.5 m 5. Depth of Well = 49.30 m 6. Sinking of Well Foundation NP1 completed & NP2 completed 7. Casting of well foundation NP1 & NP2 completed in all respect. 8. Bottom Plugging NP1 & NP2 completed 9. Well cap casting of NP1 completed 10. Well cap casting of NP12 completed 11. Pier Casting NP2 (6000x2900x4000) mm = 4.00 m completed. 12. Pier Casting NP2 (6000x2900x4000) mm = 4.00 m completed. 13. Pier Cap of NP1 completed 14. Casting of pylon NP1 one side (1st lift) = (2.9m x 2.0m x 2.5m)		
112	Bhagalpur Circle	Khagaria	NH-107	PR	PR Work in Km 0.00 to 15.00 of NH 107 for the year 2016-17 (Job No TA-107-BR-2016-17/1549)		15	294.50 27.07.2016	242.8	6.77% below	S.K. Construction Lahariasarai	13.12.16	12.04.17	yes				47.58									5.50				Work in progress		
113	Bhagalpur Circle	Khagaria	NH-107	PR	PR Work in Km 15.00 to 30.30 of NH 107 for the year 2016-17 (Job No TA-107-BR-2016-17/1550)		15.3	339.07 25.07.2016	281.11	6.25% Below	Shiv Krishna Builder Pvt. Ltd.	30.01.17	29.05.17	yes													5.60				Work in progress		
114	Bhagalpur Circle	Khagaria	NH-107	Bridge	Maintenance of R.C.C. HLB Apporach in Km 03, 06, 07 & 08 of NH- 107 for the year 2015-16		4x260m = 1040 m	33.45 09.03.2016	32.55	2.70% below	Sri Sunil Kumar Singh, Muzaffarpur	02.12.16	01.01.17					32.54	32.55						468 M3		22.20 M3	9.37 M3	264.16 M3		Work completed		
		Khagaria Total			4 Nos		0.29	0.00	4947.00						0.00	0.00			4947.00		0.00			0.00	0.00	0.00	0.00	0.00	0.00	0			
115	Bhagalpur Circle	Lakhisarai	NH- 80	IRQP	IRQP in KM 74 to 93 of NH - 80	NHO	19.60	1885.01	1642.51	0.12% Below	M/s Niranjn Sharma	04.09.15	03.10.16				1212.56				03.10.16	1639.87			19.60		19.60	19.60			Work Completed		
116	Bhagalpur Circle	Lakhisarai	NH- 333A	IRQP/PR	IRQP/PR in KM 70 to 89 of NH - 333A	NHO	19.00	736.00	591.41	8% Below	bal Krishan Bhatoliya Const. Pvt. Ltd.	07.09.15	06.05.16				561.33				02.02.16	634.07 (including variation 42.85)			19.00		19.00			Work Completed			
117	Bhagalpur Circle	Lakhisarai	NH- 333	IRQP/PR	IRQP in KM 82 to 91 of NH - 333	5054	9.75	693.47	593.81	0.02% Below	Sudesh Kumar Singh & Co. Const. Pvt. Ltd.	27.11.15	26.04.16				101.51				15.12.15	590.68			10.00		6.00	9.75		Work Completed			
118	Bhagalpur Circle	Lakhisarai	NH- 333	IRQP/PR	IRQP in KM 75 to 81 of NH - 333	5054	7.00	270.84	2105.56	10% Below	bal Krishan Bhatoliya Const. Pvt. Ltd.	18.08.16	17.12.16									232.79			7.00		7.00			Work Completed			
119	Bhagalpur Circle	Lakhisarai	NH-333	PR	Km 40 to 50 of NH-333	5054	11.00	333.31	265.28	10% Below	bal Krishan Bhatoliya Const. Pvt. Ltd.	12.11.16	11.03.17									123.26					11.00			Work Completed			
120	Bhagalpur Circle	Lakhisarai	NH-333 & NH- 333A	PR	Km 51 to 59 of NH 333 & 99 to 101 of NH 333A	5054	12.6	366.39	291.61	10% Below	Sudesh Kumar Singh & Co. Const. Pvt. Ltd.	12.11.16	11.03.17												12.6			12.6		Work in progress.			

ROAD CONSTRUCTION DEPARTMENT, BIHAR
PROGRESS REPORT OF ONGOING SCHEMES (INCLUDING STATUS OF REMAINING STRETCHES) FOR THE YEAR 2016-17

Sr. No.	Circle	N.H. Division	NH	Work	Stretch/Section	Head	Length (Km)	Sanc. Amount (In lakh) & Date	Agreement Amount (In lakh)	Percentage Above / Below	Name of Contractor	Date of Work order	Date of Completion as per agreement	Work programme Submitted or not	Financial Status as upto 31.03.2017								Physical Status as upto 31.03.2017								Project completion reported or not.	Remarks		
															Expenditure (In lakh) From 01.04.12 to 31.03.13	Expenditure (In lakh) From 01.04.13 to 31.03.14	Expenditure (In lakh) From 01.04.14 to 31.03.15	Expenditure (In lakh) From 01.04.15 to 31.03.16	Expenditure (In lakh) From 01.04.16 to 31.03.17	Work Value as per target (In lakh)	Last date of Measurement	Actual Work done (In lakh)	Total Fine imposed with date	Target work to be done as per agreement (In Km)	E/W (KM)	GSB (KM)	WBM/WMM (KM)	BM/DBM/DGBM (KM)	SDBC/BC/PMC (KM)	PCC (KM)			CD/SD/HS works (Nos)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	
121	Bhagalpur Circle	Lakhisarai	NH-80	Junction Improvement	Km 0.00 to 1.475 of NH-80	5054	1.475																										Technical Bid sent to NH Circle Bhagalpur vide letter number 160 (we) dated 22.02.2017	
122	Bhagalpur Circle	Lakhisarai	NH-333	Strengthening and paved shouldering	Strengthening and widening to 2 lane with paved shoulder from Km 62 to 75 (Patauna Gidgaur Section) of NH-333 for the year 2016-17 (Job No.333-BR-2016-17/899) dt.18.11.2016.	5054	14.00	6850.60	4305.42	18.07% below	Topline Infra Project Pvt. Ltd., Kolkata	21.03.17	20.06.18																				E/W= 14 km, GSB= 14km, WMM =14 km DBM = 12.94 km BC= 12.94 km PCC= 1.00 km CD = 49	Work order issued.
123	Bhagalpur Circle	Lakhisarai	NH-333	Const. of HL Bridge	24 th Km of NH-333	5054	3x14																										Technical bid sent to S.E. by E.E. vide divisional letter No. 160 dt. 22.02.2017	
124	Bhagalpur Circle	Lakhisarai	NH - 80	PR/ IRQP	Km 70(P), 71, 72 & 73	5054	3.60	223.87	204.9	4.91% above	M/S Niranjana Sharma	16.03.17	15.05.17									161.10					2.50	2.50				Work in progress.		
125	Bhagalpur Circle	Lakhisarai	NH - 333A	PR	Km 102.00 to 123.00 of NH-333A	5054	21.00																										Tender on 23.02.2017	
126	Bhagalpur Circle	Lakhisarai	NH - 333A	PR	Km 123.00.00 to 142.00 of NH-333A	5054	19.00																										Tender on 23.02.2017	
		Lakhisarai Total			12 Nos		94.43	4285.02	5490.18						0.00	0.00							0.00			10.00	0.00	0.00	0.00	28.75	0.00	2.00		