



ROAD CONSTRUCTION DEPARTMENT , BIHAR  
PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17							Physical Progress upto March/Feb-17							Expected Month of Completion	Remarks				
					Amount (Rs.in Lac)	Reference					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/DBM (in Km)	SDBC / BC / P/MC (in Km)			PCC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29		
34	Darbhanga	Gausahat-Bhaukaul-Bahamouha-Loam ( 0 to 17(P) ) 2012-13	IRQP	P	14.05	1938.36	12960(S) 10.12.2012	Sanjay Kumar Singh	1869.75584	21.01.13	20.07.14	671.01			20.07.14	1869.75584	1766.14610	E/W-14.05 Dimensioning-14.05 GSB-14.50 WMM-10.30 BM-10.30 SDBC-10.30 PCC-3.75 CD-21	14.05	14.05	10.3	0	9.95	4.1	21		Work Complete			
20	Darbhanga	Widening and Strengthening in km 0.00 to 10.65 Kamtaul-Jogiyara Road	CRF	P	10.85	2631	915(S) Dt. 31.01.14	Sanjay Kumar Singh	2638.69715	24.11.14	23.05.2016	572.689	1769.02	63.58	12.05.16	2638.697	2405.29	E/W-10.85 GSB-10.85 WMM-9.85 BM-9.85 SDBC-9.85 DLC-1.00 PCC-1.00 CD -20 Nos.	10.7	10.7	9.65		9.65	9.65	1	20	Work completed. Road length as per site as 10.65 km			
21	Darbhanga	Shifting of 11kV LT Line and DSS falling under and along the proposed Kamtaul Jogiyara road for the year 2014-15	CRF	P					139.9181	27.07.15	26.10.15		63.98779		15.10.15	139.918	63.98779	Total no. of Pole to be shifted 295											Work completed.	
22	Darbhanga	RCC bridge (2x12) in the place of damage SP bridge in the 10th km of Delhi more-Ekivinda road	Bridge	P	25.2	460.79	225(S) 11.03.15	Rana Const.	301.07	15.01.16	14.01.17		129.05	167.972	28.10.16	301.07	297.03	R.C.C. Bridge (2 x 12) Pile-22 Abutment-2 Pier-1	Found. 100 100	Sub. Str. 100 100	Sup. Str. 100 100	Approach 100 100						Work completed.		
23	Darbhanga	Construction of HL bridge in km 1st of Nayaganpur-Belour road	Bridge	P	25.2	440.21	225(S) 12.03.15	Shubhanker Om Deso Const.	307.79	15.01.16	14.01.17		168.65	108.274	26.12.16	307.79	276.926	R.C.C. Bridge (2 x 12) Pile-25 Abutment-2 Pier-1	Found. 100 100	Sub. Str. 100 100	Sup. Str. 100 100	Approach 100 100						Work completed.		
24	Darbhanga	Old Alignment NH-57 near Jiwachghat via Muriya to Kanakpur (Sakri Portion) & Nawada to Rajee via mangachhi in 8.7 km CMBD	IRQP	P	8.7	855.08	698(S) dt-29.07.15	Vidarthi Construction Pvt. Ltd.	701.03576	04.09.2015	03.02.2016		384.52	168.47	03.02.16	701.03578	553.02	BM-8.0 SDBC-8.0 DLC-0.70 PCC-0.70 CD-3					8	8	0.7	3		Road work completed. Maintenance work is going on		
25	Darbhanga	Dhol Ghat to Khulwara road CMBD	Plan	P	4.25	553.07	820(S) 28.08.15	Vidarthi Const. Pvt. Ltd.	459.44	16.02.16	15.09.16		420.798		14.09.16	459.44	420.798	E/W-0.90 GSB-0.90 WMM-0.90 BM-0.90 SDBC-0.90 DLC-3.35 PCC-3.55		0.9	0.9		0.9	0.9	3.35			Road work completed. Maintenance work is going on		
26	Darbhanga	Shifting of 33 KV Line, 11kv line and LT Line of SH-50 from Shobhan village near NH-57 to Elmighat Road for the year 2013-14	NABARD	P		7266.73	773(E) Dt-12.07.12	Rana Construction	64.73598	11.11.2014	10.02.2015	60.72	6.98109		10.03.16	64.73598	67.69109	1 job											Work completed.	
27	Darbhanga	Rosara-Shiwajinagar-Bariyahi-Baheri Road. CMBD	W&S	P	1.3	249.7	168.13 11693(S) 04.12.14 10577(S) (Rev.) 30.11.15	Star Build Max Pvt. Ltd. Balua Tal. Mothari.	215.16606	03.02.16	02.07.16		225.4961	60.83849	20.08.16	215.16666	83.3881	E/W-1.30, PCC-0.30, GSB-1.00, WMM-1.00, BM-1.00, SDBC-1.00	1.3	1.3	1		1	1	0.3			Road work completed. Work in progress. Revised A/A for widening received vide letter no-10577(s) Dt-30.11.15		
28	Darbhanga	Jalley-Aterbel road in km 0.00 to 26.20 CMBD Emergency work-20 lakh Excaltation-202.24 lakh	IRQP	P	26.2	2750.37	5692(a) dt-25.06.15	Classic Engicon Pvt. Ltd.	2287.91914	14.11.15	13.11.16		679.5	1171.506	30.03.17	2287.91	1851.008	E/W-23.10 WMM-23.10 BM-23.10 SDBC-23.10 PCC-0.80	23.1		23.1		23.1	23.1	0.8			Road work completed. Maintenance work is going on		
29	Darbhanga	Const. of PQC road from Allapatti chowk to Ganj via Bharav Patti road	Plan	P	2.1	206.35	779(S) 19.08.15	S K Const. & Co	182.32	04.09.2015	03.01.2016		177.89		03.01.16	182.32	177.68	PQC-2.10 Drain-0.70											Work completed.	
30	Darbhanga	Bishanpur-Aterbel (old alignment) from Sarwara chowk to aralia more in km 0 to 2.63 CMBD	IRQP	P	2.63	351.6	2991(S) 31.03.15	Shyam Prasad Thakur	289.67628	04.09.15	03.03.16		237.07	37.83	01.03.16	289.67628	274.9	E/W-2.612 GSB-2.612 WMM-1.80 BM-1.80 SDBC-1.80 DLC-0.812 PCC-0.812 CD-1	2.612	2.612	1.8		1.8	1.8	0.81	1		Work completed.		
31	Darbhanga	Laheriaasara Chhatti to Fekla from 0 to 6 km CMBD	IRQP	P	6	877.4	11108(S) 24.11.14	Sanjay Kr. Singh	749.3	25.05.15	24.02.16		354.78	257.24	10.11.17	749.307	612.02	E/W-6.00, DLC-0.50, PCC-0.50, GSB-5.50, WMM-5.50, BM-5.50, SDBC-5.50, CD-2	6	5.5	5.5		5.5	5.5	0.5	2		Road work completed. Maintenance work is going on		
32	Darbhanga	Construction of RCC box culvert in km 10th of Delhi more to Ekivinda road	Box Culvert Plan Bridge	P	59.61	11967(S) 11.12.14		Shyam Prasad Thakur	52.50655	15.10.15	14.12.15		49.47		29.02.16	52.50655	49.47	CD-1 (3/30)												Work completed
33	Darbhanga	Construction of RCC Drain in Pandasara-Bela-Mabbi road in km 9th & 10th from Bus Stand Kaidrabad to Karkipur (Kalpana cinema) and from 6th km of VJP road (Bhandar chowk) to kaban chowk (kathalwari)	Misc.	P	2.74	161.08	285(S) 26.03.15	Jitendra Thakur	144.45752	25.08.15	24.12.15		154.2		24.12.15	144.45	154.2	Drain-2.74											Work Completed. Drain-2.74	
34	Darbhanga	L.N. Mishra Road from Darubhatti Chowk to subhasti chowk for the year 2012-2013	W&S	P	3.45	516.07	11786(S) 05.11.2012	Raj Kumar Engineering	464.1157	31.01.13	30.01.14	101.746			10.06.14	464.1157	341.53541	GSB-3.450 PCC-3.450 DLC-3.450			3.2								Work Complete	
35	Darbhanga	W&S of Bathya-Putal Road (3 km Length) CMBD	W&S	P	3	309.84	7801(a) dt-19.08.15	Vijay Kr. Singh	251.31268	07.09.2015	06.01.2016		178.87	6.51	11.01.16	251.31268	185.39	WMM-3.0 BM-3.0 SDBC-3.0			3			3	3				Work complete	
36	Darbhanga	Narayanpur-Belore road (missing Lane 1.50 km) CMBD	Plan	P	1.5	172.24	6812(a) dt-23.07.15	S K Const. & Co	146.94768	04.09.2015	03.12.2015		107.92	12.55	02.12.15	146.94768	120.48	GSB-1.20 WMM-1.20 BM-1.20 SDBC-1.20 DLC-0.30 PCC-0.30		1.2	1.2		1.2	1.2	0.3			Const.Work Completed. Maintenance In Progress.		

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17						Physical Progress upto March/Feb-17								Expected Month of Completion	Remarks					
					Amount (Rs. in Lac)	Reference					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/ DBM (in Km)	SDBC / BC / PWC (in Km)			PCC (in Km)	CD Work (no.)			
37	Darbhanga	Jale (Shankar Chak) to Chogara Chatti Road (SH-97) km. 0 to 5.5 CMBD	IRQP SH-97	P	5.5	1074.84	10454(S) 03.11.14	Classic Engicon Pvt. Ltd.	911.32611	03.03.15	02.01.2016		694.65	108.67	18.12.15	911.32611	803.32		E/W-5.50 GSB-5.50 WMM-4.40 BM-4.40, BC-4.40, DLC-1.10, PQC-1.10 CD - 8 Nos.	5.5	5.5	4.4		4.4	4.4	1.1	8	28	Const.Work Completed, Maintenance in Progress.		
38	Darbhanga	Bedauli to Beahmpur Hatt via Ratapur chowk road CMBD	IRQP	P	5	690.08	10819(S) 13.11.14	Classic Engicon Pvt. Ltd.	582.93675	03.03.2015	02.01.2016		485.17389	45.35	25.11.15	582.937	530.52		E/W-5.0 GSB-2.70, WMM-3.40 BM-3.40 DLC-1.60, PQC-1.60 SDBC-3.40 CD - 10 Nos.	5	3.8	3.4		3.4	3.4	1.6	10	28	Const.Work Completed, Maintenance in Progress.		
39	Darbhanga	Navatanpur-Kanhauil to Dahaura Main Road 0.5 km CMBD	Plan	P	0.5	138.47	68069(S) dt:23.07.15	SK Const. & Co	119.61453	04.09.2015	03.11.2015		88.00	18.75	03.11.15	119.61	106.75		GSB-0.30 WMM-0.30 BM-0.30 SDBC-0.30 DLC-0.20 PQC-0.20 CD - 10 Nos.		0.3	0.3		0.3	0.3	0.2	2	28	Const.Work Completed, Maintenance in Progress.		
40	Darbhanga	IRQP Work in Manigachhi to Badiya Road (km 0 to 3p) CMBD	IRQP	P	2.4	159.56	9742 (S) dt:17.12.13	Vidyarthi Construction Pvt. Ltd.	151.52	26.02.14	25.04.14(C) 25.04.19 (M)		100.13		20.04.14	151.52	100.13		GSB-0.40 WMM-0.40 BM-2.4 SDBC-2.4		0.4	0.4		2.4	2.4				28	Completed	
<b>Darbhanga Total</b>					<b>26</b>	<b>253.911</b>	<b>33472.75</b>		<b>15884.434</b>				<b>2501.665</b>	<b>8404.93238</b>		<b>20975.4043</b>	<b>18553.79458</b>	<b>0</b>		<b>68.262</b>	<b>49.462</b>	<b>64.95</b>	<b>0</b>	<b>74.6</b>	<b>74.6</b>	<b>20.06</b>	<b>67</b>		<b>Prapatra Ka of 31.03.17</b>		
49	Benipur	Construction of Box culvert (enc.) in Kosi Bandh Jamalpur to Kamla Bandh Bouram Road from 0 to 5.2km	Box Culvert	P		183.43	11702(S) 04.12.14												CD-4											Not tendered	
50	Benipur	Ujan (PWD Road) to Kalibhar-Lagina-Kakodha-Machauda-Lalapatti-Parrani-Tumauli-Ghanshyampur Road	Plan	P	21.075	5542.35	9782 (S) 02.12.16																							Tendered	
50	Benipur	S.H. Road Pali to Ganaun-Aashi-Bangarhatta Road	Plan	P	14.106	3071	9783(S) 02.12.16																							Tendered	
60	Benipur	Bahera-Bhangarpur to Rampur Uda to Subath-Harihath-Andauli via Aashapur-Allinagar Road to Basba Chowk	Plan	P	12.00	2250.66	9781(S) 02.12.16																							Tendered	
51	Benipur	Const. of Karaur Middle School to Narma chowk via Harsingpur CRF Road	Plan	P	6.78	1383.85	9784 (S) 02.12.16																							Tendered	
52	Benipur	Benipur-Biroul singhia via pipari road km 10 to 13.10 CMBD	Plan	P	3.10	998.28	Dt:21.12.16																								AA issued
47	Benipur	Hathor Garoul chakka allinagar-narma-Nari-Biroul Hatgachhi road CMBD	IRQP	P	19.126	2430.09	12249(S) 17.12.14	Keshav Const.	2265.374	23.03.15	22.03.16 (C) 22.05.21 (M)		765.23	1261.73	23.02.17	2139.95	2026.96		E/W - 19.12 WMM - 13.15 BM - 13.15 SDBC - 13.15 GSB - 19.12 DLC - 4.97 PQC - 5.97 CD - 10 No.	19.12	19.12	13.15		13.15	13.15	5.97	10		Work completed.		
48	Benipur	Putal-Ijarhatta milky road CMBD	IRQP	P	10.206	1340.38	11282(S) 25.11.14	Keshav Const.	1256.72	24.03.15	23.03.16 (C) 23.05.21 (M)		618.17	561.75	20.10.16	1242.18	1150.28		E/W - 9.96 WMM - 6.4 BM - 6.4 SDBC - 6.4 GSB - 9.96 DLC - 3.565 PQC - 3.565 CD - 6 No.	9.96	9.96	6.4		6.4	6.4	3.565	6		Work Completed DLC-3.565		
49	Benipur	Thenga Mahinamghat Road (22.4 to 24.40 km) CMBD	IRQP	P	2	419.57	6987(S) 23.07.15	R.L. Choudhary infratech Pvt. Ltd	351.99826	07.09.15	06.03.16 06.05.21		223.15	59.94	15.07.16	343.41	283.08		E/W - 2.0 WMM - 2.0 BM - 2.0 SDBC - 2.0 GSB - 2.0 DLC - 0 PQC - 0 CD - 3 No.	1.858	1.858	1.858		1.858	1.858		3		Work completed		
50	Benipur	Kalali chowk Balaha chowk to masankund road CMBD	IRQP	P	3	615.24	10818(S) 13.11.14	Vidyarthi Const. Pvt. Ltd.13.11.14	508.84	07.05.15	06.11.15 06.01.21		447.39	60.49	26.05.16	555.3	507.256		E/W - 2.935 WMM - 2.935 BM - 0.9 SDBC - 0.9 GSB - 2.0 DLC - 2.035 PQC - 2.035 CD - 4 No.	2.9	3	0.9		0.9	0.9	2	4		Work completed. DLC-2.00		
<b>Benipur Total</b>					<b>10</b>	<b>91.393</b>	<b>18234.85</b>		<b>4382.93226</b>				<b>0</b>	<b>2053.94</b>	<b>1943.91</b>		<b>4280.84</b>	<b>3967.576</b>	<b>0</b>		<b>33.838</b>	<b>33.938</b>	<b>22.308</b>	<b>0</b>	<b>22.308</b>	<b>22.308</b>	<b>11.535</b>	<b>23</b>		<b>Prapatra Ka of 31.03.17</b>	
51	Madhubani	Construction of HL bridge in km 4th of Benipatti-Uchalta-Basbana road	Bridge	P	18.00m	630.39	12513(S) 22.12.14	Shubhankar Om Dev Const. Pvt. Ltd.	515.276	20.02.16	19.05.17				27.05.16		8.00		Debarred vide letter no-1680 dt-09.09.16	HLBridge-2x18	Found. 30 90									Work in progress	
52	Madhubani	Para to Akhara Ghat (Part of Missing link 3A)	Indo-Nepal	P	10.61	3152.00	HEC(2013) 309-402 dated- 25.02.2013	JRM Infra Project Ltd. C-84, Greater Kailash, Part-I New Delhi-48, Mr. Ran Vijay Singh (P.M) No-9472690193	28402.0800	09.05.13	08.11.15					286.49			E/W-10.61 GSB-10.61 WMM-10.61 BM-10.61 SDBC-10.61 Marking & Signage-10.61 CD-20	0.5							0		Work in progress		
53	Madhubani	Jhoni Chowk at Laukahi (NH-104) - Andhra Math Mahadeo Math - Bhuraha Chowk (Part of Rd No. 4)	Indo-Nepal	P	28.60	8511.0			7569.0000						14201.04	1505.2			E/W-28.60 GSB-28.60 WMM-28.60 BM-28.60 SDBC-28.60 Marking & Signage-28.60 Major Bridge-1 Minor Bridge-1 CD-40	15	7.3						11				

ROAD CONSTRUCTION DEPARTMENT , BIHAR  
PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17						Physical Progress upto March/Feb-17								Expected Month of Completion	Remarks					
					Reference	Amount (Rs. in Lac)					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/ DBM (in Km)	SDBC / BC / PCC (in Km)			PCC (in Km)	CD Work (no.)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29			
54	Madhubani	Madhubani-Laheryaganj PWD road to Kalanah road via Najpur(CMBD)	IRQP	Plan	11.0	1989.61	issued 19.08.15	Nillamber tower	1612.234	19.02.16	18.08.17				18.03.17	900.00	1100.00		E/W-1.00 GSB-1.00 WMM-8.60 BM-8.60 SDBC-8.60 DLC-2.40 CCP-2.40 Box culvert-8 no.	11.00 7.00	11.00 10.00	8.40 6.00		6.30 0.00	1.40 1.00	6 5	1	To be completed Aug-17	Work in progress. DLC-1.40M		
55	Madhubani	Const./Improvement cum output performance based road from Bhopatki Chowk to Rampur Chowk via Panchnukri from (km 0 to 5th km) (CMBD)	IRQP	Plan	5.0	898.58	issued 14.08.15	Vidhyarthi Const.	738.169	26.03.16	25.03.17			17.03.17	678.11	354.08		E/W-4.20 GSB-4.20 WMM-3.20 BM-3.2 SDBC-3.20 DLC-1.00 CCP-1.00 Box culvert-11	4.00 2.00	4.00 0.36	0.85 0.00		0.85 0.00	0.66 0.10	0.439 11	11	To be completed Mar-17	Work in progress DLC-0.439 9 No. upto deck slab. 1 No. upto for condition DLC-100 as wing wall & retaining wall of CD work in progress			
56	Madhubani	Construction of HL bridge in km 3rd of Benipatti-Uchait-Basbaria road (In place of old damaged Causeway)	Bridge	P	43.8	521.95	12513(S) 22.12.14	Shubhanar Om Dev Const. Pvt. Ltd.	399.12954	21.03.16	20.06.17			27.05.16	50.00	171.94		HL bridge (3x14.00km)												On time	Work in progress Foundation-100% Sub Structure-80%
57	Madhubani	Const. of HL Bridge in km 5th (1) km of Bifli-vidyapati Jammasthali to Kantaul kothi (SH-75)	Bridge	P		3607.19 Lac	12044(S) 12.12.14	K.K. Thakur		12.08.16	11.11.17		29.28																On time		
58	Madhubani	Const. of HL Bridge in km 5th (2) km of Bifli-vidyapati Jammasthali to Kantaul kothi (SH-75)	Bridge	P						19.07.16	18.10.17		40.57																On time		
59	Madhubani	Const. of HL Bridge in km 6th km of Bifli-vidyapati Jammasthali to Kantaul kothi (SH-75)	Bridge	P						17.07.16	18.10.17																		On time		
60	Madhubani	Construction of 3/33/0 R.C.C. Box Culvert in 5th Km of Ghoghardiha - Hatni - Thantala Road	Box Culvert	P		67.32	6426(S) Dt-14.07.15	Manoj Kr. Singh	61.962	20.11.15	19.03.16		2.5	27.05.16	15.00	30.00	Debarred	CD-1(3/33/0)									1	0	To be completed Nov-16/Jan-17	Foundation-100% Sub Structure-100% Super Structure-100% Approach-75%	
61	Madhubani	Construction of HL RCC bridge in 12th km of Basma-Chapli road (in place of old SP bridge)	Bridge	P	21.26	357.53	12514(S) 22.12.14	Govind Jha	289.186	21.12.15	20.12.16		25.0	27.05.16	40.00	188.39		HL Bridge-(2 x 10m)											To be completed Dec-16/Jan-17	Foundation-100% Sub Structure-100% Super Structure-90% Approach-50%	
62	Madhubani	Construction of Golumber with divider and RCC Drain at Basaltha chowk	SH Drain	Plan		232.01	681(S)S 23.07.15	Ratan Kr. Singh	289.186	06.06.16	05.10.16			17.03.17	174.50	136.24		E/W-0.40 GSB-0.40 WMM-0.40 BM-0.40 SDBC-0.40 Drain-2.90	0.18 0.00	0.18 0.00								To be completed Nov-16	Work in progress Drain-2500m Rotary complete.		
64	Madhubani	W&S of Ghoghardiha-Phulparas road in km 0 to 8.20	NABARD RIDF XVII	P	8.2	1368.78	8123(S) 23.07.12	AMR-S Singh (N) Sai Inupa (Nampapur) Colony phase-1 Hydrabad-73	1103.863	04.02.13	03.02.14			20.08.16	1103.86	785.00	5.52 dated 13.09.13 5.53 dt-16.12.13	Scarfing- 0.19 EW-8.20 GSB-8.20 WMM-8.01 BM-8.01 SDBC-8.01 DLC-0.19 CCP-0.19 CD-13	8.2	8.2	8.01		8.01	8.01	0.19	8		Road work completed. DLC-0.19km completed Rest 3 culverts & retaining wall in not being feasible to construct due to site condition changes & non-availability of appropriate space. so, agreement closer proposal being sent vide letter no-2243 dt-04.12.15			
64	Madhubani	Pedma-Sidhapakala road km 2 4 (CMBD)	IRQP	Plan	2	304.82	issued 14.08.15		253.36	26.03.16	25.07.16			14.10.16	212	212		E/W-2.00 GSB-2.00 WBM-1.40 BM-1.40 DLC-0.60 PCC-0.60	2	2	1.4		1.4	1.4	0.6				Work completed.		
65	Madhubani	Patghat-Birol-Nirbhapur-Ganjivair-Bhigwanpur road (CMBD)	IRQP	P	26	2863.09	12044(S) 12.12.14	Durga Towers Pvt. Ltd.	2471.434	01.04.15	30.09.16		1328.56	20.08.16	1650.00	2020.77		E/W- 26.0Km, GSB 10.48Km, WMM-18.49 Km, BM-18.49Km, SDBC- 21.52Km DLC- 4.48Km, CCP- 4.48Km, Box Culvert- 8 No. Protection work 0.380KM	26	10.488	18.49		18.49	21.52	4.48	8		Work completed. Protection work-0.38 km DLC-4.48km completed			
66	Madhubani	Bifli-vidyapati Jammasthali to Kantaul kothi (SH-75) (CMBD) Excluded HL bridge-1800 lakh Exclation-266 lakh	IRQP SH	P	6.15	3607.19	12044(S) 12.12.14	Classic Engicon Pvt. Ltd.	1420.81	10.04.15	09.01.16		1205	20.08.16	1322.02	1205		E/W- 5.826Km, GSB-4.632Km, WMM- 4.626 Km, BM- 4.626Km, SDBC- 4.626Km DLC- 1.20Km, CCP- 1.20Km, Box Culvert- 6 No.	5.648	5.648	4.448		4.49	4.49	1.2	6		Work completed. 178m in length due to land dispute			
67	Madhubani	Ghoghardiha-Habani Road. (Harari-Basachora up to sapaul Border) (5.20 to 10.40) (CMBD)	IRQP	P	4.8	702.319	1593(S) 22.02.14	Vidhyarthi Const. Pvt. Ltd.	652.762	25.02.14	24.11.2014(C) 24.02.2020(M)	574		20.08.16	652.762	574.00		E/W-4.40 GSB-4.40 WMM-2.79 BM-2.79 SDBC-2.79 DLC-1.61 CCP-1.61 CD-4	4.4	4.4	2.79		2.79	2.79	1.61	4		Work completed. DLC-1.61 km			
68	Madhubani	Rampath-Kolikh-Nirbhapur-Santnagar-Ramhetari road (CMBD)	IRQP	P	13.2	1370.31	1166(S) 03.12.14		1168.943	08.05.15	07.05.16		835.00	20.08.16	990.03	895.00		E/W- 13.20Km, GSB-4.60Km, WMM- 4.455 Km, BM- 4.480Km, SDBC- 11.655Km DLC- 1.549Km, CCP- 1.549Km, Box Culvert- 7 No. Protection work 0.90	13.2	4.6	4.46		8.48	11.655	1.545	7		Road work completed. Protection work 0.90Km DLC-1.545 km			
69	Madhubani	Construction of RCC box culvert in 13 th km of Khajaul-Baspatti- Hariakathi road	Box Culvert	P		21.728	12041(S) 12.12.14	Jibendra Kumar	19.54	10.03.15	09.07.15		19.2	20.08.16	19.54	19.20		CD-1 1/22/0									1		Work completed		



Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17						Physical Progress upto March/Feb-17							Expected Month of Completion	Remarks						
					Reference	Amount (Rs.in Lac)					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/ DBM (in Km)			SDBC / BC / PCC (in Km)	PCC (in Km)	CD Work (no.)			
84	Samastipur	Const. of New Office Building of Executive Engineer Road, Samastipur	Misc.	NP	70.194	12219(S) 10.11.11 594(S) 22.05.12	Sri Anil Prasad, Samastipur	48.605	26.12.11	25.12.12		32.353			48.605	32.353	0.5% vide letter no. 221 dt. 11.03.13	18	19	20	21	22	23	24	25	26	27	28	29	Work Completed	
85	Samastipur	Const. of Approach Road of H.L bridge in km 11 of Sarairanjan-Kakarghatti Road	Misc.	P	0.2	66.126 974(S) 17.12.13	Sri Krishana Kumar Singh Begusarai	63.828	25.02.14	24.05.14					63.828	59.66															Work Completed
86	Samastipur	Mahar-Mohuddinagar-Bachhiwara Road SH-93(km 6 to 43) (CMBD)	WBS SH-93	P	38	1453.735 1591(S) 22.02.14	M/s Kumar Construction, Mathani, Begusarai	1428.24	06.06.14	05.04.15 @ 05.11.20 (M)					624.81125	904.09		15													Work Completed
<b>Samastipur Total</b>					<b>13</b>	<b>134.675</b>	<b>21987.11535</b>					<b>890.236</b>	<b>4749.709</b>		<b>5244.956</b>	<b>11044.831</b>	<b>0</b>			<b>43.816</b>	<b>26.316</b>	<b>25.601</b>	<b>0</b>	<b>52.111</b>	<b>63.601</b>	<b>3.169</b>	<b>15</b>			<b>Prepara Ka of 12.04.17</b>	
87	Rosera	Rosera-Shivajnagar Batiyahi-Beheri Road(0 to 22.20km) CMBD	IRQP	P	22.2	2953.95 12044(S) 12.12.14	M/s Broadway Link Pvt. Ltd.	2528.75027	25.03.15	34.03.17(C) 24.05.22 (M)		552.532			1850.78																Work completed.
88	Rosera	Construction of HL bridge in 1st km of Hasanpur-Biharara road	Bridge	Plan Bridge	49.8	564.75 12542(S) 22.12.14	Rajesh Kumar	412.98	12.05.16	11.08.17					185.00																On time 16 Pile 2 piers completed. Pile work and cap completed
89	Rosera	W/S of Bajdur-Dalingshara-Narahan-Rosera Road in km 1st to 11th (P) & 28 (P) to 40th (P)	NABARD	P	22.620	3722.00 37(S) 02.01.13	Broadway Links Pvt. Ltd., Patna	3605.02	11.04.13	10.04.15		1271.83	1279.17		2828.78	3487.37															Work in progress. In addition to 1762.815 lacs an expenditure of Rs. 1158.056
90	Rosera	Const./Improvement cum output & Performance based road Assets maintenance work for the road Kalali chowk Balaha chowk to masankund road km 0.0 to 7.90 CMBD	IRQP	P	7.9	1337.49 11145(S) 20.11.14	Vallabhaini const. Pvt. Ltd.	1175.32	15.05.15	14.06.16(C) 14.08.21 (M)		543.96			775.63																Construction work completed. Maintenance work is going on
91	Rosera	Patil to Barua (NH 103) via Bhojpur-Akhtiyapur-Rampur Chowk CMBD	IRQP	P	9.5	1587.87 11283(S) 25.11.14	Kamawati Builders Pvt. Ltd.	1333.72	21.04.15	30.05.16(C) 20.05.21 (M)		852.75			927.738																Const. work completed.
92	Rosera	Patra NH-28 Dalingshara sinchok-Manjipur-Kachha-sothgama-Lagma-Mohuddinagar railway station-chandanichowk. (0 mto 4.00km) CMBD	IRQP	P	4	628.36 10820(S) 13.11.14	M/s Broadway Link Pvt. Ltd.	509.32135	25.03.15	24.08.15 (C) 24.10.20 (M)		389.507			407.667																Completed
93	Rosera	Darbhangha-Beheri-Singha-Rosera Road (km 36, 37 & 42 to 44) (CMBD)	IRQP	P	2.57	234.687 9622 (s) 13.12.13	Kalika Construction Rosera	221.663	24.02.14	23.08.14 (C) 23.11.19(M)		145.866	5.33		221.663	151.196															Const.Work Completed in addition to 5.33 lacs on expenditure of 145.866 lacs has been incurred by road division Samastipur.
94	Rosera	Ilmasnagar-Ballipur-Dumra Beheri Road (CMBD)	IRQP	P	4.6	506.95 22.02.14	Kalika Construction	474.169	26.02.14	25.11.14 (C) 25.02.20 (M)		360.6	17.018		474.169	377.57															Const.work Completed. Maintenance in Progress.
<b>Rosera Total</b>					<b>8</b>	<b>123.19</b>	<b>11536.057</b>					<b>1778.296</b>	<b>3640.267</b>		<b>3524.61075</b>	<b>8162.951</b>	<b>0</b>			<b>26.466</b>	<b>21.386</b>	<b>16.663</b>	<b>0</b>	<b>18.384</b>	<b>18.669</b>	<b>7.791</b>	<b>19</b>			<b>Prepara Ka of 31.03.17</b>	
95	Chapra	Dighwara-Bhedi-Ammour-Tarayis to Senni-Bandh Path (SH-104 ) in km 43 to 54. CMBD	SH IRQP	P	12	1419.33 10420(S) 28.10.14	Rai Raj Const.	1171.01	28.11.15	27.03.17		922.13			922.130																Debarred vide TO letter no-846 dt. 17.06.16 & work in progress
96	Chapra	Construction of HL bridge in km 7th of Mirapur-Garkha road	Bridge	P	24.6	370.6 2163(S) 10.03.15	Shanti Const.	351.80	25.08.16	24.02.18		264.01			264.010																32 Pile work completed. Pile completed. Abutment, Pier shaft under Const.
97	Chapra	Chapra - Mahowra Road in km 8.823 to 26.300 CMBD	IRQP	P	17.48	2744.3300 5893(S) 25.06.15	Raja Const.	2385.32000	23.01.17	22.04.18		108.01			108.01																Work in progress
98	Chapra	Sonepur - Darhara - Rewaghat Road (0 to 21.0 Km.)	Plan	P	21.00	4081.27 7081(S) 01-02.08.16																									Forest clearance issue & NOC awaited from WRD
99	Chapra	Sonepur-Darhara-Rewaghat Road (21.00 to 39.40)	Plan	P	18.40	3914.92 6830 (S) 01-24.08.16																									NOC awaited from WRD
100	Chapra	Garkha - Chirand Road	Nabard	Nabard	11.21	3198.83 6854 (s) 01-24.08.16																									TB with CE
101	Chapra	Chapra - Manjhi - Darauli - Gutma Road	Nabard	Nabard	17.08	1973.80 6829 (S) 01-26.08.16	Palak Infra Pvt. Ltd.	2775.02000	30.01.17			235.54																			Work in progress
102	Chapra	Tejpurwa (on Chapra-Mrahowra Road) to Gaura Bazar (on SH-90)	Plan	P	6.38	1382.48 7640 (S) 01-19.09.16	Balwant Const. PVT. Ltd.	1222.67000	17.02.17			46.81			46.81																HL Bridge under Const. & work in progress
103	Chapra	Harihara Nath Mandir to Hathiyatok Kachahani Bazar - Sabalpur Rahar Diyara Road	Plan	P	6.80	1229.91 7639 (S) 01-19.09.16																									TB with DTC

ROAD CONSTRUCTION DEPARTMENT , BIHAR  
 PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17						Physical Progress upto March/Feb-17							Expected Month of Completion	Remarks						
					Reference	Amount (Rs.in Lac)					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (In Lacs)	Actual work done (In Lacs)	Fine imposed /date (In Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/WMM (in Km)	BUSG (in Km)	BM/DBM (in Km)			SDBC / BC / PCC (in Km)	PCC (in Km)	CD Work (no.)			
104	Chapra	Garkha - Sahapur Chowk via Akhalyapur-Motirajpur in km 0 to 7 (CMBD)	Plan	P	6.92	1469.19	7638 (S) Dt-19.06.16	R.A.S. Enterprises	1248.12000	18.02.17																		19	Work in progress		
105	Chapra	Shiv Ganga Road to Paharpur Village to Sahapur Chowk Road	Plan	P	3.60	623.97	6673 (A) Dt-18.06.16	Balwant Const. Pvt. Ltd.	551.68700	06.01.17			94.26												1				Work in progress		
106	Chapra	IRQP work with maintenance work in km 0 to 7.34 of Khairia - Bintolia Road	Plan	P	7.34	1170.74	7637 (A) Dt-19.06.16	Rajewar Singh	1006.89000	23.01.17			42.01																	Work in progress	
107	Chapra	Fakul to Chanchauri Road Emerging NH 101 to SH 90	Plan	P	3.95	880.25	6646 (S) Dt-24.06.16	M/S Brijendra Kr. Singh	736.17000	23.01.17			235.78																	Work in progress	
108	Chapra	Missing Link of Dighwara - Bheidi Road (SH-104)	W&S	P	3.53	901.73	6674 (S) Dt-18.06.16	M/S Maa Const.	747.56600	06.01.17			107.68																	Work in progress	
109	Chapra	Dumari - Dhanaura- Musapur Chauraha Road in km 3(P) & 4(P) Total length-600m	Plan	P	0.60	59.08	6472 (S) Dt-19.06.16	Ram Babu Kumar	50.57000	16.12.16	15.03.17		9.037																	Work in progress	
110	Chapra	Ekma to Nagra via Chitrawalia, Karahi, Chetan Chapra road	Nabard	P	26.81	5939.22	8334(A) 07.10.16																							TB with CE	
111	Chapra	Bheidi-Bhaini Bazar (SH-90) via Rasalpur-Tehli-Shivganj	Plan	P	20.00	4956.47	8786(A) 02.12.16																							TB will be opened on 09.02.17	
112	Chapra	Besidia via Jalapur-Nagra to Sahpur road	Nabard	P	21.97	5559.14	8291(S) 07.10.16																							TB with DTC	
113	Chapra	Harhar Nath (Gajgah Chowk) to Pahaja Ghat road	Plan	P	9.00	1512.02	8167(A) Dt-11.11.16	Krishabh Nimran Pvt. Ltd.	1253.93			22.89																		FB with EE	
114	Chapra	W&S with Maintenance work in km 0 to 9.72 of Shilauri-Shahpur road	Plan	P	9.72	1631.42	10047(A) 14.12.16	Bharat Infracore Pvt. Ltd.																						TB with EE	
115	Chapra	Paras-Misheshiya-Demi bazar road	Plan	P	8.30	1612.57	8218(A) 08.10.16	M/S Vinay Const.																						Work allotted	
116	Chapra	Near Residence of DRM Sonpur to NH-19 road	Plan	P	0.48	54.77	8913(S) Dt-31.10.16																							FB with CE	
117	Chapra	Construction of 06 nos. of Hume pipe culvert in Sitapur-Paras-Maker Road	Bridge	P	6 nos	25.03	8914(A) Dt-31.10.16	Subhash Kr. Pandey	22.97000			14.63																		AA issued	
118	Chapra	Construction of H.L.R.C.C. Bridge in 1st km of Inai-Bars-Tejpur road 10-02-89'16	Bridge	P	2x16m	332.44	6672(S) 18.08.16																							AA issued	
119	Chapra	Construction of H.L.R.C.C. Bridge in 52nd km of Chapra-Sonpur Road 10-02-89'16	Bridge	P	3x16m	453.06	6671(A) 18.08.16																							AA issued	
120	Chapra	Construction of H.L.R.C.C. Bridge in 5th km of Harhar Nath-Pahajaghat Road 10-02-88'16	Bridge	P	3x16m	496.56	8358(A) 07.10.16																							AA issued	
121	Chapra	W/S of Dighwara-Bheidi-Anmour Taraiya Panapur to semari Mandir in SH-104	SH CRF	P	19.00	5601.0000	915(S) Dt. 31.01.14	Sheel Developers Pvt. Ltd.	4932.02491	22.08.14	21.08.16	801.300	1834.630	1467.440	03.07.15	2486.00	4103.360													E/W-19.00 GSB-19.00 WMM-15.50 BM-15.00 SDBC-15.00 PCC-4 CD-34 H.L. Bridge-2 19.00 18.00 18.36 18.00 14.54 13.36 12.00 12.50 3.98 3.90 28 27 To be completed Mar-17	1 nos. HL bridge completed (in km 11 upto & in km 4 sub structure work in progress)
122	Chapra	Kaparpohra (Patichan chowk) Darhara road 10-02-199'14 CMBD	IRQP	P	11.7	2594.67	12044(S) 12.12.14	Vijay Const.	1927.26	22.04.15	21.07.16		899.69	659.35	07.04.16	1559.010														Work in Progress	
123	Chapra	SH-73, Siwan-Basantpur-Misrahab-Taraiya-Machhaura-Anmour-Sonko-Taras-Shitalpur road km 38.40-88	SH-73 PR	P	49.6	2281.92	12039(S) 12.12.14	M/s Maa Rajeshwari Const.	1869.73807	22.04.15	21.03.16		1078.79	798.11	29.05.16	1876.9														Work Completed 6.71 km PCC excluded	
125	Chapra	W/S of Sitapur - Paras-Maker Road in km 15.100 to 22.600 Under Economic Importance Scheme for the year 2013-14	El	P	7.5	1474	6881(S) 23.07.14 6891(S) dt-28.07.14	Maa Rajeshwari Construction	1155.03265	11.10.14	28.03.16	350	236.84835		28.03.16	737	586.84													Work Completed Actual completion date- 31.03.2015 vide letter no-933(we) dt-11.07.16	
125	Chapra	Doriganighat (NH-19) to Chirand Tila CMBD	IRQP	P	0.9	189.7	76(S) 05.01.15	Bharat Infracore	152.515	15.05.15	14.08.15		143.07																	Work completed. 0.75 m drain done.	

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval Amount (Rs. in Lac)	Reference	Name of contractor	Agreement Amount (Rs. in Lac)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17							Physical Progress upto March/Feb-17							Expected Month of Completion	Remarks					
											Expenditure during 2014-15 (Rs. in Lac)	Expenditure during 2015-16 (Rs. in Lac)	Expenditure during 2016-17 (Rs. in Lac)	Date of measurement	Work value as per target (in Lac)	Actual work done (in Lac)	Fine imposed /date (in Lac)	Total Target of Work to be done as per Agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/ DBM (in Km)	SDBC / BC / PCC (in Km)		PCC (in Km)	CD Work (no.)	28	29		
126	Chapra	Chapra Sonapur Road (Km 2p, 3 & 4p)	IRQP	NP	2.2	334.83	13473(S) 09.12.11 5091(S) 24.05.12	Maa Const.	241.57	05.03.12	04.12.12					30.01.15	241.57	151.547													Work Comp. In km 2(p) 330 m PCC Road has been built instead of Bitumenous Road Variation Approval Awaited
127	Chapra	Construction of CC Pavement of Marhawa-Anmour Road (km 1p) (CMBD)	IRQP	P	0.8	190.84	1196 (S) 12.02.14	Sarka Const.	142.52	28.06.14	27.09.14	127.01646	8.21		03.07.15	142.521	135.236			0.8										Const.Work Completed. Maintenance work in Progress. Actual completion date 21.12.15 PCR submitted vide letter no-933 (we) dt-11.07.16	
<b>Chapra Total</b>				<b>33</b>	<b>348.861</b>	<b>60601.085</b>			<b>23944.3854</b>			<b>1278.3165</b>	<b>4201.2384</b>		<b>3587.091</b>	<b>10172.8</b>	<b>0</b>		<b>7.5</b>	<b>8.3</b>	<b>6.7</b>	<b>0</b>	<b>7.73</b>	<b>50.62</b>	<b>3.875</b>	<b>2</b>			<b>Prapatra Ka of 31.03.17</b>		
128	Gopalganj	Mishrauli Bhengari Road in Km 9 to 29 (Length 20 km)(CMBD)	IRQP	P	20	385.15	7542(S) 13.08.15																							FB with DTC	
129	Gopalganj	Embankment of Irrigation Department (head Gopalganj-Yadapur Road) to approach of Bishunpur-Mangalpur Bridge	Plan	P	3.7	746.53	9624(S) 29.11.16	M/S Himalaya Construction	667.52	06.01.17				424.045	11.03.17		224.045									0.905	4	0		Work in progress	
144	Gopalganj	W/S Bhagipatti Samaur-Bankata Via -Katya Bazar in km 38(p) to 12(p) (4-40km) for the year 2013-14	ISC	P	4.4	964	1092(S) 25.02.14	Sona Engicom Pvt. Ltd. 371/10	965.8025	28.02.14	30.10.14(C)	861.668				965.8025	861.668			4.4	1.8	1.8		1.8	1.8	2.6	4			Work Comp.	
131	Gopalganj	Haziypur to Saran Bandh via Manikpur road km 0 to 7 (CMBD)	IRQP	P	7	863.22	2720(S) 23.03.15	Sona Engicom Pvt. Ltd.	812.8	04.07.15	03.05.16 (C) 03.07.21(M)	0	576.4	138.79	10.12.15	812.8	715.19			7	5.364	5.364		5.364	5.364	1.636	2			Work completed	
132	Gopalganj	Chapra Salempur Road (km 68(p) & 69(p) (CMBD)	IRQP	P	1	210.3	11630(S) 03.12.14	M/S North Bihar Construction Corporation.	191.3	09.05.15	08.11.15(C) 23.04.20(M)		157.06	12.9	16.09.15	191.3	169.96			1	1	1		1	1		2			Road work completed. Maintenance work is going on	
133	Gopalganj	Pyarepur-Asha khaira to Hamepur road (CMBD)	IRQP	P	10.9	1723.57	11670(S) 03.12.14	Sona Engicom Pvt. Ltd. 371/10	1603.36	11.05.15	10.03.16(C) 10.03.21(M)	1.36	1169.18	242.42	15.12.15	1603.36	1412.96			10.9	8.75	10.9		8.75	8.75	2.15	6			Work completed.	
134	Gopalganj	Imp work for Bhengari to Bhovery of road Bhengari Mishrauli for 0 to 9 (Total Taken length -9.00 Km. out of 29.00 km. under CMBD for year 2014-15	IRQP	P	9	2122.42	12044(S) 12.12.14	Sona Engicom Pvt. Ltd.	1885.568	18.02.15	16.02.16(C) 17.02.21(M)	86.56	1545.95	73.59	17.12.15	1885.57	1706.2			9	9	9		9	9		13			Work completed.	
135	Gopalganj	IRQP cum Maintenance work (CMBD) of khaira satarghat Road in km 46 (Length 1 km) for the year 15-16	IRQP	P	1	219.76	16.07.15	Himalaya Const.	202.19	09.11.15	08.03.16 (C) 08.03.21 (M)		149.33	35.64	15.12.15	202.19	184.97			1	1	1		1	1		2			Work completed.	
136	Gopalganj	Const. of PQC at Jalalpur Check Post in Km. 367 of N.H.-28 for the year 2014-15	IRQP	P		1029.72	3632(S) 12.08.14	Sona Engicom Pvt. Ltd.	1029.72	03.07.15	06.02.16 (C) 29.06.18(M)	0	1029.64		21.11.15	1029.72	1029.64										2.8			Work Complete	
137	Gopalganj	Khaira-Shatarghat Road 39p & 45p (CMBD)	IRQP	P	0.8	103.66	11286(S) 25.11.14	M/S Himalaya Const.	95.15	05.05.15	04.11.15(C) 15.04.20(M)		79.14		03.11.15	95.15	79.14			0.8	0.8	0.8		0.8	0.8					Work completed	
138	Gopalganj	Construction of Two nos. of RCC box culvert (1/63/0) in 42nd km of Khaira-Satarghat road	Box culvert	P		143.2	12248(S) 17.12.14	M/S Gsheshw Infrastructur Pvt. Ltd.	128.31	24.04.15	23.10.15		128.24		20.09.15	128.31	128.24											2		work completed.	
139	Gopalganj	Electric Shifting work of Harakhuva Khawajpur road in km 1st to 2nd (P) (Ambedkar chowk to Arar More) for the year 2013-14	Misc.	P				Rana Construction 3-946/09 Road	37.17	21.02.14	20.05.14	31.46			37.17	31.46														Work Completed	
140	Gopalganj	Electric Shifting work of Babu Phuldeo Path in km 1st to 2nd (P) (Ambedkar chowk to Banjar More) for the year 2013-14	Misc.	P				Rana Construction 3-946/09 Road	56.97	22.02.14	21.06.14				31.03.14	56.97	51.89													Work Completed	
141	Gopalganj	Harakhuva-Khawajpur Road (km 0-2.1)	W&S	P	1.41	572.34	9438(S) 27.08.12	Babbar Const.Pvt.Ltd. 116/07	527.04939	23.03.13	22.11.13	49.55				527.05	494.85	0.15 lacs vide letter no 1003 dt. 18.9.13		0.8	0.85	1.41		1.41	1.41					Work Completed	
142	Gopalganj	Babuphuldeo path for four lane(L= 1.50km)	W&S	P	1.5	700.009	11935(S) 09.11.12	SonaEngicom Pvt. Ltd. 371/10	637.05257	23.03.13	22.12.13		637.05	583.78						1.5	1.5	1.5		1.5	1.5		2			Work Completed	
143	Gopalganj	ManjhaGardh - Dhamparsa (km 0 to 8.2)(CMBD)	IRQP	P	8.2	594.684	1616 (S) 22.02.14	Prasad Construction	552.08	01.03.14	31.05.14(C) 31.07.19(M)	418.59	1.25		31.05.14	552.08	419.84			8.2		3.9			8.2	8.2	1			Const.Work Completed.Maintenance in Progress. Drain-2.30	
144	Gopalganj	Gopalganj-Barbaria Road with 5 nos RCC culvert & 240m side drain (km 0 to 9.80)(CMBD)	IRQP	P	9.8	1016.98	1618 (S) 22.02.14	Sona Engicom	971.29	28.02.14	29.06.14(C) 29.08.19(M)	770.73	2.31		28.06.14	971.29	773.07			9.68	0.3	9.68		9.68	9.68		5			Const.Work Completed.Maintenance in Progress.	
145	Gopalganj	Sisamsua - Baghauch road (km 07 to 7.7) (CMBD)	IRQP	P	7	589.01	1617(S) 22.02.14 2193(S) 02.06.14	M/S Sudhanshu shekhar Mishra 8lalbabu Prasad	544.69	18.07.14	17.10.14 (C) 17.12.19 (M)	330.91	51.86		07.08.14	544.69	384.12			7		0.8			7	7		1			Const.Work Completed. Maintenance In Progress.
<b>Gopalganj Total</b>				<b>18</b>	<b>85.71</b>	<b>15450.903</b>			<b>10906.02246</b>			<b>2550.828</b>	<b>4890.36</b>		<b>10240.5025</b>	<b>9411.023</b>	<b>0</b>		<b>61.28</b>	<b>30.364</b>	<b>47.154</b>	<b>0</b>	<b>55.504</b>	<b>55.504</b>	<b>9.186</b>	<b>40</b>			<b>Prapatra Ka of 31.03.17</b>		



ROAD CONSTRUCTION DEPARTMENT , BIHAR  
PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17						Physical Progress upto March/Feb-17							Expected Month of Completion	Remarks										
					Reference	Amount (Rs. in Lac)					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM / WMM (in Km)	BUSG (in Km)	BM / DBM (in Km)			SDBC / BC / PCC (in Km)	PCC (in Km)	CD Work (no.)							
146	Hajipur	Construction of HL bridge in km 9th of Bellow ghat road on Baya river at Hasanaghat	Bridge	P	55.8	660.21	12469(S) 19.12.14	M/s Nakshtra Infrastructures	548.43949	07.07.2015	06.04.2017					437.69		Foundation Pile- 40 No. Pile Cap-4 Abut. & Pier Shaft-- 4 No. Span Str.-3 span Approach road	100 100 80 20								28	On time	Sub structure work completed. Deck slab of 1st, 2nd & 3rd span is under progress. Abutment completed.						
147	Hajipur	Const. of SE office Saran Road Circle for the year 2015-16	Plan	P		89.97	546(S) Dt-25.01.16	Ripunjay Kr.	70.52000	24.06.016	23.03.17				69.63		Building													To be completed Mar-17	Painting work in progress				
148	Hajipur	Bidupur -Rajapakar-Belkunda -Saras Road (km 0-19.85) CMBD	Plan	P	19.85	4283.82	6856 (S) Dt-26.06.16	M/S Manuli Enterprises	3023.48500	25.02.17	24.12.18 (C) 24.04.24 (M)				100		E/W-19.525 GSB-19.525 WMM-19.525 DBM-19.525 BC-19.525 CD-22 RCC Drain-5.950	8.00 0.00	8.00 0.00																
149	Hajipur	Bidupur -Rajapakar-Belkunda -Saras Road (km 0-19.85) Erection of new infrastructure after shifting of HT, LT line & DTR due to Widening of road	Plan	P				Mukesh Kumar Singh							11.089		13 IBS Rail pole 13 metre-505 Nos.																Under Agreement process		
150	Hajipur	Chandpur/Bhataulia -Deshari- Ghajipur Mahua Road	Plan	P	22.00	5915.38	5655 (S) Dt-18.07.16	Sai Engicon & Const. Pvt. Ltd.	3937.57000	25.01.17	24.01.19(C) 24.06.24 (M)				129.28		E/W-21.874 GSB-21.874 WMM-21.874 DBM-21.874 BC-21.874 CD-19 Paver block-4.0	8.00 0.00	8.00 0.00																
151	Hajipur	Chandpur/Bhataulia -Deshari- Ghajipur Mahua Road Erection of new infrastructure after shifting of HT, LT line & DTR due to Widening of road			22.00			Rana Const.	202.23000	20.03.17	19.07.17				134.69		200 kg PSC Pole-280 Nos. 13 IBS Rail Pole-13 mt. 153 Nos.																	153 Nos. Rail pol fixed	
152	Hajipur	Const. of RCC HL bridge in 1st, 4th & 7th km			248.00m			M/S Brj Const.																								Under Agreement process			
153	Hajipur	Mahua-Patepur-Bardha road from Ramauli Chowk to Bardha (SH-49)	Plan	P	9.875	1883.37	7643 (S) Dt-19.09.16	Ravindra Kr.	1478.58000	18.03.17	17.06.18 (C) 17.09.22 (M)				150		E/W-9.824 GSB-9.824 WMM-9.824 DBM-9.824 BC-21.874 CD-4 Paver block-1.0 RCC Drain-1.80	4.00 0.00	4.00 0.00															Awarded on 17.01.17	
154	Hajipur	Mahua-Patepur-Bardha road from Ramauli Chowk to Bardha (SH-49) Erection of new infrastructure after shifting of HT, LT line & DTR due to Widening of road						Shyam Kishore Yadav	139.81000	21.03.17	20.06.17				27.7		200 kg PSC Pole-485 Nos. 13 IBS Rail Pole-13 mt 1 Nos.																		
155	Hajipur	Bahuaara Chowk-Musapur-Harprasad (NH-103) Road	Plan	P	14.475	2896.76	6857 (S) Dt-26.06.16	Palak Infra Pvt. Ltd.	2367.61	04.03.17	03.09.18(C) 03.01.24 (M)				89.29		E/W-14.376 GSB-14.376 WMM-14.376 DBM-14.376 SDBC-14.376 CD-11 P. Block-2.503	4.00 0.00	4.00 0.00																
156	Hajipur	Bahuaara Chowk-Musapur-Harprasad (NH-103) Road Erection of new infrastructure after shifting of HT, LT line & DTR due to Widening of road						Shyam Kishore Yadav	243.03	24.03.17	23.07.17				46.68		13 IBS Rail Pole-13 mt. 306 Nos.																		
157	Hajipur	Rasalpur Chowk to Bharathipur Hasansarai (NH - 28) Road via Chandpur Bridge. 0 to 10.21	Plan	P	10.21	3095.55	6855 (S) Dt-26.06.16	Bansidhar Const. Pvt. Ltd.	1565.09	18.03.17	17.05.18 (C) 17.08.22 (M)				138.92		E/W-10.21 GSB-10.21 WMM-10.21 DBM-10.21 SDBC-10.21 CD-13 P. Block-2.042 RCC Drain-2.50	3.00 0.00	3.00 0.00																Deck Slab casted.
158	Hajipur	Rasalpur Chowk to Bharathipur Hasansarai (NH - 28) Road via Chandpur Bridge.			10.21			AKS Const. Pvt. Ltd.	202.89	18.03.17	17.07.17				89.02		13 IBS Rail Pole-13 mt. 240 Nos.																		
159	Hajipur	Rasalpur Chowk to Bharathipur Hasansarai (NH - 28) Road via Chandpur Bridge. 0 to 10.21			5x16.00 m in 1st km			Patliputra Infra Const. Pvt. Ltd.	585.27	28.03.17	27.09.18				19.316		Foundation Pile-48 Pile Cap-6 Nos. Abut. & Pier Shaft-06 Nos. Super Str- 5 Span Approach road																		
160	Hajipur	Bhagwatpur-Vasahali road	Plan	P	6.3	1493.61	7642 (S) Dt-19.09.16	Bansidhar Const. Pvt. Ltd.	1195.97	20.03.17	18.03.18(C) 19.05.23 (M)				5.017		E/W-6.30 GSB-6.30 WMM-5.30 DBM-5.30 SDBC-5.30 PCC-1.00 CD14 RCC Drain-0.20	1.00 0.00	1.00 0.00																Awarded on 17.01.17
161	Hajipur	Mangau Chowk to Chatawara (SH-49) road via Gadhopur	Plan	P	3.95	800.01	6473 (S) Dt-10.08.16	Shyam Kishore Yadav	651.00	24.03.17	23.10.17 (C) 08.12.22 (M)				5.017		E/W-3.902 GSB-3.902 WMM-3.902 DBM-3.902 SDBC-3.902 CD-3 P. Block-0.46 RCC Drain-1.60																		Awarded
162	Hajipur	Mangau Chowk to Chatawara (SH-49) road via Gadhopur Erection of new infrastructure after shifting of HT, LT line & DTR due to Widening of road						Mukesh Kumar Singh									200 kg PSC Pole-164 Nos.																		Under Agreement process

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lac)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17						Physical Progress upto March/Feb-17							Expected Month of Completion	Remarks								
					Reference	Amount (Rs. in Lac)					Expenditure during 2014-15 (Rs. in Lac)	Expenditure during 2015-16 (Rs. in Lac)	Expenditure during 2016-17 (Rs. in Lac)	Date of measurement	Work value as per target (in Lac)	Actual work done (in Lac)	Fine imposed /date (in Lac)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/ DBM (in Km)			SDBC / BC / PCC (in Km)	PCC (in Km)	CD Work (no.)					
163	Hajipur	Laganj Bazar road	Plan	P	1.375	278.35	6976 (S) Dt-30.06.16	Hemant Kr. Singh	236.05000	21.03.17	20.08.17 (C) 26.09.22(M)			63.9			E/W-1.375 GSB-1.375 WMM-1.375 BM-1.375 SDBC-1.375 P. Block-0.40 RCC Drain-0.40	1.375 0.00	1.375 0.00											Awarded			
164	Hajipur	Muri Village (PWD Road) to Chandppar-Simri (PWD Road)	Plan	P	2.653	612.77	6676 (S) Dt-18.08.16																							FB with SE			
165	Hajipur	Construction of R.C.C. Culvert in place of Arch Bridge in 5th km of Hajipur-Laganj-Vasahi-Arenj road	Bridge	P	1/22/0	29.48	8145(S) Dt-01.08.16	Tankeswar Prasad	24.12500	23.12.16	22.04.17			10.38																Deck slab & approach work completed. Miscellaneous work in progress			
166	Hajipur	Construction of R.C.C. Culvert in place of Damaged Arch Bridge in 1st km of Hajipur-Mahua-Tajpur road	Bridge	P	3/5/40	111.77	8383(S) Dt-07.10.16	Shivanash Project	96.92500	04.03.17	03.09.17			12.345			Box culvert of size 3x5m 4m size with approach road														Foundation work is under progress		
167	Hajipur	Construction of R.C.C. Culvert in 4th of Sondhp-Panjar-Belaungat road	Bridge	P	27.364		8018(S) Dt-29.09.16	Ranjana Rakesh	21.45200	23.02.17	22.06.17			13.843			Box culvert of size 1x20m size with approach road														Box constructed approach under progress		
168	Hajipur	Jandaha (Guru chowk) Mangrul Chowk- Bithauli chowk (upto NH-77)	Plan	P	25.9	4805.27	8290(S) 07.10.16	Sai Engicon & Const. Pvt. Ltd.	3859.66000	16.02.17	15.02.19 (C) 15.08.24 (M)			100.00			E/W-24.85 GSB-24.85 WMM-24.85 DBM-24.85 SDBC-24.85 CD-22 P. Block-9.90 RCC drain-2.93	7.00 0.00	7.00 0.00								4 0						
169	Hajipur	Jandaha (Guru chowk) Mangrul Chowk- Bithauli chowk (upto NH-77) Erection of new Infrastructure after shifting of HT, LT line & DTR due to Widening of road					Shree Mahavira Buldwel Pvt. Ltd.				27.76			27.76			200 kg PSC Pole-794 Nos. 13 IBS Rail Pole 13 mt-3 Nos.														Under Agreement process		
170	New Hajipur	Mahua-Bakhridoa-Danua Chowk Road	Plan	P	16.55	3178.22	8283(S) 07.10.16	Bhardwaj Const.	2481.97000	13.02.17	13.12.18 (C) 12.04.24 (M)			125.32			E/W-16.55 GSB-16.55 WMM-16.17 DBM-16.17 SDBC-16.17 PCC-0.369 CD-16 P. Block-3.45 RCC drain-2.60	5.00 0.00	4.50 0.00												AA issued		
		Mahua-Bakhridoa-Danua Chowk Road Erection of new Infrastructure after shifting of HT, LT line & DTR due to Widening of road					Shree Mahavira Buldwel Pvt. Ltd.						21.9	21.9			200 kg PSC Pole-585 Nos. 13 IBS Rail Pole 13 mt-12 Nos.																
172	Hajipur	Kushahar Chowk to Jandaha Bazar Road	Plan	P	14.9	2546.47	5654(S) 18.07.16	Banshidhar construction Pvt. Ltd.	2139.74000	20.03.17	19.09.18 (C) 19.12.23 (M)			100			E/W-13.440 GSB-13.440 WMM-13.440 DBM-13.440 SDBC-13.440 PCC-1.385 CD-21 P. Block-1.60 RCC drain-1.60	5.00 0.00	5.00 0.00												1 0		
		Kushahar Chowk to Jandaha Bazar Road Erection of new Infrastructure after shifting of HT, LT line & DTR due to Widening of road					Shyam Kishore Yadav						47.3	47.3			200 kg PSC Pole-230 Nos. 13 IBS Rail Pole 13 mt-258 Nos.															Under Agreement process	
174	Hajipur	Bhagwanpur-Rati-Saraya road	Plan	P	11.05	2842.73	9795(S) 02.12.16	Surendra PD & Lehari Const. Pvt. Ltd.									E/W-10.45 GSB-10.45 WMM-8.97 DBM-8.97 SDBC-8.97 PCC-1.48 CD-19 P. Block-1.09 RCC drain-3.00														Under Agreement process		
175	Hajipur	Bhagwanpur Station road (CMBD)	Plan	P	8.8	285.00	9260(S) 16.11.16	Sri Ripunraj kr Rakesh 74/07	227.32000	03.03.17	2.09.17(C) 2.09.22 (M)			62.48			GSB-0.80 PCC-0.80 RCC Drain-1.60 Paver Block-0.77 CD-1		0.40 0.00									0.40 0.00	1 0				
177	Hajipur	Muzaffarpur-Mahua Road in km 14.400 to 29.315 CMBD	IRQP	P	14.913	1647.65	7654(S) 24.06.15	Alectra Const.	1273.88000	05.04.16	03.01.17 (C) 03.05.22 (M)			697.17			E/W-14.913 GSB-12.438 WMM-12.438 BM-14.193 SDBC-14.193 CD-1 Drain-2000mm	14.913 0.00	2.438 2.00	2.438 2.00		14.91 11.00	14.201 0.00				1		10.00 completed Feb-17	Work in progress Drain completed.			
177	Hajipur	Fakul - Laganj Road For the year 2015-2016 CMBD	WBS	P	15.4	2674.79	7543(S) dt.13.8.15	M/S Sandhya Samrat const.pvt.ltd	2220.66	15.12.15	14.03.17			1996.84			E/W-15.40 GSB-15.40 WMM-15.40 BM-15.40 SDBC-15.40	15.24	15.24	15.24		15.24	15.24								Work completed		
185	Hajipur	Hajipur Laganj Vaishali Rd (SH-74) (1-23,28,29R 34 to 37.2 KM)	SH IRQP	P	29.3	4069.45	11474(S) 10.10.12	Surendra Pd.	3273.63526 4293.20098(RE V)	02.04.13	01.04.14 01.10.14 (REV.)	1527.64432			4586.588			E/W-37.2 BUSG- 37.2 Qty-26.39m2 BM-In 37.2 Qty 1037.523m3, DBM-36.9 BC-36.9m, DLC-350mtr, PCC-350mtr.					26.39	36.91	36.91	0.29							Work Comp.
179	Hajipur	Laganj bazar road CMBD	IRQP	P	1.125	366.17	3005(S) 31.03.15	Mangalam Apojon India Pvt. Ltd.	367.59522	25.7.15	24.1.16			228.74	136.39	365.13			E/W-1.125 GSB-1.125 WMM-1.125 BM-0.70 SDBC-0.70 Drain-1.90 PCC-0.425		1.125	1.125			0.7	0.7	0.425					Work completed Drain-1.90 km	

ROAD CONSTRUCTION DEPARTMENT , BIHAR  
PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17							Physical Progress upto March/Feb-17								Expected Month of Completion	Remarks		
					Amount (Rs.in Lacs)	Reference					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/ DBM (in Km)	SDBC / BC / PCC (in Km)	PCC (in Km)			CD Work (no.)	
1		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	
180	Hajipur	Construction of HL bridge in km 24th of Hajipur- Laliganj-Vasah road	Bridge	14.6	239.87	12043(S) 12.12.14	Ripunjay Kumar Rakesh	112.94606	08.11.15	07.05.16	64.39	64.39	64.93				129.33	Bridge-3x5x3m											Work completed
181	Hajipur	Circuit House Hajipur to S.E. Saran Road Circle,Hajipur for the year 2015-16 <b>CMBD</b>	W&S	0.42	70.59		Ripunjay Kr. Rakesh	63.53	09.02.16	08.05.16		30.873	26.48			57.35	E/W-4.20 BM-0.295 GSB-0.295 WMM-0.295 DBM-0.295 PCC-0.12 SDBC-0.295 CD-2	0.42	0.295	0.295		0.295	0.295	0.12	2			Work completed.	
182	Hajipur	Hajipur-Bhaironpur-Mahar Road. <b>CMBD</b>	IRQP SH-93	1.5	308.7	9926(S) 15.10.14	K P S Structures Makers pvt.ltd.	289.77644	05.08.15	17.04.16		203.86	51.07838			254.708	WMM-1.50 BM-1.50 SDBC-1.50 Drain-3.00				1.5		1.5	1.5				Work completed Drain-3.0 km	
183	Hajipur	Laliganj-Saran <b>CMBD</b>	IRQP	13.325	1417.96	11671(S) 03.12.14	Rai Raj Construction Pvt Ltd	1175.06	23.02.15	22.11.15 (C) 24.01.16 (M)	281.28154	670.65	5.094			954.4	E/W-13.325(flank) WMM -11.028 BM -13.325 SDBC-13.325 DRAIN -2.60	13.325	13.325	13.325		13.325	13.325					Road work completed. Maintenance work is going on Actual completion date-30.11.15 PCR vide letter no-930(we) dt-10.06.16 Drain-1.58 km	
184	Hajipur	Construction of residential building of Executive Engineer,RCD,Vasahall Road Division,Hajipur	Misc.	54	276(S) 25.03.15		Vijay Goswami	53.62	29.06.2015	28.03.2016		57.526			57.52	Residential building													Road work completed. Maintenance work is going on Actual completion date-12.02.16 PCR vide letter no-930(we) dt-10.06.16 Drain-1.58 km
185	Hajipur	Abhishek-Pushkarni Road (Mahavi- Janamshah Road) in Km 1st ,(p), 3(p)	IRQP	2.1	98.57	976(S) 03.09.12	Ripunjay Kumar Rakesh	82.39478	15.01.13	14.05.13	14.85871			82.39478	85.26352	E/W-0.90 GSB-0.90 WMM-0.90 BM-0.90 SDBC-2.10	0.9	0.9	0.9			0.9	2.1					Completed	
186	Hajipur	Ganj-Karhara Road (Km 0 -19.60)	IRQP	19.6	495.1	9332(S) 24.08.12	M/S Sanjay Construction	433.53816	22.01.13	21.10.13	2.26			433.54	477.06	E/W-Flank Dressing in 19.6 BM-In-3.00 for Levelling.							19.6	19.6					Work Completed.
187	Hajipur	Ufraul to Abhishek Pushkarni Road (Km 0-3.54)	IRQP	3.45	112.17	9718(S) 31.08.12	Ripunjay Kumar Rakesh	92.28531	16.01.13	15.05.13				92.285	85.725	E/W-0.200 GSB-0.200 WMM-0.200 BM-0.200 SDBC-3.45 Drain-0.60(LHS) 0.420(RHS)	0.2	0.2	0.2		0.2	3.45		0				Work Completed.	
<b>Hajipur Total</b>		<b>42</b>		<b>363.631</b>	<b>47161.124</b>			<b>31464.01746</b>			<b>1826.0446</b>	<b>1971.651</b>		<b>4901.421</b>	<b>11780.628</b>	<b>0</b>		<b>30.085</b>	<b>31.085</b>	<b>32.585</b>		<b>26.39</b>	<b>88.67</b>	<b>93.12</b>	<b>0.835</b>	<b>2</b>		<b>Prapara Ka of 31.03.17</b>	
188	Siwan	Construction of HL bridge in km 12th of Siwan- Paigambpur road	Bridge	29.24	333.98	12640(S) 24.12.14	Sona Injicon Pvt. Ltd.	350.19	04.09.15	03.06.17			234.61	15.03.17		234.61	HL bridge-2x10m	Foundation 100/100	Sub.structure 100/100	Super. Structure 100/100	Approach 0/0						To be completed, Mar-17	NOC 11.04.16 received. Super structure in progress	
189	Siwan	Construction of HL bridge in km 16th of Siwan- Paigambpur road	Bridge	25.24	288.51	12641(S) 24.12.14																							
190	Siwan	Construction of HL RCC bridge in 6th km of Siwan- Paigambpur road	Bridge	25.24	316.35	12642(S) 24.12.14	Sona Engicon Pvt. Ltd.	329.94	16.02.16	15.11.17		98.33	225.39	31.12.16		323.72	HL bridge-3x6m	Foundation 100/100	Sub.structure 100/100	Super. Structure 100/100	Approach 100/100						To be completed, Mar-17	Work completed.	
191	Siwan	Construction of HL RCC bridge in 16th km of Siwan- Paigambpur road	Bridge	12.6	237.3	12503(S) 22.12.14																							Not Tended
192	Siwan	SH-73, Siwan-Basantpur-Masaraki-Tarayya-Madhaura-Anneur-Sonho-Panshi-Shitalpur road km 0-38.40 PR work.	IRQP SH-73	38.4	1896.44	10117(S) 20.10.14	AARPEE Infra Projects Pvt. Ltd.	1450.74	16.02.17	15.12.17				10.03.17		57.19	E/W-38.10 BC-35.94 PCC-0.30							2.80 0.00					Work in progress
193	Siwan	W&S with Maintenance work for the Siwan to Binवास-Sundari-Pulati Hata-Bangara (Siwan-Konji) road in km 0.00 to 20.60	Plan	20.6	4368.5	8294(S) Dt-07.10.16	M/S Brindra Kr. Singh	3468.02	20.03.17	19.03.19			3.54			3.54	E/W-20.60 GSB-20.60 WMM-16.109 DBM-16.109 SDBC-16.109 PCC-4.755 CD-37											CBG work in progress	
194	Siwan	Sri Nagar (Siwan)-Pachalaki-Anguda Home-Gopalganj Border Road (K.M. 0 to 13.08)	CRP	13.08	2815	915(S) Dt. 31.01.14	Palak Infra Pvt. Ltd.	2676.83	28.02.14	27.11.15	275.3	1768.48	412.7	30.06.16	1402.14905	2456.47	E/W-13.08 GSB-13.08 WMM-11.33 BM-11.33 SDBC-11.33 PCC-1.75 CD-15	13.08	13.08	11.32			11.3	11.3	1.75	14		Work completed Actual completion date-30.06.16 PCR submitted vide letter no-362(we) dt-04.03.17	
195	Siwan	Maharajan-Tarwara road (km 0.00 to 10.20) <b>CMBD</b>	IRQP	10.2	1807.92	12942(S) 31.12.14	M/S Fakre Alam	1535.46	02.05.15	01.08.16 (C) 30.07.21 (M)		475.48	840.09	24.03.17		1316.47	E/W-10.200 GSB-0.200 WMM-7.350 BM-7.350 SDBC-2.250 DLC-2.85 PCC-2.85 Drain-1.00 CD- 4 No. ( 2 x 2 )	10.2	8.00	6.7			7.38	7.38	2.8	17		Drain-650m CD-5(2x2) CD-12(1x1) Construction work completed. Maintenance work is going on Actual completion date-11.07.16 PCR submitted vide letter no-1614(en) dt-29.10.16	
196	Siwan	Baderji-Kaligarth-Barhara road (in Mirganj-Barhara road from Gyani more to Khanpur) from km 6.103 to 11.123 (length-5.02 km) <b>CMBD</b>	Plan	5.02	1267.85	7956(S) 24.08.15	M/S Adash Const.	1060.36	05.09.15	04.06.16 (C) 03.06.21 (M)		663.51	212.86	20.06.16	875.155	875.63	E/W-5.02 GSB-5.02 WMM-2.220 BM-2.220 SDBC-2.220 PCC-2.80 CD-5 (2x2) CD-12(1x1) CD-1 (6x3)	5	5	2.2			2.2	2.2	2.8	15		Construction work completed. Maintenance work is going on Actual completion date-04.04.16 PCR submitted vide letter no-1614(en) dt-29.10.16	
197	Siwan	Chorauli-Barkagan-Nagouli-Sipah-Basantpur road from km 0.00 to 6.230 <b>CMBD</b>	Plan	6.23	1067.2	7836(S) 19.08.15	Sri Subhash Kumar Shahi	910.53	05.09.15	04.06.16		164.53	601.12	31.08.16		765.01	E/W-6.230 GSB-6.230 WMM-3.350 BM-3.350 SDBC-3.350 PCC-2.80 CD-1 (2x2) CD-12 (1x1)	6.23	6.23	3.35			3.35	3.35	2.83	13		Const. work completed. Maintenance work is going on. Actual completion date-31.08.16 PCR vide letter no-362(we) dt-04.03.17	



ROAD CONSTRUCTION DEPARTMENT , BIHAR  
PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17						Physical Progress upto March/Feb-17								Expected Month of Completion	Remarks						
					Amount (Rs. in Lac)	Reference					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (In Lacs)	Actual work done (In Lacs)	Fine imposed /date (In Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/ DBM (in Km)	SDBC / BC / PWC (in Km)			PCB (in Km)	CD Work (no.)				
217	Bettiah	W/S with maintenance work of Harinawada chowk (NH-28 B) to Singaper road (km 0 to 2.00) for the year 2015-16 CMBD	W&S	P	1.95	352.85	7240(S) 06.08.15	M/S Naraini Nerman	277.89	08.09.15	07.01.16		208.11	6.09	30.03.16	277.89	214.2						1.95	1.95	1.95	27	28	29	Work complete			
218	Bettiah	Sathi Matharia Road in km 0 to 9.30	IRQP	P	9.3	394.45	11005(S) 04.10.12	Chanakya Technos Pvt. Ltd., Patna	388.96	14.02.13	13.07.13 31.03.14	384.27			30.03.14	388.96	384.27							7.375	7.375	1.925			Work comp.			
219	Bettiah	Chhotakipatti-Kapardhika Road (km 0 to 11) (CMBD)	IRQP	P	11	1045.64	1622(S) 22.02.14	Ujain Engicon India Pvt. Ltd.	963.619	26.02.14	05.01.15(C)	868.28	18.15		08.01.15	963.619	886.43						11	11	11	2			Const.work Completed. Maintenance in Progress. Actual Completion date-05.01.15 PCR vide letter no-934(we) dt-01.06.16			
220	Bettiah	Narkataganj-Binwalia Road (km 0 to 3.50) (CMBD)	W&S	P	3.5	319.34	1599 (S) 22.02.14	M/S Shama Construction	304.664	26.02.14	25.06.14 (C)	217.9	2.12		30.12.15	304.664	220.02						3.35	3.35	3.35				Const.Work Completed. Maintenance in Progress. Actual Completion date-13.11.14 PCR vide letter no-351(we) dt-23.07.15			
<b>Bettiah Total</b>					<b>17</b>	<b>337.851</b>	<b>49414.166</b>		<b>42846.076</b>			<b>2600.6</b>	<b>3451.7</b>		<b>42881.7</b>	<b>14298.97</b>	<b>0</b>						<b>33.91</b>	<b>33.91</b>	<b>33.91</b>	<b>0</b>	<b>49.985</b>	<b>65.285</b>	<b>4.825</b>	<b>10</b>		<b>Prapra Ka of 07.04.17</b>
221	Mothari	Construction of HI. bridge in km 2th of Rangaraja Bypass road	Bridge	P	43.2	618.39	10.03.15	Barhonia Egion Private Ltd. Chandrakanta complex, Rajeev Nagar,	517.19	09.09.15	08.03.17		369.36	64.68	15.09.16	517.19	434.04													Work completed.		
222	Mothari	Construction of HI. bridge in km 7th of Tetarya-Narha-Natwara road	Bridge	P	55.8	784.05	12634(S) 24.12.14	S.G. Pilling Const. Pvt. Ltd.	676.970	12.05.16	11.11.17				09.03.17	676.43	627.35													On time	Work completed.	
223	Mothari	Lakhsura-Adapur-Maliyawa upto Indo Nepal Road via Narkatya road km from 0 to 28.00 (CMBD)	IRQP	Plan	28.5	4614.41	7760(S) 18.08.15	Raj Kumar Singh Raja Construction	3781.62	01.09.16	30.04.18 (C) 29.04.24 (M)				03.02.17	592.19							22.00	20.00	2.00				On time	Work in progress Material stacking & scarifying is going on GSB.		
224	Mothari	Construction of New Circle office building	Building	P		89.29	2762(S) dt-25.03.15	Vaishali Const.	68.80	21.03.16	20.11.16				28.10.16	68.8	18.87													Work completed.		
225	Mothari	Arenj Shiv-Mandir to Fatuha road (km 0 to 10.24) CMBD	IRQP	P	10.24	1493.2	7239(S) dt-06.08.15	S&P Infrastructure developer Pvt. Ltd.	1200.107	05.09.15	04.12.16 (C) 04.03.22 (M)		31.85	205.8	03.02.17	1200.107	237.65						3.80	3.10	5.50	5.00	1.20	2		Contractor has been debarred vide letter no-31 dt-10.01.17 Blument work in progress		
226	Mothari	Chapwa-Harsidih-Sewahra road (km 0 to 19.15) Total Length-19.15 CMBD	IRQP	P	19.15	2859.93	5894(S) dt-25.06.15	Ujain Engicon Pvt. Ltd.	2436.711	02.09.15	01.08.16(C) 01.03.21 (M)		280.12	1239.96	03.03.17	2636.413	1520.08						8.00	1.25	15.19	15.19	1.25	4		Work Progress is not as per work programme due to adverse weather during the whole month (2) POC work is in progress 3 nos. upto deck slab completed.		
229	Mothari	Nawada Dhala more to Northside Dohi More to Sangrampur via Mathiamore road (km 0 to 6.50) CMBD	IRQP	P	6.5	974.46	7237(S) dt-06.08.15	S&P Infrastructure developer Pvt. Ltd.	704.28	05.09.15	04.06.16 (C) 04.08.21 (M)		148.37	132.99	03.02.17	704.28	281.36						2.50	4.35	3.85	4.00	4.00	1.45		Work in Progress Contractor has been debarred vide lt. No-30 dt-10.01.17		
228	Mothari	Krishnanagar NH-104 to Fehara block head quarter (RWD) road in km 0 to 11.10 Total Length-11.10 CMBD	IRQP	P	11.1	1724.18	7237(S) dt-06.08.15 7295(S) dt-24.08.15	Rishi Builder India Pvt. Ltd.	1398.563	07.09.15	06.03.16 (C) 05.03.21 (M)		594.81	336.55	03.02.17	1398.563	631.36							8.00	11.00	9.00	7.88	7.88	3.00	3	Work in progress was hampered due to attack on contractor's men. 5 CD in progress	
241	Mothari	Const. & upgradation of road & other structure from Dhutaha River Bridge- Guabari Phulwara Ghat at Labakia River (Length-77.242 km in East Champaran (Mothari) District.	Indo-Nepal	P	77.24	23859.52	8229(S) 13.08.12	J.K.M Infra structure	21719.870	06.05.13	05.07.2015	64.32			25.03.14	21719.87	2514.32						6.88	6.88	0.00					Work has been stopped by contractor as Land Acquisition process is under progress		
230	Mothari	Jhli to L.N.D. College, Agwar gayatri Mandir to Agwa Sapahi Mai Aethan Road (km 1 to 5p) (CMBD)	IRQP	P	4.846	1042.98	1613(S) 22.02.14	Rishi Builders	997.479	04.03.14	03.12.14 dt-04.02.20 (m)	128.86	353.54	220.01	03.02.17	997.479	702.21						4.50	4.50	1.00	1.00	1.00	3.50	22	Completed in Dec-16	2.70 km RCC drain in progress. Work is slow due to encroachment and objection raised by Local people Drain-2.40km	
231	Mothari	Shifting of Existing Electric work from Ghat Chowk to L.N.D College (L-0.60 km.), Chhat Ghat chowk to Agarwa Chowk (L-0.60 km.) & Motijheel chowk to Chhat Ghat Chowk (L-0.90 km.) Total 2.10 km (CMBD)	Shifting	P				Rana Construction	55.43	24.11.15	23.02.16		46.76	7.91	05.02.17	55.66	55.66													Work completed. PSC Pole-76/76 Rail Pole-61/60		
232	Mothari	Kuan Devi Chowk, NH-28 to via Henari Bazar, Panch Mandir chowk, Gaja Gali Chowk, Gani Shankar Middle School, Babiya Patti, NH-28A, Madhuban Chawan, Dharm Samej, Jama Road, Chandl Kethan, Gyan Babu Chowk Road (km 0 to 8.00) (CMBD)	IRQP	P	7.561	1635.4	1815(S) 22.02.14	Rishi Builders	1566.13	04.03.14	03.03.15 dt-03.05.20 (m)	124.61	404.36	402	03.02.17	1566.133	931.26						6.66	6.66	0.90	1.141	1.141	5.90	28	Work is slow due to encroachment and objections raised by local people. Drain-1.97 km		





ROAD CONSTRUCTION DEPARTMENT , BIHAR  
 PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17							Physical Progress upto March/Feb-17							Expected Month of Completion	Remarks					
					Amount (Rs. in Lac)	Reference					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /Date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/ DBM (in Km)	SDBC / BC / PNC (in Km)			PCC (in Km)	CD Work (no.)			
268	Muzaffarpur-1	1) Marjpur Power House to Sakri Road in 0 to 9.05 km 2) Electric work	NABARD	9.1	2725.84	36(S) 02.01.13	M/S Singh Const.	1806.38 141.332	31.01.13	29.07.14	867.856	460.562	39.619	02.12.16	1893.26	2296.14	(1) Rs. 9.564 lacs vide letter no. 1870 dt. 13.12.13 (2) Notice for clear vide letter no. 1265 dt. 26.07.14 (3) Debar vide letter no. 1908 dt. 10.11.14	E/W-8.75 GSB-8.00 WMM-5.00 BM-5.00 SDBC-6.05 PCC-2.60 CD-16 Drain-3	8.75	8	5		5	6.05	2.6	27	28	Work Completed Actual amount-1894.268 SP/NAL-400.00			
269	Muzaffarpur-1	Muzaffarpur-Mahua Road (0 to 14.40km with Box Cell in 6th km)	PR	NP	14.4	485.096	10796(S) 28.09.12	Simeze Const. Reg. 528/2010-1	460.47	14.11.12	13.03.13	96.75	22.987	117.466	16.09.16	460.47	381.283	(1) Penalty Rs. 2.30 lacs. withheld Rs. 4.60 lacs vide letter no. 1133 dt. 21.07.13 (2) Debarred vide letter no. 1038 dt. 25.06.14 (3) Show cause for rescind vide letter no. 1628 dt. 16.08.14	WMM-0.350 BM-0.800 SDBC-14.40 CD-1no.	0	0	0.35		0.8	14.4	1.3	1	to be completed in Oct-16	Work completed		
270	Muzaffarpur-1	Renovation work of Residence of S.E., N.B.C., Muzaffarpur including electrification work & Partitioning by Aluminium Frame of Estimating section & Raising of back side campus of Corde office for the year 2013-14	Misc.	NP	31.795	230(S) 10.01.14	Devanand Sinha 463/13, 2nd class	28.25	24.02.14	23.06.14	29.617			07.08.14	25.26	29.617		Renovation of Building											Work completed.		
271	Muzaffarpur-1	Erection shifting Dismentling of 112kv IT Line and D/D/D electric work from RDS, college to Turki N.H.-77 via Madhopur for w/S Turki (N.H.-77) to Pali Sarai Road Under NABARD scheme 2013-14	NABARD	P	19.25	5598.942	721395(S) 09.09.13	Devanand Sinha 4764 Electric	126.716	09.01.14	08.07.14	106.44			11.07.14	126.716	106.44		Electric Shifting 19.25										Work completed.		
272	Muzaffarpur-1	Muzaffarpur old Mithari road	RCC drain	NP	1	114.862	11000(S) 04.10.12	M/S Kamalapati Reg. 162/2008-II	98.16	19.01.13	18.07.13				03.09.14	98.16	86.649	(1) Penalty Rs. 52890.00 vide letter no. 1040 dt. 09.12.13 (2) Debarred vide letter no. 1915 dt. 20.12.13	Drain-1.00					0.92				Work Completed			
273	Muzaffarpur-1	Muzaffarpur-Rewaghat Road (km 0 to 3.50)(CMBD)	IRQP	P	3.5	814.52	1595(S) 22.02.14	Subham Construction	748.098	17.05.14	16.10.14	336.12	0.565	51.274	09.09.16	748.098	488.9	Show Cause for Debar vide letter no. 1953 dt. 15.11.14	WMM-0.808 BM-1.25 SDBC-2.475 PCC-0.85 Mastic-1.26			0.808		1.25	2.475	0.85			Const. work completed Maintenance work is progress.		
274	Muzaffarpur-1	Construction of side drain & culvert in Muzaffarpur - Pusa Road CD-3 NO. (km 19p, 20p, 21, 23p&28)	W&S	P	3	154.132	8934(S) 21.11.13	Sitesh Kumar	134.79	21.12.13	20.06.14	109.524			12.03.15	134.79	127.524	Show Cause for Debar vide letter no. 1298 dt. 01.08.2014	Drain-1.0 CD-3					1	2		Drain Work complete				
275	Muzaffarpur-1	Muzaffarpur-Deoria road from km 0 to 2p CMBD	IRQP	P	1.2	278.66	3006(S) 31.03.15	Alectra Const. Ltd	245.756	18.06.15	17.10.15				03.02.16	245.756	241.785		GSB-1.20 PCC-1.20					1.2				Road work completed			
<b>Muzaffarpur-1 Total</b>					<b>26</b>	<b>256.15</b>	<b>33017.367</b>	<b>16348.466</b>				<b>6696.879</b>	<b>5729.22</b>		<b>25169.95</b>	<b>21847.824</b>	<b>0</b>	<b>64.7</b>	<b>41.7</b>	<b>56.898</b>	<b>0</b>	<b>58.79</b>	<b>74.665</b>	<b>10.32</b>	<b>65</b>			Prapatra Ka of 07.04.17			
276	Muzaffarpur-2	Construction of HL bridge in km 5 of Minapur to Belsand road in district of Muzaffarpur.	Bridge	P	601.83	12547(S) 23.12.14	M/S Royal Engineers	598.48	03.09.15	02.03.17		208.04	344.504	26.02.17		552.541		HL Bridge (3x18.00m)	Found. 100 Sub. Stru. 100 Approach 100									100 100 100	To be completed. Mar-17	Work completed	
277	Muzaffarpur-2	Construction of HL bridge in km 3rd of Rajapur-Karchaulia road	Bridge	P	24.6	376.07	12466(S) 19.12.14	Shanti Const.	323.13	16.08.16	15.11.17		145.736	07.01.17		145.736		HL Bridge (2x12m)	Found. 50 Sub. Stru. 80 Approach 100									100 100 100	Work in progress		
278	Muzaffarpur-2	Construction of HL bridge in km 11th of Minapur-Belsand road	Bridge	P	37.2	504.51	12628(S) 24.12.14	Jai Maa Const.	371.06	12.09.16	08.03.18 03.08.18		150	05.03.17		150		HL Bridge (3x12m)	Found. 100 Sub. Stru. 100 Approach 100									100 100 100	Work in progress		
279	Muzaffarpur-2	Jhapha-Minapur Road RIDF	Nabard	Plan	12.74	2888.43	10323 (S) 21.12.16																						AA issued		
280	Muzaffarpur-2	Construction of HL bridge in 28th km of Runni Saidpur-Katra-Kwetsa road	Bridge	P	317.11	12467(S) 19.12.14	M/S Royal Engineers	322.93	07.09.15	06.12.16		166.929	130.682	02.02.17		297.61		HL Bridge (2x10.00m)	Found. 100 Sub. Stru. 100 Approach 100									100 100 100	To be completed in Dec-16/Jan-17	Work completed	
281	Muzaffarpur-2	Construction of HL bridge in 14th km of Runni Saidpur-Katra-Kwetsa road	Bridge	P	43.8	527.13	12465(S) 19.12.14	M/S Lawman Kumar	521.38	08.09.15	07.12.16		185.549	289.468	20.01.17		455.017		HL Br.(3x14m)	Found. 100 Sub. Stru. 100 Approach 100									100 100 100	Work completed	
282	Muzaffarpur-2	Construction of HL bridge in km Runnisaipur-Katra-Kwetsa road 16 th km	Bridge	P	31.8	508.33	12468(S) 19.12.14	Rajesh Kr.	527.04	08.09.15	07.12.16		300.751	189.793	18.01.17		490.544		HL Br.(3x14m)	Found. 100 Sub. Stru. 100 Approach 100									100 100 100	To be completed in Dec-16/Jan-17	Work completed.
283	Muzaffarpur-2	Construction of HL bridge in km 15th of Runnisaipur-Katra- kwetsa road	Bridge	P	43.8	527.54	12520(S) 22.12.14	M/S Lawman Kumar	537.02	08.09.15	07.12.16		200.288	279.614	18.01.17		479.902		HL Br.(3x14m)	Found. 100 Sub. Stru. 100 Approach 100									100 100 100	To be completed in Dec-16/Jan-17	Work completed
284	Muzaffarpur-2	Const. of HL Bridge (2x10.0m span) in km 16 (16/2) of Runnisaipur-Katra-Kwetsa road	Bridge	P	314.3	12629(S) 24.12.14	Dilip Kr.	327.93	07.09.15	06.12.16		236.44	90.654	10.03.17		327.095		HL Bridge (2x10.00m)	Found. 100 Sub. Stru. 100 Approach 100									100 100 100	To be completed in Dec-16/Jan-17	Work completed	
285	Muzaffarpur-2	Construction of 3x3x0 RCC Box culvert in km 4 of Jhapha-Minapur road (CMBD)	Culvert	Plan	109.33	882(S) 24.07.15	Manoj Singh	87.68	01.07.16	31.12.16				10.03.17		43.57		Box Culvert-3x3x0	Found. 50 Sub. Stru. 100 Approach 100									100 100 100	To be completed. Feb-17	Work in progress	
288	Muzaffarpur-2	Runnisaipur-Katra-Kwetsa ( km 0 to 6, 7 (p), 10th (p), 11th (p) )	IRQP	P	6.18	242.232	10918(S) 03.10.12	S.S. Enterprises	181.74	05.04.13	04.09.13	36.08			08.02.14	181.74	175.782		BM-6.18 SDBC-6.18										Completed		



ROAD CONSTRUCTION DEPARTMENT , BIHAR  
PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17						Physical Progress upto March/Feb-17							Expected Month of Completion	Remarks						
					Reference	Amount (Rs.in Lac)					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/DBM (in Km)			SDBC / BC / PWC (in Km)	PCC (in Km)	CD Work (no.)			
287	Muzaffarpur-2	Minapur Tengraha Road (km 9p & 10p)	IRQP	NP	1.9	236.19	1818(S) 15.02.12	Singh Const. Pvt. Ltd.	218.715	03.07.12	02.07.13	13.37763				29.09.14	218.715	123.82993											2	28	Complete
288	Muzaffarpur-2	Rumliadpur-Katra-Keotsa Road (Km 0-24) in 12th km	Box Culvert	NP		75.62	9766(S) 03.09.12	S.S Enterprises	62.28	17.10.12	16.04.13				24.03.14	62.28	58.34												3	Completed.	
289	Muzaffarpur-2	Majhali-Katra Road (km 12.80 to 17.65)(CMBD)	IRQP	P	4.85	403.184	1596(S) 22.02.14	Sanjiv Construction	392.186	03.03.14	02.09.14(C) 01.09.19(m)	296.044420	4.26		19.03.16	313.954	302.015												2	Const. work completed. Maintenance work is going on. Actual completion date-24.04.15 PCR vide letter no-457(w/e) dt-18.06.16	
<b>Muzaffarpur-2 Total</b>				<b>14</b>		<b>206.87</b>	<b>7631.806</b>		<b>4471.559</b>			<b>345.50205</b>	<b>1302.2603</b>		<b>776.689</b>	<b>3601.9789</b>	<b>0</b>			<b>1.835</b>	<b>1.87</b>	<b>1.87</b>	<b>0</b>	<b>12.865</b>	<b>12.865</b>	<b>0.585</b>	<b>7</b>		<b>Prapara Ka of 31.03.17</b>		
290	Sheohar	construction of HL bridge in 5th km of Sheohar-Minapur road	Bridge	Plan Bridge	29.2	376.08	12639(S) 24.12.14	Ravindra Kr. Singh	336.39	06.02.16	05.05.17		17.34				238.82														Super structure work in progress
291	Sheohar	Construction of HL bridge in 15th km of Belsand-Chitlani road	Bridge	Plan Bridge	474.61	12553(S) 23.12.14	M/S Royal Engineers	422.84	16.03.16	15.09.17							306.17														Super structure work in progress
292	Sheohar	construction of HL bridge in 11th km of Sheohar-Minapur road	Bridge	Plan Bridge	29.2	379.15	12638(S) 24.12.14	Ravindra Kr. Singh	332.15	16.05.16	14.05.17						215.91														Approach work in progress
293	Sheohar	construction of HL bridge in 12th km of Belsand-Chitlani road	Bridge	Plan Bridge	43.8	474.94	12552(S) 23.12.14	M/S Royal Engineers	523.00	16.03.16	15.09.17						367.28														Super structure work in progress
294	Sheohar	Belsand-Chitlani road km 4-17 (CMBD)	W&S	Plan	9.639	2154.9	7065(S) 30.07.15	M/s Rajendra Singh & Bros	2028.06	08.11.16	07.05.18						67.29														Secured advance
295	Sheohar	SH-54, Piprahi to HL Bridge on Bagmati river via Piprahi Block (SBD)	SH-54 IRQP	Plan	1.5	73.75	6810(S) 23.07.15																								FB with CE
296	Sheohar	Construction of RCC box cell culvert (3/3/0) in 12th km of Sheohar-Minapur road	Box Culvert	Plan Bridge	67.48	12042(S) 11.12.14	Manoj kr. Singh	59.98	26.02.16	13.08.16		8.61					33.89														To be completed Oct-16 Work in progress Box cell completed. Wing wall one side completed. Floor protection work 30%. Approach slab progress.
297	Sheohar	Basantpatti-Adauri link road (CMBD)	IRQP	Plan	4	323.49	6986(S) 29.07.15	Tathagat const. Pvt. Ltd.	304.44	03.06.16	03.12.16						206.59														To be completed Dec-16 Work completed.
298	Sheohar	construction of HL bridge in 19th km of Sheohar-Minapur road	Bridge	Plan Bridge	14.6	271.75	12543(S) 22.12.14	Dilip Kr.	240.83	09.12.15	08.12.16		107.05				226.94														To be completed in Dec-16 Work completed.
299	Sheohar	Basantpatti-Kalya Road (km 9 to 13) (CMBD)	W&S	P	4.8	907.02	14611(S) 22.02.14	Tathagat Construction	895.09761	27.02.14	26.12.14 ©	581.07334	154.68758		26.12.14	447.54	737.58														Construction work completed. Application for Extension of Time(Upto 30.06.15) Applied For. Reasons for Time Extension I. Creation of new R.C.D Road Division, Sheohar. Previously the work was under road Division, Sitamarhi II. Loksabha Election 2014 caused hindrances in progress of work. III. Carriage of Materials delayed due to inconvenience in Rail Transportation. IV. Due to non availability of bitumin required from H.P.C.I.
<b>Sheohar Total</b>				<b>10</b>		<b>136.739</b>	<b>5503.17</b>		<b>5142.77961</b>			<b>581.07334</b>	<b>287.68758</b>		<b>447.54</b>	<b>2400.473</b>	<b>0</b>			<b>8.55</b>	<b>4.7</b>	<b>8.55</b>	<b>0</b>	<b>8.55</b>	<b>8.55</b>	<b>0</b>	<b>2</b>		<b>Prapara Ka of 31.03.17</b>		
300	Sitamarhi	Chakauri bazar to Dumara road via Basa - Barhanwa (CMBD)	IRQP	P	41.2	5177.88	12044(S) 12.12.14	Classic Engicon Pvt. Ltd.	3144.85	17.06.15	16.06.17		737.86		13.02.17		1990.520														To be completed Mar-17 Work completed.
301	Sitamarhi	Construction of HL bridge in 10th km of Majoranj-Dheng road	Bridge	Plan Bridge	589.7	12550(S) 23.12.14	Ashok Kr. Singh	510.45	10.09.16	09.12.17							811.900														Work in progress Sub structure under progress.
302	Sitamarhi	Construction of HL bridge in 9th km(2 nd) of Majoranj-Dheng road	Bridge	Plan Bridge	589.08	12549(S) 23.12.14	M/S Lakhman Kumar	531.97	02.04.16	01.08.17	31.11.18						467.077														Deck slab completed.
303	Sitamarhi	Construction of HL RCC bridge in 4th km of Majoranj-Dheng road	Bridge	Plan Bridge	43.8	656.63	12551(S) 23.12.14	M/S Lakhman Kumar	546.61	02.04.16	01.08.17						475.330														Deck slab completed.
304	Sitamarhi	Construction of HL RCC bridge in 11th km of Parwaha-Lalbandi road	Bridge	Plan Bridge	43.8	486.3	12637(S) 24.12.14	Royal Engineers	458.27	07.09.16	06.12.17						288.840														Sub structure under progress
305	Sitamarhi	Construction of HL RCC bridge in 6th km of Parwaha-Lalbandi road	Bridge	Plan Bridge	55.8	543.52	12539(S) 22.12.14	Subhadra Const.	544.83	03.09.16	02.09.17						47.420														Pile work under progress
306	Sitamarhi	Construction of HL RCC bridge in 9th km of Majoranj-Dheng road	Bridge	Plan Bridge	31.8	616.1	12636(S) 24.12.14	M/S Laxman Kumar	530.59	02.04.16	01.08.17						457.560														Foundation & Sub structure completed. Super Structure-70% Deck slab completed.
307	Sitamarhi	Const. with maintenance work of Belsand Chitlani road in Km 1 to 4 (CMBD)	IRQP	P	4	667.23	6803(S) 23.07.15	Anil Kr.	645.44	25.11.16	24.09.17						74.98														Mobilisation under process
308	Sitamarhi	Phubarie Ghat at Lalakoya River to Bahar Village (Part of Road No. 3)	Indo-Nepal	P	24.05	7056.00	DGU/BFR/301 HLEC/2011-577-88 dated 04.04.2012	AARPEE Infra Projects Pvt. Ltd.	6433.33600	24.01.13	23.09.14				10.08.16	249.998	2597.9														HL BRIDGE-4 NOS, BOX CULVERT-2 NOS, UNDER PASS-1 NO. 1. 4X40M BRIDGE- FOUNDATION-90% SUBSTRUCTURE-90% SUBSTRUCTURE-90% (One cap of P2 not casted. 2. 1x30m bridge-foundation-100%, sub structure-100%

ROAD CONSTRUCTION DEPARTMENT , BIHAR  
 PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval			Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17						Physical Progress upto March/Feb-17								Expected Month of Completion	Remarks			
					Amount (Rs. in Lac)	Reference						Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WMM /WBM (in Km)	BUSG (in Km)	BM /DBM (in Km)	SDBC / BC / PNC (in Km)			PCC (in Km)	CD Work (no.)	
309	Sitamarhi	Const. of road from Bahar village to Suriani via Kanhaui (60.075 Km.) Shitamarhi to Parsa (5.8 km.) under Indo-Nepal Border Road Project	Indo-Nepal	65.875	20149.00	6/21(S) Dt-13.06.12	J.K.M Infra Project Pvt. Ltd	28402.08000	09.05.13	08.11.15		12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	HP (3 rows)-Bno. BC- 78 No. 86 No. DPR- 67.85455 Lac Mob. Adv.- 900 Lac. Out of 17 Bridges 13 completed by BRPNL under NABARD.
310	Sitamarhi	Rumilaidpur-Beland-Parasuni Road (km 1 to 13 )	IRQP	P	13	1540.973	909(S) 27.11.13	Rajendra Singh & Brother	1486.36334	16.01.14	15.05.15		1312.51	05.02.16	1486.36334	1344.63			13	13	10.73		10.73	13	2.27	3			Road work completed & 2 Nos. CD left not required. Work completed. Actual completion date-05.02.16 PCR submitted vide letter no-343 dt-20.02.17	
316	Sitamarhi	Kumiloha Bela Road (km 0 to 22)	W&S	P	21.75	2884.48	5684(S) 16.07.13	Laxmi Civil Eng. Service Pvt. Ltd	2440.32199	01.08.13	30.04.15	498.61	1694.439	30.04.15	2440.32199	2578.97			21.75	20.25	16.16		16.16	16.16	5.588				Road work Completed and 438m drain work pending due to local issue. Drain-1.60 km completed. Work completed. Actual completion date-30.04.15 PCR submitted vide letter no-343 dt-20.02.17	
314	Sitamarhi	Sisaula Akhta Road (km 0 - 5p)	W&S	P	4.56	426.62	39(S) 02.01.13	M/s Rajendra Singh Brother's	462.73623	05.06.13	04.01.14	277.27	49.38	26.05.16	404.89	361.29			4.5	4.5	4.5		4.5	4.5			2		Work completed.	
313	Sitamarhi	Rasajpur to Gara via Valani vill, Baijatti road CMBD	IRQP	P	20.5	2882.39	12044(S) 12.12.14	M/s Rajendra Singh Brother's	2582.94599	01.04.15	30.09.16 (C) 31.03.20(M)		353.875	22.02.17		1862.19			20.5	20.5	12.45		12.45	12.45	7.95	9	To be completed Nov-16	Work completed.		
314	Sitamarhi	Const. work of Narha-Dumri in Km 1(P) & 2(P)	IRQP	P	0.8	139.95	680(S) 23.07.15	Sitamarhi Const.	125.92	27.06.16	26.10.16			06.01.17		76.6			0.8	0.8	0.8		0.8	0.8					Work completed.	
315	Sitamarhi	Const. with maintenance work of Bajpatti (SH-32) to Kumma (NH-104) Road in Km 3 to 12 CMBD	IRQP	P	10	1072.11	7239(S) 01-06-08.15	Birendra Prasad Yadav	927.65	21.11.15	20.08.16		268.01	30.12.16		870.6894			10	8.75	8.75		8.75	8.75	1.242		To be completed Nov-16	Road work completed. Maintenance work is going on. Actual completion date-20.12.16 PCR submitted vide letter no-343 dt-20.02.17		
316	Sitamarhi	Partapur-Gisara-Bari Bazar (Dumra) CMBD	IRQP	P	18	1156.56	11284(S) 25.11.14	Khaboo Khirhar	894.54655	03.03.15	02.03.16(C) 02.05.20(M)		776.342	01.03.16		775.23			18		10.5		10.5	10.5					Road work completed. Maintenance work is going on Actual completion date-01.03.16 PCR submitted vide letter no-343 (WE) dt-20.02.17	
317	Sitamarhi	Sisaula-Basantpatti Road (km 0 to 8.00) CMBD	IRQP	P	7.44	899.28	1602(S) 22.02.14	Rajendra Singh & brother	795.98496	26.02.14	25.12.14 (C) 25.12.19(M)		672.76	30.06.15	795.98496	671.28			7.44	7.44	5.9		5.9	5.9	1.504				Const. work completed & Maintenance in progress. Actual completion date- 30.06.15. PCR vide letter no-1715 we dt-31.12.15	
<b>Sitamarhi Total</b>				<b>18</b>	<b>406.375</b>	<b>47533.803</b>		<b>51465.09506</b>				<b>775.88</b>	<b>5865.176</b>		<b>10777.56</b>	<b>16341.536</b>	<b>0</b>		<b>95.99</b>	<b>75.24</b>	<b>69.798</b>	<b>0</b>	<b>69.79</b>	<b>72.06</b>	<b>18.554</b>	<b>14</b>			<b>Prapatra Ka of 31.03.17</b>	
318	Araria	Parbaha-Mirdaul road (SH-92) CMBD	SH-92 IRQP	P	16	3462.93	11971(S) 11.12.14	Bharba Infra Projects Limited, Guwahati	2980.68 2757.44 (C) 223.25 (M)	20.06.15	19.06.17 (C) 10.06.22 (M)		1456.04	19.06.17		2830.1			15.62 15.10	15.62 15.10	14.10 11.00		13.17 11.30	13.17 10.10	1.46 1.20	22 18			Road work completed. 2 Nos. HL Bridge structure work completed.	
319	Araria	Strengthening of Road Araria-Kursakanta-Kuwar-Sikti road from km 0 to 28 km CMBD	Plan	P	28.00	4374.43	5884(A) 01-25-08.15	Jai Mata Dee Construction, Jokihat Araria	3269.486 2733.55(C) 535.95 (M)	04.09.15	03.09.17		771.10	743.71		1904.14			24.00 22.00		13.56 12.50		12.00 10.20	6.26 4.20		12 11			WMM work in progress. 4 no. CD work in progress	
320	Araria	Construction of HL bridge in km 21st of Khunti chowk- Malopara-Mehandinagar- Harwa road	Bridge	Plan Bridge	55.8	869.12	12517(S) 22.12.14	Nakshatra Infra Structure	653.68	29.02.16	28.05.17					266.26								12.00	6.26		To be completed in Dec-16	Pile work-42/42. Pile cap of abutment casted. Reinforcement work of pier pile cap started. Slow due to dewatering problem.		
321	Araria	Construction of HL bridge in km 3rd of Parwaha-Mirdaul road	Bridge	Plan Bridge	55.8	665.74	12515(S) 22.12.14	Raj Kishor Singh	596.86	22.10.16	21.01.18					306.9													Pile work completed. Pile work in progress	
322	Araria	Construction of HL RCC bridge in km 12th of Nasarchowk to belwa manjgama - Mongra road	Bridge	Plan Bridge	55.8	860.95	12644(S) 24.12.14	Nakshatra Infra Structure	672.18	09.03.16	08.06.17					213.54					Equal	Sub Str.								Reinforcement in pile cap in progress
323	Araria	Construction of HL bridge in km 7th of Parwaha-Mirdaul road	Bridge	Plan Bridge	33.2	595.32	12516(S) 22.12.14	Sayad Humtaz Akhtar	455.96	21.04.16	20.07.17					33.77														Pile work done-17/33. Pile work in progress
324	Araria	Construction of HL bridge in km 14th of Nasir chowk to Belwa Manjgama-Mogra road	Bridge	Plan Bridge	55.8	771.75	12518(S) 22.12.14	Raj kishandev singh	708.76	28.11.16	27.02.18					217.01					Found	Sub Str.								Pile cap of Abutment in progress
325	Araria	NH-3276 Bargachhi chowk to Bangajol Puria Border	Plan	P	31.99	7851.29	8870(S) 08.12.16																							Tendered
326	Araria	Construction of HL bridge in km 12th of Saiganja-Mathwaha road	Bridge	Plan Bridge	49.8	760.18	12646(S) 24.12.14	M/S Sona Const. Supaul	586.88	08.09.15	07.12.16					505.00					Found	Sub Str.	Super Str.	Approach				To be completed in Dec-16	Stagging for zero span in super structure in progress	







ROAD CONSTRUCTION DEPARTMENT , BIHAR  
PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17							Physical Progress upto March/Feb-17							Expected Month of Completion	Remarks						
					Reference	Amount (Rs. in Lac)					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (In Lacs)	Actual work done (In Lacs)	Fine imposed /date (In Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/ DBM (in Km)	SDBC / BC / PCC (in Km)			PCC (in Km)	CD Work (no.)				
384	Purnea	Basi-Amour Bahadurganj-Dighalbank Road (SH-99) (km 0 to 1.9)( <b>CMBD</b> )	IRQP	14	2216.6	1141 (S) 11.02.14	Kamac Infra Project Pvt. Ltd.	1924.33257	24.02.14	23.05.14 (C)	1471.14946					1924.73	1471.14946												Construction work completed and work under maintenance			
385	Purnea	Dhandaaha PWD Harinkol Kumeri via Kakrabagha Road (km 0 to 9p)( <b>CMBD</b> )	IRQP	8.5	687.095	1610(S) 22.02.14	Kamac Infra Project Pvt. Ltd.	613.65348	26.02.2014	25.04.15	514.72251				219.16	514.72251													Construction work completed and work under maintenance			
386	Purnea	Purnea-Srinagar Road (km 10 to 13)( <b>CMBD</b> )	IRQP	8	888.72	1609(S) 22.02.14	Top Line Infra Project	889.31219	26.02.2014	25.02.15	711.89123				370.54	711.89123													Construction work completed and work under maintenance			
387	Purnea	Khushbagh-Purnea City Road (km 2p)( <b>CMBD</b> )	IRQP	0.45	43.89	9682(a) 16.12.13	Dhananjay Kumar	37.19576	24.02.2014	23.05.14	25.74717				37.2	25.74717							0.45	0.45					Construction work completed and work under maintenance			
	<b>Purnea</b>	<b>22</b>		<b>187.19</b>	<b>28443.239</b>			<b>20268.54263</b>			<b>6441.6899</b>	<b>5143.956</b>			<b>13677.32</b>	<b>15230.674</b>	<b>0</b>						<b>142.03</b>	<b>90.667</b>	<b>94.167</b>	<b>1.9</b>	<b>122.767</b>	<b>154.387</b>	<b>3.3</b>	<b>27</b>	<b>Prapatra Ka of 15.04.17</b>	
388	Khagaria	Construction & Maintenance of Shumbha-Sonhar road in km 0 to 8.20 (Length-8.20 km) ( <b>CMBD</b> )	IRQP	Plan	8.2	1094.51	7839(S) 19.08.15	Topline infra project	828.599	14.06.16	13.06.17 (c) 13.08.22 (M)			484.63		484.63							8.00	8.00	6.40	3.00	6.40	3.80	1.48	1	Work in progress. CD work 4 Nos. completed upto deck slab.	
389	Khagaria	Construction HL Bridge in km 6 Size 3x14.00m including approach of Mansi-Ardi-Chudaha road of SH-95 ( <b>CMBD</b> )	SH-95	Plan	3x14.00m	584.48	6988(S) 29.07.15	Subhadhara Const.	402.550	14.06.16	13.03.17 (C) 10.04.20 (M)		287.39		287.39								Foun. 100	Substr 100	Super Str 50	Approach 0				To be completed Mar-17	Work in progress Bridge upto sub structure completed. One span deck slab completed. Two span super structure work in progress.	
390	Khagaria	Maheshkhunt - Gogri - Parbatta-Sultanganj Ghat Road (km 8p to 9p) & Jamalpur Bazar Market Portion Drain Work and P.C.C	IRQP	P	1.50	245.7	9761(S) 03.09.12	S.K. Const.	155.650	16.01.17	15.05.17 (d) 15.05.20 (m)			22.54		22.54														Work in progress 670m DLC completed.		
391	Khagaria	Maheshkhunt - Gogri - Parbatta-Sultanganj Ghat Road (km 8p to 9p) & Jamalpur Bazar Market Portion Drain Work and P.C.C	IRQP	P	1.5	245.7	9761(S) 03.09.12	Saj Infra Com Project India Limited	228.137	06.01.14	05.07.14																			Work rescinded revised estimate submitted to S.E. for Revised T.S		
392	Khagaria	Construction HL Bridge in 5th km of Mansi-Badlaghat (SH-95) ( <b>CMBD</b> )	SH-95	Plan	2x12.0	456.8	6866(S) 26.07.15	Subhadhara Const.	281.330	25.01.16	24.07.16 (c) 21.08.19 (M)		60.00	196.80	20.05.16	256.80	256.80						Foun. 100	Substr 100	Super Str 100	Approach 0				To be completed in Dec-16 Jan-17	Work completed.	
393	Khagaria	Jamalpur G.N. Bandh to Jhoua Bahyar-Harinmar-Atsaha-Gogri Bandh Road <b>CMBD</b> Excluded HL bridge-600 lakh (BRPNL excuted) LA-188 lakh	IRQP	P	14.9	4062.9	12044(S) 12.12.14	Sirona Infra structure Pvt. Ltd.	2750.140	30.04.15	28.12.16(C) 01.03.22(M)		463.47	393.73	30.10.15	857.20	1028.94						10.00	10.00	5.00	3.00			22	22	Work in progress 1 no. of HL bridge deleted, cost of L/A in AA. Agreement done 10% below BOD table. Work in progress	
404	Khagaria	Pansalka-Beldour Road (0 to 13.5 km)	NABARD	P	12.9	1945.02	13166(S) 26.12.12	M/S Narsingh Construction, Gangjalia, Saharsa	1882.94853	13.12.13	12.12.15	1600	1933.22106		22.06.15	1862.8	1933.22106						13	12.35	11.84		11.78	11.78	0.7	7	Work Completed PCR date-11.06.16	
398	Khagaria	W&S of Khagaria - Alouli Road (km 0 to 19km)	NABARD	P	18.05	1654.76	12542(S) 05.12.12	Topline Infra Project, Mirchalbari, Kathbar	1582.122	21.12.13	20.12.15	1566.06	1708.5311		25.05.15	1630	1708.5311						18	3.75	16.8		16.8	16.8	1.2		Work Completed PCR dt-03.06.16	
396	Khagaria	Khagaria-Parihara-Bakhar Road in km 0 to 19 (length = 19km) <b>CMBD</b>	IRQP	P	19	2262.21	7549(S) 13.08.2015	M/S Narsingh Construction, Gangjalia, Saharsa	2010.02	04.09.15	04.09.16 (C) 03.11.21(M)		458.71	1168.21		1626.93	1626.93							19		17		17	17	2		to be completed in Oct-16 Road Work completed. Maintenance work is going on. PCR submitted. Actual completion date-03.08.16 vide letter no- DX-07.12.16
397	Khagaria	Aguwani ghat to Narayanpur road <b>CMBD</b>	IRQP	P	23.55	2327	12044(S) 12.12.14	Topline Infra Project, Mirchalbari, Kathbar	1933.67	30.04.15	29.12.16 (C) 01.03.22(M)		409.34	1208.59	30.10.15	1617.93	1617.93							23.5		20.35		20.35	20.35	2.7		To be completed in Dec-16 Road Work completed. Maintenance work is going on PCR submitted. Actual completion date-25.12.16 vide letter no-
398	Khagaria	14 No. Road ( Jamalpur-Bandehara - Bharakhand Road) (km 0 to 16.68) ( <b>CMBD</b> )	IRQP	P	16.68	2725.675	1141 (S) 11.02.14	M/S Narsingh Construction	2291.233	24.02.14	23.08.15 (C) 22.08.20(M)		499.83	1912.49	2.87	23.07.15	1500.00	1914.29						16.58	16.58	15.47		15.47	15.47	1.2	3	Const. work completed. Maintenance work is going on Actual Completion date-24.08.15 PCR letter no-13.06.16
399	Khagaria	Mansi-Badlaghat road part of Mansi-Ardi Chudaha road (SH-95) (km 0 to 7.5) <b>CMBD</b>	SH-95	P	8.5	732.42	9927(S) 15.10.14	Topline Infra Project, Mirchalbari, Kathbar	678.08	30.04.15	29.04.16(C) 29.06.21(M)		468.577		30.11.15	468.57795	468.577							6	1.5	5.5		5.5	5.5	1		Const. work Completed Maintenance work is going on. Actual completion date-14.12.15 PCR date-11.06.16
400	Khagaria	Construction of Boundary wall of Divisional office of RCD, road division Khagaria 19-02-321/14 23/385/14	Building	P	19.04	13.02.15	Amarendra Kumar, Bharti Nagar, khagaria	16.0551	26.03.15	25.05.15	15.86			25.05.15	16.0551	15.86																Work completed
401	Khagaria	Khagaria- Sonmanikhi Ghat Road (km 0 to 6.50) ( <b>CMBD</b> )	IRQP	P	2.8	469.15	1623(S) 22.02.14	Top Line Infra Project	430.653	25.02.14	24.08.15 (C) 23.08.20 (M)		271.60739	329.42	26.07.14	430.65	329.42							2.05	2.05	1		1	1	1.05		Construction work completed and work under maintenance PCR date-13.06.16

ROAD CONSTRUCTION DEPARTMENT , BIHAR  
PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17					Physical Progress upto March/Feb-17								Expected Month of Completion	Remarks						
					Amount (Rs.in Lac)	Reference					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/ DBM (in Km)			SDBC / BC / PWC (in Km)	PCC (in Km)	CD Work (no.)			
402	Khagaria	Alauli-Bahadurpur-Bakhari road (CMBD) (0 to 15 km)	W&S	P	15.5	2733.72	1141 (S) 11.02.14	Top Line Infra Project	2608.156	25.02.14	24.10.15 (C) 23.10.20 (M)	828.83178	2129.67	43.27	25.05.15	1900	2172.94														Construction work completed. Maintenance work is going on. Actual completion date-30.05.15 PCR date-11.06.16
403	Khagaria	NH-31 to Paraha-Mariya-Naya Gavm (km 0 to 11.83) (CMBD)	W&S	P	11.83	2184.07	1141 (S) 11.02.14	M/s Narsingh Construction	1863.35576	24.02.14	23.05.15(C) 22.05.20 (M)	398.039	1313.60868	1.8	21.05.15	1863.35	1315.41													Const. work completed. Maintenance work is going on. Actual completion date-24.05.16 PCR date-11.06.16	
404	Khagaria	Bichangpur- Sumbha Road (0 to 8.4 km) CMBD	W&S	P	8.4	899.28	12258(S) 24.02.11	B.K.Builders, Achaura, Barhi, Patna	839.555	13.03.13	12.09.14	325.65	889.717		30.03.15	888.72	889.71668													Const. work completed. Maintenance work is going on. Actual completion date-30.03.15 PCR date-13.06.16	
	<b>Khagaria Total</b>	<b>17</b>			<b>163.31</b>	<b>24642.435</b>			<b>20882.25463</b>			<b>5490.0182</b>	<b>12092.615</b>		<b>15713.58</b>	<b>16671.132</b>	<b>0</b>				<b>132.715</b>	<b>70.315</b>	<b>117.33</b>	<b>0</b>	<b>116.69</b>	<b>116.69</b>	<b>15.565</b>	<b>36</b>		<b>Prapra Ka of 31.03.17</b>	
405	Madhepura	Khurhan-Parail-Ratwara-Kapasiya road from km 8 to 12 for the year 2015-16 CMBD	IRQP	Plan	5.0	951.94	639(S) dt.14.07.15	Sri Chandan Kuanr Singh	805.09	05.09.15	04.03.17		36.388	284.29		805.00	284.29				3.00	3.00	3.00	2.00					to be completed in May-17	3 Culvert work in progress E/W in progress	
406	Madhepura	Gamail-Makari road km 0-3.675 CMBD	IRQP	P	3.675	831.72	11290(S) 25.11.14	Sicon Infra structure Pvt. Ltd.	718.75	13.05.15	12.05.16		257.35	220.46		718.75	240.77	Debarred			3.675	3.675	3.675	3.675			12	12	to be completed in Nov-16 Jan-17	Work in progress.	
407	Madhepura	Biharganj-Yograj road CMBD	IRQP	P	13.15	1731.44	11472(S) 28.11.14	Sicon Infra structure Pvt. Ltd.	1579.24	13.05.15	12.11.16		304.25	347.9		1579.29	1064.30				5.00	4.00	9.00	9.00	8.00	3.50	3.50	3	4	to be completed in Nov-16 Feb-17	Work in progress
408	Madhepura	Muriganj-Bahngana-Biharganj Road (18p, 19-21p)	IRQP	P	2.834	284.106	10792(S) 28.09.12	Alok Kr.	243.4	06.12.12	05.05.13				31.05.13	243.4	242.353				1	0	1.5		2.334	2.334	0.533	3		Work Completed	
409	Madhepura	Kurhan-Parail-Ratwara-Kapasiya (0-4 km) (CMBD)	IRQP	P	4	185.95	1198(S) 12.02.14	Chandan kr. Singh	161.63	22.02.14	21.06.14(C) 23.09.19 (M)	108.67			21.06.14	161.63	108.67				0.03				4.00	4.00				Const. work Completed. Maintenance work is going on. Actual completion date-24.09.14 PCR wide letter no- 491(w) Dt. 14.06.16	
	<b>Madhepura Total</b>	<b>5</b>			<b>28.659</b>	<b>3985.156</b>			<b>3508.11</b>			<b>108.67</b>	<b>596.988</b>		<b>3508.16</b>	<b>2240.383</b>	<b>0</b>			<b>1</b>	<b>0</b>	<b>1.53</b>	<b>0</b>	<b>6.334</b>	<b>6.334</b>	<b>0.533</b>	<b>3</b>		<b>Prapra Ka of 31.03.17</b>		
410	Saharsa	Raouza Sonbarsa kachahari road from km 0-3.10 & 5.03 - 15.98 including 18 nos. of RCC culvert CMBD	IRQP	P	14.05	3610.99	12044(S) 12.12.14																							Tender in process	
411	Saharsa	Construction of HL Bridge in km 1st of Mahasi-Chaipur road	Bridge	Plan	37.26	558.5	12633(S) 24.12.14	M/S Sona Const. Supaul	385.61	22.10.16	21.10.17					385.61	16.81														Work in progress
412	Saharsa	W&S work of Saharsa Birva via Agwanpur road (0 to 11.50 km)	W&S	P	11.15	2891.34	1294(S) 16.02.17								1.93		1.93													Technical sanction in process	
413	Saharsa	W&S work of Bathi-Musharna road (km 3.75 to 6.585 km)	W&S	P	2.835	925.82	9183(S) 11.11.15								0.48															LOA awarded, Agreement in process	
414	Saharsa	IRQP cum Maintenance work For Sour Bazar Sanda Sonbarsa Kachhari road in km 5.42 to 12.36 (6.73 km) including 12 nos. RCC Box culvert (CMBD)	IRQP	P	6.73	1138.67	7309(S) 07.08.15	Narsingh Const.	956.75 869.79 (C) 86.96 (M)	04.09.15	03.09.16 (C) 02.11.21(M)		218.91	430.11		19.05.16	869.79	649.02			5.585	5.585	4.115		4.115	4.115	1.47	12		Const. work completed Maintenance work is going on	
415	Saharsa	Balance work of IRQP of Rangina-Sonbarsa via Barma Dhais Road (km 1.2p, 6p, 7 to 16p) (CMBD)	IRQP	P	11.25	580.38	1589(S) 22.02.14	Baba Hans Cons. Ltd.	463.41	03.03.14	02.12.14 (C) 02.03.20(M)	198.25	305.56	54.59	19.02.16	320.24	305.56				9.35	0.68	3.21		3.29	5.44				Construction work completed. PCR to Send	
416	Saharsa	Improvement work of SH-95 Harai-Matha Chuk-Saharsa Harai Chaughara road from ch. 15.50 to 21.00(from Dhandhar to Matha chowk) CMBD	IRQP	P	5.265	804.98	10455(S) 03.11.14	Loha Cons. Pvt. Ltd.	735.95	22.05.15	21.11.15 (C) 20.12.20(M)		439.28	164.58		12.05.16	605.83	604.11			5.5	5.5	5.5		5.5	5.5				Const. work completed. Maintenance work in progress.	
417	Saharsa	Sahsaul-Bindoli road in km 1st to 5p (4.50 km) including 5 Nos. RCC Box culvert CMBD	IRQP	P	4.5	698.42	6776(S) 27.07.15	Narsingh Const.	652.96	04.09.15	03.06.16 (C) 02.07.21(M)		30.43	497.51		12.05.16	337.62	337.62			4.5	4.5	3.302		3.302	0.75	5			Const. work completed. Maintenance work in progress	
418	Saharsa	Bangoan Mahishi Road	W&S	P	7	854.3	10811(S) 28.09.12	Sri Kumud Choudhary	792.34	26.03.13	25.06.14	414.23	141.73		07.08.15	792.34	750.83	3.96 03.09.14			6.4	6.4	6.4		4.9	4.9	1.5	0.5		Work completed.	
419	Saharsa	Karanpur-Rajanpur Road (km 44p) (CMBD)	IRQP	P	0.2	43.508	31 (S) 02.01.14	Sagir Alam	32.91 32.70 (C) 0.21 (M)	04.03.14	03.06.14 (C) 03.06.19 (M)	28.57	3.41		21.08.14	31.98	31.98	0.327 23.09.14			0.2	0.2								Construction work completed and work under maintenance	

ROAD CONSTRUCTION DEPARTMENT, BIHAR  
PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17								Physical Progress upto March/Feb-17								Expected Month of Completion	Remarks			
					Amount (Rs.in Lac)	Reference					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/WMM (in Km)	BUSG (in Km)	BM/DBM (in Km)	SDBC / BC / PWC (in Km)	PCC (in Km)	CD Work (no.)					
420	Saharsa	Simri Bakhtiyarpur-Sonbarua Kachahari Road (km 8p) (CMBD)	IRQP	P	0.36	62.289	33 (s) 02.01.14	Shw Krishna Builder Pvt. Ltd.	51.05	25.02.14	24.05.14 (C) 24.05.19 (M)	42.37	0.04	07.08.14	42.41	42.41	E/W-0.36 GSB-0.36 PCC-0.36	0.36	0.36										29	Construction work completed and work under maintenance. Rest 50m is in OPMC. PCR for construction sent vide letter no. 1417(WE) dt. 1.1.12.15	
421	Saharsa	Panchgacha-Nahatta Road (km 6 to 13.50) (CMBD)	IRQP	P	8.208	583.69	1588(a) Dt:22.02.14	Ratan Kr. Singh	508.613	26.02.14	25.08.14 (C) 25.10.19 (M)	231.73	143.32	08.02.16	380.51	375.04	E/W-8.608 GSB-8.608(Pots), WMM-8.608 (Pots), BM- 8.208 SDBC- 8.208 PCC-0.40 8" Brick soling in drainage2X0.225K	8.5	8.5	8.1		8.1	8.1	0.4					29	Construction work completed and work under maintenance PCR submitted vide letter no-60(we) dt-17.06.16	
422	Saharsa	Sarahi more to Thakur chowk Sharam chowk via kaprapatti Road (km 2p & 3p) (CMBD)	IRQP	P	0.225	64.436	32 (s) 02.01.14	Ratan Kumar Singh	51.05	25.02.14	24.05.14 (C) 24.05.19 (M)	39.08	0.06	24.05.14	39.14	39.14	E/W-0.225 GSB-0.225 8" Brick soling in drainage2X0.225K	0.225	0.225											29	Construction work completed and work under maintenance PCR was sent
<b>Saharsa Total</b>				<b>13</b>	<b>109.033</b>	<b>12817.323</b>			<b>3589.933</b>			<b>954.23</b>	<b>1282.74</b>		<b>3805.47</b>	<b>3154.55</b>		<b>40.62</b>	<b>31.95</b>	<b>30.627</b>	<b>0</b>	<b>29.207</b>	<b>31.357</b>	<b>4.905</b>	<b>17.5</b>				Prapatra Ka of 15.04.17		
423	Supaul	Construction of HL Bridge in km 4th of Pipara khurd (NH-57) to Dhariara road on Tilawe river	Bridge	P	33.2	414.45	12652(S) 24.12.14	M/S Sona Const. Supaul	354.40	31.12.16	30.03.18					100.00														work in progress 12 NOS. pile casted in foundation completed.	
424	Supaul	Construction of HL Bridge in km 41st km Saraiagarh-Laganj-Gangpatganj to Jhahra road	Bridge	P	2x18m	457.91	651(S) 15.07.15	M/S Sona Const. Supaul																						Work postponed	
425	Supaul	Muri- village (RCD road) to Chand-Pipra-Simri (RCD road) (CMBD)	Plan	P	2.653	6.127	6676(S) Dt-18.08.16	Sathi const.	458.64	25.03.17																				Agreement done. Work order issued.	
426	Supaul	Chand-Pipra village (NH-327A) to Gangapur-Chandpipra-Simri (RCD Road)	IRQP	P	2.3	572.56	855(a) 07.10.16																							Financial bid submitted to SE	
427	Supaul	W&S of Road from Majhaua village of Chandpipra Simri road to Muri village via Late Chutahri Yadav and late Karam Yadav House from Km 0.00 to 2.195 km	W/S	P	2.195	446.36	971(G) 08.02.17																							Tender in progress	
428	Supaul	Karjan Bazar NH 106 to Eastern Koili Embankment (km 0 to 13p) (CMBD)	IRQP	P	12.68	2816.47	1141 (s) 11.02.14	ARIHANT CONTRACTORS PVT. LTD	2196.03	26.02.14	25.11.16 @ 25.06.19 (M)	668.80	288.65	644.84	10.09.16	3230.00	1602.00	Debarred	E/W-12.29 GSB-12.29 WMM-12.29 BM-12.29 SDBC-12.29 CD-36 Nos.	12.00	12.00	11.80		11.70	11.70	10.40	34	33	to be completed in Feb-17	Road work completed except 3x100m (approach of culvert) and 290m encroached and disputed land. CD work upto deck slab completed of 1 no. culvert and foundation in progress of 1 no. culvert	
429	Supaul	Saraiagarh Laganj-Gangpatganj PWD Road to Duthiyahi - Chahawa Sukhasan - Tarhatta -Tulapatti -Nhasan -Hard - Bahari - Jhahura - PWD Road (Km 1-6, 7p 8p, 9-14, 15p, 16-42p)	IRQP	P	41	3736.86	8177(S) 18.06.08	M/S Vihel Bulltech (India) Pvt. Ltd.	3370.219	02.03.09 16.06.09	31.03.13 (Processed) 30.06.12 DLP 30.03.16			16.11.13	3385.22	3303.03	16.85 02.01.10 16.85 13.07.10	E/W -40 GSB -37.60 WMM -38.938 BM -38.938 SDBC -38.938 CD -67	36	36.7	38		38.44	38.44					66		Work completed
441	Supaul	Saraiagarh-Laganj-Gangpatganj Road (Km 1-6 & 7)	IRQP	P	6.95	403.39	10809(S) 28.09.12	Ghanshyam Lal	351.93556	20.12.12	19.12.13			31.07.13	205	358.01	E/W- 6.95 GSB-0.50 WMM-0.50 BM-6.95 SDBC-6.95 CD-2	6.95	6.95	0.5		6.95	6.95					1		Road Work Completed	
431	Supaul	PWD road Sahpur laempur to NH 57 via Narsahi, NH 106, Parasaram, Imnanganj, Finglash, Mandi Tola, Ram Tola and Bhagat tola CMBD	IRQP	P	10.85	2207.55	12245(S) 17.12.14	Sai Engicon Const. Pvt. Ltd.	1808.9364	02.03.15	01.09.16	0.4	481.13	708.19	29.08.16	1440	1189.72	E/W-10.58 GSB-10.58 WMM-10.58 BM-10.58 SDBC-10.58 CD-35	9.3	9	9		9	9			30	to be completed in Nov-16	Work completed. work is impeded 500m due to local people hindrance as per order on Hon'ble High court pathna. 1.50 km road & 5 nos. CD has been deducted from agreement.		
432	Supaul	Thaha north to NH 57 via Deepnagar Mahavir Saitola, Muslim tola, Soorajan, Fulkahi, Husanabad, Haripur and Ram bihanpur CMBD Excavated HL bridge-1000 lakh Excitation-260 lakh	IRQP	P	11.923	3245.96	12246(S) 17.12.14	Sai Engicon Const. Pvt. Ltd.	1796.6804	10.03.15	09.09.16		261.84	963.65	29.08.16	1480	1225.49	E/W-11.946 GSB-11.77 WMM-10.62 BM-10.62 SDBC-10.62 CD-31	11.4	11.2	10.2		10	10	0.98	29	To be completed Nov-16	Work completed. Except 600m road and 2 nos. of CD due to encroached and disputed land.			
433	Supaul	PWD road (Nirmali Madhepur) to PWD Road Via Lalunua, Kadmaha, Bahara, Gajhara & Mohanpur CMBD	IRQP	P	11	2346.83	12044(S) 12.12.14	M/s Ghanshyam Lal	1927.86606	24.04.15	23.04.16			997.06	399.03	21.08.16	2910	1396.09	E/W-10.75 GSB-10.69 WMM-10.69 BM-10.69 SDBC-10.69 CD-26	10.5	10.5	10.5		10	9		25	To be completed Nov-16	Work completed.		
434	Supaul	Nirmali Madhepur road Via Maruana, Bhaluwahi (Low bandh) from km 0.825 to 14.825 W/S work CMBD	W&S	P	14	1885.65	7308(S) 07.08.15	Uday Kant Jha	1570.903	04.09.15	03.01.17		491.74	575.41	19.07.16	1100	1067.15	E/W-14.0 GSB-14.0 WMM-14.0 BM-14.0 SDBC-14.0 CD-1	14	14	14		14	14			1		Work completed		
435	Supaul	Simrahi NH-106 to Dumari Chowk via Pipriahi, Dahipuri, Charapatti, Rambishanpur, Borha, Gausipur, Basi, Khikhipatti (km 0 to 29p) (CMBD)	IRQP	P	28.1	4984.09	1141 (s) 11.02.14	Sincon Infra structure Pvt. Ltd.	4118.5172	28.02.14	27.02.16 @ 27.06.19(M)	1339.05	1985.18	142.49	05.12.16	3500	3466.72	E/W-25.20 GSB-25.80 WMM-25.80 BM-25.80 SDBC-26.20 CD-62 Nos.	25.5	25.6	25.6		25.6	25.8		62			29	Road & CD work completed. 2 nos. railway of minor bridge is not done only.	
436	Supaul	In Supaul Nebua road 2nd km. Bhehali to Bramishan chowk, from Pan Tanki to Bariyamanch 1st km. via back of Jail road CMBD	IRQP	P	2.45	493.85	6367(S) 14.07.15	Ratan Kr. Singh	410.51184	04.09.15	03.04.16		179.68	199.88	08.02.17	398.5	379.46	E/W-2.189 GSB-2.439 WMM-1.574 BM-1.574 SDBC-1.574 PCC-0.870 CD-2	2.189	2.439	1.574		1.574	1.574	0.87	2			29	Road work completed.	



Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17							Physical Progress upto March/Feb-17							Expected Month of Completion	Remarks					
					Reference	Amount (Rs.in Lac)					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM/ DBM (in Km)	SDBC / BC / PWC (in Km)			PCC (in Km)	CD Work (no.)			
437	Supaul	Simraha (NH-106) to Dumri Chowk (NH-106) via mahadist tola, Schedule Cast Tola and Backward cast tola <b>CMBD</b>	IRQP	P	3.895	1060.79	11289(S) 25.11.14	Ratan Kumar Singh	870.02635	02.03.15	01.03.16	99.49	458.57	215.43	18.06.16	785.65	773.49		E/W-4.296 GSB-4.296 WMM-4.296 BM-4.296 SDBC-4.296 CD-20	4.296	4.296	4.296		4.296						20	Road work completed
438	Supaul	Pipra Khurd NH-57 to Dhanraha NH-106 Kisan chowk via Narayanpur Malah Tola, Gamharla (km 0 to 16p) <b>CMBD</b>	IRQP	P	15.8	3146.13	1141 (S) 11.02.14	Sai Engcon Construction Pvt. Ltd.	2594.70083	28.02.14	25.11.15 (C) 27.06.19 (M)	659.84	1373.27	263.19	08.01.16	2333.00	2296.3		E/W-15.272 GSB-13.056 WMM-14.729 BM-14.729 SDBC-15.173 CD-45 Nos.	14.7	13.1	14.7		14.7	15.2			45	Road work completed. Maintenance work is going on. Actual completion date-08.01.16 PCR vide letter no-843(we) dt-13.06.16		
439	Supaul	Parsama-Chikni Road	IRQP	P	14.49	262.14	11780 (S) 05.11.12	Ratan Kumar Singh	210.5405	07.12.12	06.12.13			17.06.13	210.54	200.8		E/W - 14.49 SDBC-14.49 Marking	13					14.49						Road Work Completed	
440	Supaul	Chandippar to Simri	IRQP	P	8.45	465.65	11936 (S) 09.11.12	Uday Kant Jha	402.4852	11.12.12	10.12.13			26.04.13	402.1	412		E/W - 8.45 WMM-8.45 BM-8.45 SDBC-8.45 CD-1	8.45		8.45		8.45	8.45						Road work completed	
441	Supaul	BSS College to Parsama Road (km 2.62 to 17.6) <b>CMBD</b>	W&S	P	14.78	1598.17	22.02.14	Ratan Kumar Singh	1358.14187	26.02.14	25.08.15 (C) 25.06.19(M)	898.13	166.17		22.08.15	1058.93	1064.3		E/W-14.78 GSB-14.78 WMM-14.78 BM-14.78 SDBC-14.78 CD-1 Nos.	14.78	14.78	14.78		14.78	14.78		1	Construction work completed and work under maintenance. PCR vide letter no-346 dt-15.02.16			
442	Supaul	NH-57 (Bhutha Chowk) to Nirmal - Mashepur PWD road via West Kosi Embankment (Total Length - 6.10 Km) <b>CMBD</b>	W&S	P	6.05	673.1	11591(S) 02.12.14	Uday Kant Jha	667.74905	02.03.15	01.03.16	68.5085	444.66		29.01.16	535.51	513.17		E/W - 6.10 GSB-6.05 WMM-6.05 BM-6.05 SDBC-6.05	6.1	6.05	6.05		6.05	6.05					Const. work Completed. Maintenance work is going on. PCR vide letter no-346 dt-15.02.16	
443	Supaul	Supaul-Saharsa PWD road to Gudari bazar chowk-Masjid-civil court to PWD road <b>CMBD</b>	IRQP	P	0.3477	116.18	10456(S) 03.11.14	Vijay Kr. Jha	94.59792	10.03.15	09.09.15	18	79.61		02.11.15	94.59	97.61		E/W - 0.215 GSB-0.55 WMM-0.215 BM-0.215 SDBC-0.215 PCC-0.347 Nala-0.155	0.215	0.55	0.215		0.215	0.215	0.34				Construction work completed and work under maintenance-Drain-0.155m completed. PCR vide letter no-346we dt-15.02.16	
444	Supaul	Saralganj-Lalgani-Gangpatganj road. (km 7p to 10p) <b>CMBD</b>	IRQP	P	2.97	261.267	22.02.14	M/s Ghanshyam Lal	229.51025	26.02.14	25.08.14	145.84	1.02		22.08.14	156.47	149.31		E/W-2.97 WMM-Pots BM-2.97 SDBC-2.97	2.97				2.97	2.97					Const. work Completed. Maintenance work is going on. PCR vide letter no-346 dt-15.02.16	
<b>Supaul Total</b>				<b>22</b>	<b>246.0837</b>	<b>31601.484</b>			<b>24792.39424</b>			<b>3898.0585</b>	<b>7208.58</b>		<b>23225.51</b>	<b>19594.74</b>	<b>0</b>		<b>180.35</b>	<b>155.165</b>	<b>157.865</b>	<b>0</b>	<b>167.025</b>	<b>181.215</b>	<b>2.19</b>	<b>282</b>			<b>Prapara Ka of 03.03.17</b>		
445	Pipra	Construction of Road from Saralganj (Garia Chowk) to refugee colony	Indo-Nepal	P	40.89	11770.20	6724 (S) 13.06.12	AISP-AMR (JV) Hyderabad	10652.37	18.12.12	24.12.16	698.25	836.04	2068.98	28.03.17		4481.39		E/W-40.99 GSB-40.99 WMM-40.99 DBM-40.99 SDBC-40.99 CD-22 Minor Br.-03 Major Br.-01	38.60 36.60	22.50 15.35	14.20 11.50		13.00 11.75	10.00 9.00		11	1. Land Acquisition-Total Nos. of Mauza/Village-7 i. Mauza Puna Piprahi-Transfer to RCD in progress ii. Mauza Lahipras-Transferred to RCD. iii. Mauza Gidamari- Transferred to RCD. iv. Mauza Bauraha-Land in old survey "Gair Rajgana Khaz" New Survey "not final". Circle officer directed to adopt "Bandobast" on the basis of 60 yrs. possession. v. Mauza Birpur-District Gazette published after notification and declaration. Notice issued to affected people. Guideline for rate fixation DLAO, Supaul sent letter 712-2 dt-24.09.16 to Director, Revenue & Land Reform Deptt. LA Directorate, Bihar, Patna. vi. Mauza Barailpatti-Notification published vide letter no-633-2 dt-01.09.16 of DLAO, Supaul. vii. Shivnagar-Estimate sanctioned & notice issued for distribution of compensation. Compensation disturb due to Writ petition to Honb High court. DM, Supaul ordered. Re-notified for compensation. In the case of non-receipt of compensation, amount deposited to court and proceed for transfer to RCD. 2. Utility shifting-Completed. 3. Environmental clearance Working permission available.			
446	Pipra	Construction of HL bridge in km 15th of Behi-Baghiadhar road (SBD)	Bridge	P	33.2	557.82	12694(S) 24.12.14	Kalish Prasad Yadav	402.51	03.09.16	02.12.16 (C) 02.01.17 (M)	283.02	117.93	02.12.16		460.95			HL Bridge-2x10m												Work completed
447	Pipra	Construction of box culvert in place of damaged culvert in 11th km of Meha simar ganjpatganj road	Culvert	Plan		96.73	6395(S) 14.07.15	Kalish Prasad Yadav	78.53	09.01.16	08.05.16	18.84	66.78	15.10.16		85.62			Box culvert-3x33/0												Work completed
448	Pipra	Construction of Box culvert in km 7th of Dapraha-Medhiya-Lahaniya-surajpura road	Culvert	P		35.89	2768(S) 25.03.15	Bashant kumar	22.88	10.11.15	09.03.16	16.98	5.77	28.02.17		22.75			Box culvert-1/22/0												Work completed

ROAD CONSTRUCTION DEPARTMENT , BIHAR  
PROGRESS REPORT OF ONGOING ROAD SCHEMES FOR 2016-17

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress March/Feb-17							Physical Progress upto March/Feb-17								Expected Month of Completion	Remarks	
					Amount (Rs. in Lac)	Reference					Expenditure during 2014-15 (Rs. in Lacs)	Expenditure during 2015-16 (Rs. in Lacs)	Expenditure during 2016-17 (Rs. in Lacs)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/WMM (in Km)	BUSG (in Km)	BM/DBM (in Km)	SDBC / BC / PCC (in Km)	PCC (in Km)			CD Work (no.)
449	Pipra	Abandoned part of Simrahi-Pratapganj-Narpatganj road (CMBD)	W/S	5.5	998.07	6865(s) dt-24.12.14	Arihant Const. Pvt. Ltd.	821.52037	04.09.15	03.07.16				29.06.16		681.06		E/W-1.0 GSB-0.070 & 4.30(Widening) WMM-4.80 BM-4.80 SDBC-4.80 DLC-0.70 PCC-0.70 CD-1	4.76	4.6	4.4		4.5	4.45	0.7	1		Const. work completed. Maintenance work in progress
450	Pipra	Chhatapur to Giridiharpatti (Supaul District Border) via Churni (SH-92) (CMBD)	IRQP SH	9.8	1454.32	10116(S) 20.10.14	Kalish Prasad Yadav	1261.31	04.03.15	03.11.15	176.43	925.69	4.88	29.06.16		1107		E/W-9.60 GSB-8.07 WMM-9.0 BM-9.6 SDBC-9.6	9.6	8.07	9		9.6	9.6				Const. work completed. Maintenance work in progress PCR submitted. Actual Completion date-02-11-2015 PCR vide letter no-1096(we) dt-29.11.16
451	Pipra	Protection of approach to H.L. Bridge in 12/1.300 Km of Pratapganj-Chhatapur road (km 12 & 13p) (CMBD)	Misc.	0.256	167.18	231 (S) 10.01.14	Ratan Kumar Singh	144.21169	26.02.14	25.08.14 ©	75.112	0.057		10.03.16	144.21	117.27		E/W-0.255 GSB-0.255 WMM-0.255 BM-0.255 SDBC-0.255	0.255	0.255	0.255		0.255	0.255				Work Completed. Maintenance work in progress.
	Pipra Total	7		89.746	15080.21			13383.33567			949.792	2610.457		144.21	6896.04	0		14.615	12.925	13.655	0	14.355	14.305	0.7	12		Prapatra Ka of 30.03.17	
	Grand Total	451		5738.0167	693941.5494			513192.8329			56410.033	109102.73		298284.5	292242.57	0		1449.892	918.337	1047.017	28.29	1355.491	1599.41	167.715	844.5			