

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks					
			Amount (Rs. in Lac)	Reference		Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)							Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)	DBM (in Km)	SDBC / BC / PMC (in Km)			PCC/ PQC (in Km)	CD Work (no.)			
1	2	3	4	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31		
1	Banka	Kachhi Kawariya road from Sultanganj to Dumma (Bihar Border) km 0 to 84.20 for the year 2016-17 (Land Acquisition)	Plan	P	78.727	3738.25	Lt no-4406 (s) dt-17.06.16								1757.56		1980.69															Nov-16	Land Acquisition work for Bhagalpur, Munger & Banka Distt. Amount given to DLAO, Banka-1546.72 DLAO, Munger-1384.35 DLAO, Bhagalpur-807.18 Distribution of compensation of Land Acquisition is in process.
2	Banka	Restoration work of Kachhi Kawariya road from Sultanganj to Dumma (Bihar Border) Km 0 to 84.20 for the year 2016-17	Non Plan	NP	78.727	293.77	Lt No-4435 (S) Dt-17.06.16	Rajendra Pd. Poddar	231.87	10% below	22.06.16	18.07.16					231.87															Nov-16	Work completed
3	Banka	Const./Improvement cum output & Performance based road assests Maintenance work for the Sultanganj-Tarapur-Belhar-Katoria-Chandan Dardmara (SH-22) road km 41 to km 96.865 CMBD	Plan SH-22	P	57.365	5510.54	Lt No-5892 (S) Dt-30.06.15	Topline Infra Project Pvt. Ltd PAN no.-AACT04737	4622.64 C-3330.342 M-1242.297 E-50 Lac	10 % below	09.05.15	04.03.17(C) 04.09.22(M)			954.545	2231.59	08.05.16	4622.64	3186.14													Nov-16	Road work completed Maintenance work in progress (Mastic Ashphalt-1.295 km)
4	Banka	Drain work, repair of bridge and including maintenance, IRQP work of Shambhuganj-Asarganj road of Km 1 & km 2 (Total-2km) (CMBD)	Plan	P	2	195..96	197(s) dt-09.01.14	M/S Niranjn Sharma Reg. No- 1st-110/2008 Pan No-AADF6163A	179.22 C-142.93 M-36.29	0.09 % below	22.02.14	21.04.14(C) 03.07.19(M)	5	110.83	31.782	28.04.14	179.22	142.612				0.481			2		2		1			Nov-16	Const. work completed. Maintenance work in progress Actual completion date-28.04.14 vide letter no-Dt-22.02.16 Drain-0.45
5	Banka	IRQP & Road maintainance work of Amarpur-Shambhuganj road from km 0.00 to 24.0 (CMBD)	IRQP	P	24	1984.21	1581(s) dt-22.02.14	M/S Niranjn Sharma (Reg. no-1st-110/2008) Pan No-AADF6163A	1954.48 C-1477.49 M-477.03	0.11 % below	26.02.14	25.12.14(C) 25.04.20(M)	5	1053.55	347.722	30.06.15	1954.48	1433.562							24		24		3			Nov-16	Const. work completed & Maintenance work in progress. Drain-1.80 G. Wall-0.975
6	Banka	IRQP, PCC work, Drain work including road maintainance work in km 0 to 8.0 (8.0 km) of Banka-Belhar road (CMBD)	Plan	P	8	996	1579(s) dt-22.02.14	Bal Krishna Bhalotiya Reg. No-1st-1047/2007 Pan No-AABC9336Q	906.71 C-706.83 M-199.88	2 % below	26.02.14	25.07.14(C) 25.09.19(M)	5	608.84	35.775	31.03.15	906.71	644.615				0.6	0.6		7.41		7.41	0.59	5			Nov-16	Const. work Completed & Maintenance work in progress Actual Completion date-31.03.15 vide letter no-Dt-22.02.16 Drain-1.650
	Banka Total	6 nos.			248.82	12522.77			231.87				15.00				7894.92	9145.18			0.00	0.60	1.08	0.00	33.41	55.54	88.95	2.68	9.00			Prapatra K & Kha of 31.03.17	
7	Dhoriya	Const. & Maintanance work of Punsia dhoriya road in km 0 to 15.50 (CMBD)	W&S	P	15.35	2809.50	7468(s) dt-07.08.14	Indian progressive Const. Pvt. Ltd. 1st-325/2008 Pan No-AABC174887B	2421.34 (Const. 2130.21 291.13 (Main)	10 % below	22.02.14	21.11.15(C) 21.03.21(M)	5		328.65	1185.08	28.03.17	2176.71	1513.73			14.00	13.80	12.46		12.46	1.20	31	Was to be completed March-17		Nov-16	Road work completed. 13 no. RCC Culvert work in progress. The Contractor has earlier been debarred for the delay in the work.	
8	Dhoriya	Const./Improvement cum output & performance based road assests maintenance work for the Bhagalpur-Hansdia (SH-19) km 15.818 to 63.769 CMBD	Plan SH-19	P	47.95	5261.48	5712 (S) Dt-25.06.15	Topline Infra Project Pvt. Ltd.	4939.67 3609.00 (C) 994.40 (M)	8% above	25.02.16	24.05.17(c) 24.06.22(M)				2729.74	10.03.17		2729.74							43.223	43.223	1.25		Mar-17	Work completed		
9	Dhoriya	Const. & Maintanance work of Bounsi-Chandan dam road from km 0 to 22.60 (CMBD)	W&S	P	22.576	2373.53	7468(s) dt-07.08.14	Indian progressive Const. Pvt. Ltd. 1st-325/2008 Pan No-AABC174887B	2312.07 (Const. 1768.54 Maint 543.53)	0.56 % below	26.02.14	25.07.14(C) 25.10.19(M)	5	1000	348.83	579.14	27.02.17	1999.24	1927.97			22.576	22.576	22.576			22.576	22.576		17	Sep-16	Road work completed. 1 no. RCC box culvert completed. 1 no. HP culvert not needed.	
10	Dhoriya	Const. of Box cell culvert (2/33/0) in 4th km at Mahuadiha in Dhaka more-Banka road	Culvert	P		68.682	11093 Dt-19.11.14	Gopal Prasad	53.29	10 % below	25.02.15	24.08.15			10.81	16.976	20.1	28.12.16	53.29	47.89											May-16	Work completed.	
	Dhoriya Total	4 nos.			85.88	10513.19			53.29				10.00				4229.24	6219.33			57.58	39.41	38.07	0.00	12.46	65.80	78.26	2.45	48			Prapatra K & Kha of 31.03.17	

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks						
					Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)			DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)		
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
11	Bhagalpur	Const./Improvement cum Output & Performance based road Assets Maintenance work for the strengthening of Road Anadipur to Pirpainty via Bateswar Asthan & Vikramshila Kudai Sthal from km 0 to 28.50 for the year 2014-15 CMBD	Plan	P	28.50	3258.82	5622(s) 24.06.15	Mother India Const. Pvt. Ltd.	2219.54	10% below BOQ roate	12.08.16	11.08.18 (C) 10.08.23 (M)					06.12.16	2219.54	336.93		E/W-28.50 GSB-24.30 WMM-24.30 DGBM-24.30 SDBC-24.30 CCP-4.20 CD-14	5.00	18.00	18.00			5.00					Mar-17	Work in progress
12	Bhagalpur	Const./Improvement cum output & performance based road assets maintenance work for the Strengthening work of Jagdispur-Sanhaula road from km 0 to 18.75 for the year 2015-16 CMBD	Plan	P	18.75	4053.11	6188(s) 09.07.15	Topline Infra Project Pvt. Ltd.	3364.22 C-2922.0890 M-442.12633	10% Below	09.09.15	08.09.17(C) 08.12.22(M)			130.62	1620.37	25.08.16	3364.22	1750.99		E/W-18.75 GSB-18.65 WMM-18.65 DGBM-18.65 BC-18.65 CD-31	18.00	18.70	18.70			18.65	18.65		31	Mar-17	Road work completed.	
13	Bhagalpur	Const./Improvement cum output & performance based road assets maintenance work for the Strengthening of road Bhagalpur-Hansdiha (SH-19) from 9.00 to 16.00 for the 2016-17 CMBD	Plan	P	7.82	1116.56	7610(s) 14.08.15	M/S Niranjaan Sharma, Belan Bazar, Munger	681.71	10% Below	03.10.16	02.05.17(C) 01.05.22(M)					10.01.17	681.71	402.91		DBM-7.34 BC-7.34						7.34	7.34				Mar-17	Agreement work completed.
14	Bhagalpur	Construction of (2x33M) Box cell culvert in 8th km of Shakkund Asanganj Road	Plan	P		46.98	2339(s) 31.03.16	M/S Agrawal Construction	40.10		16.09.16	15.03.17					18.02.17	40.10	13.89		Culvert 1no. RCC-154M3 Drain-210M3										to be completed Mar-17	Deck slab casted	
15	Bhagalpur	Lattipur-Mahadeopur Ghat road km 0 to 8.60 & Protection work in 1st km CMBD	IRQP	P	8.6	885.41	10739(s) dt-12.11.14	M/S Sri Ram Enterprises, Bhagalpur	729.07 C-642.03865 M-87.3185	on BOQ	11.05.15	10.11.15			260.217	289.13	19.09.16	729.07	549.35		E/W-8.60 GSB-8.60 WMM-8.60 BM-5.85 SDBC-5.85 CCP-2.75	8	8.5	5.75			5.75	5.75	2.75		Oct-16	Project completed	
24	Bhagalpur	W&S & improvement work of Sanhaulla-Hanwara road from km 0.0 to 10.00(P)	CRF	P	6.85	1576.28	6098(S) 31.05.12	Rajbir Const. Pvt. Ltd.	1593.42881	5.51 % below	20.12.12	31.05.14			328.516		02.01.15	1593.92	1400.95 927.30		E/W-6.55 GSB-6.55 WMM-5.00 DBM-5.00 BC-5.00 B. Pitching-1.00 DLC-1.55 CCP-1.55 Box Culvert-11 PCC-1.55 Extension of RCC culvert-14	6.55	6.55	6.55		5		5	1.55	11		Work completed. Actual completion Date-31.05.14 PCR Submitted vide letter no-1968(we) dt-04.11.16 Extension of 14 no. RCC culvert completed.	
17	Bhagalpur	Balance IRQP work in km 1st to 17(P) & protection work in km 3rd & 4th (P), 5(P), 7(P), 13(P), 14(P) of Bihpur-Gopalpur road (SBD)	IRQP	P	16.57	1473.77	12455(s) Dt-03.12.12	Topline Infra Project Pvt. Ltd. Katihar	1444.89	1% Below	09.05.15	04.03.16			1199.561		08.02.16	1444.89	1199.561		E/W-16.57 (Flank) DBM-14.57 BC-16.57 G. Wall-0.30 Toe Wall-0.80 B.Pitching-1.10	16.57					14.55	16.57				Work completed. G. Wall-300m & Toe Wall-800 m completed. Boulder Pitching done.	
24	Bhagalpur	IRQP, Angle drain & Miscellaneous work in 1st km of tilkamanjhi-Champanagar	Plan	P	1	277	1583(S) 22.02.14	Sai Ingicon & Construction Pvt. Ltd.	223.2		01.03.14	31.05.14			220.827	7.278	31.05.14	223.2	212.42 61.88	2.23 letter no-1394 dt-12.06.14	E/W-1.0 WMM-1.0 DBM-1.0 BC-1.0 Drain-1.0			1			1					Work Complete. Angle drain 0.5 km/1.00 km	
21	Bhagalpur	PQC work & Const. of culvert in km 1.30 to 11.85 (8.25 km part of road) of Bhagalpur alternative bypass including IRQP work.	Plan	P	10.55	867.58	1193(S) 12.02.14	Sai Ingicon & Construction Pvt. Ltd.	708.31		28.02.14	27.09.14			659.988	130.8876	06.05.15	708.31	680.989	7.08 letter no-1393 dt-12.06.14	E/W-10.55 GSB-1.75 WMM-5.73 DBM-6.03 BC-6.03 SDBC-1.85 PQC-0.37 RCC culvert-2 no.	6.3	1.7	5.7		6		7.8	0.37	1		Work Completed.	
20	Bhagalpur	Strengthening work of Ganga Bridge approach road (Balance work) SBD	IRQP	P	10.6	1575.43	1582(S) 22.02.14	M/S Broadway Links Pvt. Ltd.	1067.55699	5 % above	14.05.15	13.10.15			984.5		13.01.16	1067	984.5		E/W-10.60 GSB-0.62 WMM-0.72 DBM-1.0 BC-10.60 Beautification-20 no.	0.62	0.62	0.72		1	10				Work completed Actual completion date-07.03.16 PCR vide letter no-1074(we) Dt-22.06.16		
21	Bhagalpur	Trimuhan Ekchari Dhanaura Mahagama road km 0 to 20.20 CMBD	IRQP	P	20.2	1675.28	11159(s) dt-21.11.14	Baba Project Pvt. Ltd.	1484.79 C-1091.9177 M-392.87519	4.41 % below	17.03.15	16.12.15(C) 15.12.20(M)			1029.55		16.12.15	1484.79	1029.548		E/W-19.10 DBM-19.10 BC-19.10 PCC-0.30 CD-1	19.1					19.1	19.1	0.3	1		Work completed. Maintenance work in progress Actual Completion date-15..12.15 PCR vide letter no-1074(we) Dt-22.06.16	
22	Bhagalpur	Surface Renewal work in km 0 to 1.60 of Tower-Tatarpur road	Plan	P	1.6	122.81	11414(S) Dt-27.11.14	M/S Aditya Enterprises	103.03		09.03.16	08.09.16				71.70531	23.06.16	103.03	71.70531		DLC-0.0725 CCP-0.0725 Mastic Asphalt-1.60								1.6		Oct-16	Work completed. M.Asphalt-1.60	

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17							Physical Progress upto March-17							Expected Month of Completion	Remarks			
			Amount (Rs. in Lac)	Reference		Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)							Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)	DBM (in km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)			CD Work (no.)		
23	Bhagalpur	Sultanganj-Tarapur road (km 0 to 6.0) CMBD (SH-22)	Plan	P	6	739.85 C-467.80 M-272.05	2856(s) Dt-26.03.15	M/S Niranjn Sharma	566.67379 C-510.846 M-55.828	on BOQ	20.01.16	19.07.16 (C) 19.07.21 (M)			200.902	188.162	23.05.16	566.673	389.064		E/W-5.375 DBM-5.375 BC-5.375	5.375					5.375	5.375			Jul-16	Road work completed Maintenance work is progress
24	Bhagalpur	Const. of RCC bridge in 9th km of Shahkund Asarganj road on Badua river (2x18.75)	Bridge	P	43.8	610.77	12045(s) dt-12.12.14	Rajeev Kumar Singh	583.601	10% Below	30.04.15	29.01.17			401.756	200.00	20.07.16	583.601	582.741		RCC bridge-1 no.									Sep-16	Work completed.	
	Bhagalpur Total	14 nos.			180.84	17539.80			8665.36				0.00					14810.05	7992.18			85.52	54.07	56.42	0.00	12.00	76.77	96.59	6.57	44.00		Prapatra K & Kha of 31.03.17
25	Jamui	Const./Improvement cum Output & Performance based road assests Maintenance work for the Road from Lakhisarai-Jamui (SH-8) via Sankuhra-Kundri-Kharsari-Manjosh-Sijhori-Karma Km-0.00 to 26.0	Plan SH-8	P	26.00	4636.78	5664(S) dt-24.06.15	Nitesh K Umar Singh	3751.92	(10.0 % below)	02.09.15	01.03.17 (C) 26.02.22 (M)			1250.00	1900.00	28.02.17	3458.00	3350.00		E/W-26.00 GSB-26.00 WMM-21.80 BM-21.80 SDBC-21.80 PCC-4.20 CD-25 no. Drain-2.4	25.55	25.55	21.35		21.35		21.35	4.20	25	Mar-17	Work complete. Road Length-25.55km
26	Jamui	W&S and Road maintainance work from Ambedkar Chowk to Polytechnic (CMBD) (0.00 to 1.30 km)	W&S	P	1.4	247.53	1714(S) 25.02.14 2013-14	Bal Krishna Bhalotia Const. Pvt. Ltd.	227.97	(BOQ RATE)	01.03.14	31.05.14(C) 27.05.19(M)	5	194.307			23.07.14	227.98	194.307		E/W-1.40 GSB-1.40 WMM-1.40 BM-1.40 SDBC-1.40	1.401	1.401	1.401		1.401		1.401				Const. work Completed. Maintenance work is in progress. Actual Completion date-23.07.14 vide letter no- Dt-22.02.16
30	Jamui	Jamui Kowakol Road (Km 0-24.30)	LWE		24.3	2069.64	LWE-BR 2011-11-138 25.06.10	M/S Dhanpat Prasad, Linepar, Nawada	1669.03		24.08.10	23.08.12 25.03.13 revised upto 25.03.14		104.942			31.08.14		1637.60 1371.52		E/W-23.86 GSB-23.86 WMM-23.86 BUSG-0.77 BM-9.125 SDBC-24.30 CD-32	23.86	23.86	23.86	0.77	9.125		23.84		32		Work Completed
28	Jamui	W&S of Laxmipur-Jinhara-Dhama-Jhajha road from including PCC work, CD, Side drain under NABARD (km 0.00-28.0)	Nabard	P	28	7462.06	8798(S) 14.11.13 2013-14	Baba Hans const. Pvt. Ltd	6021.82	(11.51 % below)	26.02.14	25.02.16		2527.01147	2991.43		19.12.15	5518.443	5518.443		E/W-27.50 GSB-27.50 WMM-27.40 BM-27.40 SDBC-27.40 PCC-0.10 CD-51 Drain-2.05	27.5	27.5	27.5		27.5		27.5		47		Work completed
29	Jamui	Widening to 2 lane and improvement of Malaypur Barhat Lalmatia Khadigram Rd (km 0 to 14.60)	LWE		14.6	1754.56	LWE-BR 2009-10-72 22.03.10	B.K Bhalotia	1849.14		25.05.10	24.05.12 15.03.13 (revised EOT)					20.05.13		1718.49		E/W-13.70 GSB-13.70 WMM-10.85 BM-10.85 SDBC-10.85 PCC-3.12 CD-29	12.85	12.85	9.73		9.73		9.73	3.12	27		Work completed. Actual Completion date-25.03.14 vide letter no-540 (e) letter no- 25.07.14
30	Jamui	Widening to 2 lane and improvement of Malaypur Bypass Road (km 0 to 2.40)	LWE		2.4	332.49	LWE-BR 2009-10-72 22.03.10										25.03.14				E/W-1.10 GSB-1.10 WMM-1.10 BM-1.10 SDBC-1.10 CD-6	1.1	1.1	1.1		1.1		1.1		6		Work completed. Actual Completion date-25.03.14 vide letter no-540 (e) letter no- 25.07.14 1.3 km DLP free
	Jamui Total	6 nos.			96.70	16503.06			13519.88				5.00					9204.42	10781.24			92.26	92.26	84.94	0.77	70.21	0.00	84.92	7.32	137		Prapatra K & Kha of 31.03.17
31	Lakhisarai	Const. Of Lakhisarai bypass road with ROB from NH-80 to SH-8	W&S	P	6.59	12228.30	4043(s) 21.05.13 236(s) 10.01.14	Baba Hans const. Pvt. Ltd	5850.89	8.01% below	19.11.13	18.11.15		808.00		5204.46	21.01.17	5969.80	6845.00		E/W-5.61 GSB-5.61 WMM-5.61 DBM-5.61 BC-5.61 CD-8 Pier-42 Abutment-2	3.50	3.50	3.00		3.00		3.00		4	Was to be completed Aug-17	Land Acquisition payment 3164.3372 lakh Sec. Adv.-990.78 lakh Railway-10.98 lakh Other-23.06 Land acquisition process is going on.
32	Lakhisarai	Darouk more to Ghatkusumbha road via Kamarpur, Bhanpur (CMBD)	IRQP	P	8.00	4752.79	11471 (S) 26.11.14	Kamladitya Const. Pvt. Ltd.	4244.00	1.54 % below	01.04.15	31.12.16 (C) 31.12.21 (M)			455.08	1112.40	25.03.17	4100.00	1567.49		E/W-8.00 GSB-7.85 WMM-7.65 DBM-7.65 SDBC-7.65 DLC-0.35 PQC-0.35 B. Pitching-7.925 Boulder Aprox-7.925 CD-10 HL-1 no.	7.20	7.10							9		22 Nos. Pile completed. Work in progress. 3 km boulder protection work completed & work in progress

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks					
						Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)			DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)	
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
33	Lakhisarai	Barahiya-Fatherpur-Kothawa-Mahramchak-Pali-Gurera road (km 0 to 5.00 & 6.99 to 15.15) CMBD	IRQP	P	7.91	5813.99	11471 (S) 28.11.14	Progressive Const. Pvt. Ltd.	5223.83	9.99 % below	07.08.15	06.08.17 (C) 06.11.22 (M)			918.00	1325.63	21.03.17	4127.00	2243.64		E/W-9.16 GSB-9.16 WMM-8.71 DBM-8.71 SDBC-8.71 PQC-0.2 CD-16 HL Bridge-1 no. Boulder Pitch-8.91 Boulder Appr-8.91	7.10	6.20	5.50							10	on time	4no. CD & 2 span bridge work in progress 1 km boulder protection work completed & work in progress
34	Lakhisarai	Const./Improvement cum output & performance based road assests maintenance work for Vidyapaith chowk to Mohanpur (Piparia block) from km 0 to 5.15 km CMBD	Plan	P	5.15	894.92	Letter no-2624(s) dt-20.03.15	Ashok & Co. Niwas Pvt.Ltd	847.71	4.5 % below	19.08.15	18.07.16 (C) 18.11.21 (M)			348.24	396.86	02.03.17	847.00	745.10		E/W-5.15 GSB-2.25 WMM-3.50 BM-3.50 SDBC-3.50 PQC-1.65 CD-5 G. Wall-300m	5.15	1.65	3.50			3.50	3.50	1.65	5	Was to be completed March-17	Const. work completed. 1 no. culvert is not possible for const. because land is not available.	
35	Lakhisarai	Const./Improvement cum output & performance based road assests maintenance work for Kajra-dharhara-Jamalpur (Piribazar to Basauni) road (CMBD)	Plan	P	7.55	1431.98	7439(S) Dt-10.08.15	Kamladitya Const. Pvt. Ltd.	1166.483	2.62 % below	08.09.15	07.12.16 (C) 07.12.21 (M)			230.43	506.331	06.12.16	1100	736.76		E/W-7.55 GSB-5.42 WMM-5.42 DBM-5.42 SDBC-5.42 PQC-1.00 CD-15	7.1	6.1	5.1			5.1		0.85	12	42795	Const. work completed. 3 no. culvert is not possible for const. because land is not available.	
36	Lakhisarai	Kiul kunder road (from kiul to Dhanwi (Length-12.12km)	W&S	P	12.12	1338.62	10768(s) 27.09.12	B.K. Bhalotia Const. Pvt. Ltd.	1234.3	0.11 % Below	02.02.13	01.08.14			633.37	70.31	42.544	30.03.15	1234.3	992.25		E/W-12.12 GSB-12.12 WMM-12.12 BM-12.12 SDBC-12.12 CD-10	12.12	12.12	12.12			12.12			10		Work completed.
37	Lakhisarai	Jamalpur-Dharahara Kajra road (from Kajra railway station to Piri bazar (Length 7.45 km)	W&S	P	7.45	899.38	10984(s) 04.10.12	Kamladitya Const. Pvt. Ltd.	812.54		29.01.13	28.01.14			344.72	134.18		21.03.15	869.261	843.65		E/W-7.45 GSB-5.58 WMM-5.58 DBM-5.58 SDBC-5.58 DLC-0.50 PCC-2.14 Drain-2.25 CD-13	7.45	5.2	5.2			5.2		2.14	11		Work completed. Actual completion date-30.03.15
38	Lakhisarai	SH-18 km 43.28 to 49 Sheikhpura-Lakhisarai-Jamui road km 43.28-49 CMBD	IRQP SH-18	p	5.72	1315.97	3010(s) 31.03.15	Mother India Const. Pvt. Ltd.	975.622	10 % below	28.08.15	27.07.16(C) 24.09.21 (M)			376.71	492.5	26.07.16	975	869.21		E/W-5.72 GSB-5.72 WMM-3.0 DBM-2.72 SDBC-2.72 PQC-3.0 CD-2	5.72	5.72	3			2.72	2.72	3	2	Aug-16	Const. work completed.	
39	Lakhisarai	IRQP & Road maintenance work of Kajra-Suryagadha road from km 0.0 to 7.50 (CMBD)	IRQP	P	7.5	523.34	1584(s) 22.02.14	B.K. Bhalotia Const. Pvt. Ltd.	488.92	0.25 % below	03.03.14	02.06.19 (M)			337.87	20.62		21.03.15	488.92	358.49		E/W-7.50 GSB-7.50 BM-7.50	7.5					7.5					Construction work completed. Maintenance work in progress Actual completion date-21.03.16
40	Lakhisarai	Construction/Improvement of Lakhisarai Bypass km 0 to 1.95km. (Ashok Dham Bypass) (CMBD)	IRQP	P	1.95	409.75	11160(S) dt-21.11.14	Ashok & Co. Niwas Pvt.Ltd	344.137	1.11 % below	09.04.15	08.08.15 (C) 08.08.20 (M)			237.41	66	26.11.15	301.89	303.41		E/W-1.95 GSB-1.95 WMM-1.95 BM-1.95 SDBC-1.95	1.95	1.95	1.95			1.95					Construction work completed. Maintenance work in progress	
41	Lakhisarai	W/S work of Kiul-kundar-Jamui road (Titendra halt to kunder) km 5.33	W&S	P	5.33	641.62	9355(s) 24.08.12	B.K. Bhalotia Const. Pvt. Ltd.	591.31	0.11 % below	02.02.13	01.11.13			40.6		9.638	30.12.13	591.31	550.98		E/W-5.28 GSB-5.28 WMM-5.28 BM-5.30 SDBC-5.30 CD-5	5.28	5.28	5.28			5.3			5		Work completed Actual completion date-31.03.15
42	Lakhisarai	IRQP & Maintenance work of Kiul Station approach road (CMBD)	IRQP	P	1.269	101.22	9654(s) 16.12.13	P. Prakash Const. Ltd.	94.44	0.66 % below	22.02.14	21.05.19 (M)			70.8			01.03.15	94.44	70.8		BM-1.00 SDBC-1.00 PQC-0.261						1	1	0.261			Construction work completed. Maintenance work in progress Actual completion date-26.08.14
43	Lakhisarai	PCC of Approach road of Pantoon bridge in a length of 450m including drain work & Maintenance work (CMBD)	Plan	P	0.45	46.43	1712(s) 25.02.14	Naveen kumar	43.65	0.01 % below	26.02.14	25.04.19 (M)			38.22			01.03.15	43.65	38.22		PCC-0.45						0.45					Construction work completed. Maintenance work in progress Actual completion date-24.04.14
Lakhisarai Total		13 nos.			76.99	30398.31			21917.83				0.00					20742.57	16165.00			70.07	54.82	44.65	0.00	41.17	6.22	47.84	7.90	68		Prapatra K & Kha of 31.03.17	
44	Munger	Const./Improvement cum Output & Performance based assests work for Sultanganj-Tarapur-Belhar-Katoria-Dardmara road (SH-22) in km 7th to 40th for the year 2015-16 (CMBD)	IRQP SH-22	P	34	4215.22	6993(s) 29.07.15	Top Line Infra Project Pvt. Ltd.	3498.162	10 % below	16.05.16	15.08.17 (C) 15.08.22 (M)				2315.46	12.03.17		2316.46		E/W-30.70(in flank) DBM-30.00 BC-34.00 P. Wall-1.14	34						30.70	34.00			Mar-17	Work completed P. Wall-1188M done. 3.30 km in built up area is concrete road. Over concrete in stead of BC mastic asphalt are proposed
45	Munger	Const. of office building of SE	Building	P		118.62	12592(S) Dt-23.12.14	Ashok & Nivas Const. Pvt. Ltd.	66.26	10 % below	26.02.15	25.12.15			67.26	20.44			66.26	67.26		Office Building-1 no.										Sep-16	Work completed
46	Munger	Const. of RCC box culvert (1x3mx3m) in km 3 and two nos. in km 8th in Gaighat-Sangrampur road	Culvert	P		100.48	11098(s) Dt-19.11.14	Bal Krishna Bhalotia Const. Pvt. Ltd.	99.381	0.10 % below	08.03.15	07.09.15			76.728	15.594			99.387	92.322		RCC Box Culvert- 3 No.										May-16	Work completed.

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks					
						Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)			DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)	
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
47	Munger	IRQP & Road maintenance work of Khargapur-Tarapur from km 1.00 to 13P (CMBD)	IRQP	P	12.3	953.2	1624(S) Dt-22.03.14	M/S Niranjan Sharma Belan Bazar Munger	918.34586	on BOQ rate	01.03.14	31.08.14(C) 30.11.19(M)		318.208	327.699			918.345	645.9	LD imposed on dt- 21.10.14 for Rs-9.18 lac	E/W-11.50 in Flank BM-11.80 SDBC-12.30 Casue way repair-14 Drain-0.480m River Training-0.480	11.5				11.8		12.3					Const. work completed. Maintenance work in progress. (480m drain & Cause way repair work completed.
	Munger Total	4 nos.			12.30	953.20			918.35				0.00				918.35	645.90			11.50	0.00	0.00	0.00	11.80	0.00	12.30	0.00	0.00			Prapatra K & Kha of 31.03.17	
48	Sheikhpura	Nemdarganj-Ramjanpur road	IRQP	P	9.60	1275.39	11161(s) Dt-21.11.14	Balkrishna Bhalotia Const. Pvt. Ltd.	790.103 (C) 10.00 (M) 800.103	10% below	03.10.16	02.10.17 (C) 01.10.22 (M)			310.04	29.03.17	310.04	341.19		E/W-9.60 GSB-0.400 WBM/WMM-8.665 BM/DBM-8.665 SDBC-9.20 PCC-0.40 CD-18	7.50	0.40	7.50			2.00	2.00	0.42	17	on time	Work in progress PCC-0.40		
49	Sheikhpura	Shekhpura via Mehus road km 2 to 10th CMBD	Plan	P	9	1404.27	7190(s) 05.08.15	Sanjay Kumar Technocrat Pvt. Ltd.	1141.05	(10 % below)	12.11.15	11.11.16 (C) 11.11.21 (M)			357.499	25.10.16	585.979	943.478	943.478		E/W-9.0 GSB-9.0 WMM-8.10 BM/DBM-8.1 SDBC-8.1 PCC-0.90 CD-14	9	9	8.1		8.1	8.1	0.9	14	Sep-16	Road work completed. Maintenance work is going on. Actual completion date-08.09.2016 PCR submitted vide letter no-1054(we) dt-28.12.16		
50	Sheikhpura	Shekhpura Shahpur road km 0 to 14.2 CMBD	Plan	P	14.2	1970.85	7189(s) 05.08.15	Ashok & Co. Niwas Pvt.Ltd	1639.05	(10 % below)	09.09.15	08.12.16 (C) 08.12.21 (M)			276.03	06.12.16	1091.726	1367.75	1367.75		E/W-13.84 GSB-13.84 WMM-13.54 BM-13.54 SDBC-13.54 PCC-0.30 CD-21	13.84	13.84	13.54		13.54	13.54	0.3	21	Dec-16	Road work completed. Maintenance work is going on. Actual completion date-07.12.16 PCR submitted vide letter no-212(we) dt-10.03.17		
51	Sheikhpura	Sheikhpura-Sumka road (CMBD)	IRQP	P	21	2538.89	11471(s) Dt-28.11.14	Balkrishna Bhalotia Const. Pvt. Ltd.	2188.22	(7.74 % below)	06.06.15	05.06.16(C) 05.06.20(M)			1319.458	03.06.16	489.598	1932.921	1809.057		E/W-20.25 GSB-0.526 WMM-18.25 BM-18.25 SDBC-18.25 PCC-2.00 CD-15	20.25	0.526	18.25		18.25	18.25	2	15	Jun-16	Work completed. Maintenance work is going on. Actual completion date-03.06.16 PCR vide letter no-420(we) dt-22.06.16		
52	Sheikhpura	Improvement of Puraina Ghat-Kusumba Road (Km 0.60) (Missing link)	IRQP	NP	0.6	281.93	11955(S) 12.08.10 6537(S) 11.06.12	M/S Dhanpat Prasad	234.53	15% Below	13.12.12	12.05.13		10.448		29.03.17	82.3	234.535	186.31		E/W-0.60 GSB-0.60 WBM/WMM-0.60 BM/DBM-0.60 SDBC-0.60 CD-2	0.6	0.6	0.6		0.6		0.6	2	Mar-17	Work completed.		
53	Sheikhpura	IRQP & Maintenance work including road maintenance work of Puraina Ghat-Kusumba road in km 0 to 6.0 (CMBD)	Plan	P	6	1047.85	1587(s) 22.02.14	Sanjay Kumar Technocrat Pvt. Ltd.	993.13 874.64(C) 118.49 (M)	0.09 % below	28.02.14	27.11.14 (C) 27.06.19 (M)		301.38	574.59	2.827	03.11.16	993.13	868.63		E/W-6.0 WBM-1.0 BM/DBM-6.0 SDBC-6.0 Protection work-6.0	6		1		6		6				Const. work completed. Maintenance work in progress	
54	Sheikhpura	VIP road (Mehus link road) (CMBD)	IRQP	P	0.7	90.94	9653(s) 16.12.13	Sanjay Kumar Technocrat Pvt. Ltd.	87.32 71.29 (C) 16.03 (M)	0.09 % below	24.02.14	23.05.14 (C) 23.03.19 (M)		70.86			21.05.14	87.32	70.92		E/W-0.70 GSB-0.70 BM-0.70 Paved block-0.70	0.7	0.7			0.7		0.7				Const. work completed. Maintenance work in progress	
	Sheikhpura Total	7 nos.			61.10	8610.12			5202.85				0.00				5869.18	5587.34			57.89	25.07	48.99	0.00	7.30	41.89	49.19	3.62	69		Prapatra K & Kha of 31.03.17		
55	Arrah	W/S of Mela more to Perhap more	W&S	P	12.00	1998.18	7796(s) 19.08.15	Ranjet Const. Pvt. Ltd.	1658.07	10% Below	18.10.16	17.01.18(c) 17.05.23(M)			194.43	12.02.16	194.43	194.43		E/W-12.00 GSB-12.00 WMM-12.00 BM-12.00 SDBC-12.00 CD-5	2.00	8.00										Work in progress	
56	Arrah	Bihya-Salempur road	IRQP	P	11.30	1985.84	7319(s) 07.08.15	RBA Const. Pvt. Ltd.	1662.49	10% Below	31.10.16	30.01.18(C) 30.01.23 (M)			211.25		211.25	211.25		E/W-10.80 GSB-10.80 WMM-10.80 DBM-10.80 SDBC-10.80	5.00	10.50										Work in progress	
57	Arrah	HL bridge in Bihya-Salempur road in 10th km	Plan	P	5x10m HL bridge	669.22	17.08.15	Ranjeet Const. Pvt. Ltd.	543.79	10% Below	14.11.16	13.11.17			211.59		211.59	211.59		5x10 HL Bridge 3/33/0-Box culvert Box culvert-2/22/0m RCC drain-300m												HL Bridge foundation work is in progress. culvert 3/33/0 slab complete. 2 nos. 2/22/0 50% completed.	
58	Arrah	W/S of Ara-Barhara-Ekuna road from km 0 to 14.85 under CRF	CRF	P	14.85	4715.00	915(S) 31.01.14	Mother India Const. Pvt. Ltd.	4709.226	6.86 % below	03.03.14	02.03.16		1790.45	2271.21	181.29	23.06.16	4242.95	4242.95		E/W-14.60 GSB-14.60 WMM-14.60 BM-14.11 SDBC-14.11 PCC-0.492 B. Pitching-1.725 Paver Block-0.135 Culvert-8 no. Bridge-3 no. Drain-0.630	14.60	14.60	14.60		14.11		0.49	6	Feb-17	3 HL bridges, 6 culverts & drain work completed. No need of 2no other culverts.		

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17							Physical Progress upto March-17							Expected Month of Completion	Remarks			
			Amount (Rs. in Lac)	Reference		Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)							Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)	DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)			CD Work (no.)		
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
59	Arrah	Hasan bazar-Jamodhi-Sarphor-chiksil-karath road (CMBD)	IRQP	P	12.10	2313.12	11471 (S) 28.11.14	Raj Kumar Singh Raja Const.	1683.6	10 % below	20.05.15	19.07.16(C) 18.07.21(M)			755.25	647.92	25.06.16	1200.64	1200.64		E/W-12.10 GSB-9.50 WMM-7.911 BM-7.911 SDBC-7.911 PQC-4.23 HP-17 Drain-0.60 Guard wall-0.750	12.10	9.50	7.91		7.91		7.91	4.23		Mar-17	Work completed. G. Wall-0.75 km Drain-0.60 km
60	Arrah	Renovation of IB, Shahabad road division, Ara	Non Plan	NP		66.92	8318(S) 01.09.15	Ramesh Prasad Gupta	49.72	10% Below	09.02.16	08.06.16				26.8	18.05.16	26.8	26.8		IB work										Nov-16	Work completed
61	Arrah	Const. of RCC Drain in both sides of Piro Bazar in km 36,37, 38 of Ara-Sasaram Road (Length-2.05 km)	Drain SH	NP	2.05	217.58	7188(S) 05.08.15	DBS const. Pvt. Ltd.	179.83	10 % below	08.09.15	07.06.16			115.84	33.06	12.03.16	148.9	148.9		2x2.05 km										Jun-16	Work completed.
62	Arrah	Koilwar-Babura road (0 to 3.85 km) CMBD	IRQP	P	3.85	693.69	11280 (S) 25.11.14	Ranjet Const. Pvt. Ltd.	569	10 % below	23.03.15	22.03.16(C) 21.03.21(M)			489.52	55.58	22.06.16	545.1	545.1		E/W-2.85 GSB-2.85 WMM-2.85 DBM-2.85 SDBC-2.85 CD-8	2.85	2.85	2.2		2.2	2.2	0.6	8	Apr-16	Const. work completed. Maintenance work in progress Actual completion date-21.04.16 PCR submitted vide letter no---- dt-23.09.16	
63	Arrah	IRQP & Road Maintenance work of Pawna-Kori-Sandesh road from km 0.00 to 14.00 (CMBD)	IRQP	P	14	956.77	1192(S) 12.02.14	Raj Kumar Singh Raja Const. Pvt. Ltd.	848.64	3.87 % below	22.02.14	21.11.14(C) 20.11.19 (M)			644.44	7.23	21.11.14	651.67	651.67		E/W-6.0 GSB-6.0 WMM-6.0 BM-12.91 SDBC-12.91 HS-6.0	6	6	6		12.91		12.91				Const. work completed. Maintenance work in progress
64	Arrah	IRQP & Road Maintenance work of Ara-Sinha road in km 5P,7P,10P,13P,14P & 15P (CMBD)	IRQP	P	1.774	286.24	1191(S) 12.02.14	Achal Deo Singh	243.98	7.10 % below	22.02.14	21.01.15(C) 20.01.20(M)			158.75	55.09	21.03.15	213.79	213.79		E/W-1.774 GSB-0.472 WMM-1.110 BM-1.774 SDBC-1.774 Culvert-2 no. (3x3mx3m)	1.77	0.47	1.11		1.11		1.77	2		Const. work completed. Maintenance work in progress	
65	Arrah	Bihya-Jagdishpur-Piro road (SH-102) km 21,22,25p, 26 to 32p CMBD	IRQP SH-102	P	9.152	1866.81	10398(S) dt-28.10.14	Birendra Prasad Singh	1350.78	10 % below	16.04.15	15.04.16 (C) 14.04.21 (M)			1070.46	63.49	23.06.16	1133.95	1133.95		E/W-9.152 GSB-9.152 WMM-7.295 DBM-7.295 PQC-1.342 Drain-1.0	9	9.15	7.29			7.29	7.29	1.34		Apr-16	Road work completed. Drain-0.930 km dt-23.06.16
66	Arrah	Const/Improvement cum output & performance based road assests maintenance work for the road Eastern Railway Gumti to Nawada Chowk (0 to 0.5) (CMBD)	IRQP	P	0.5	48.97	9685(S) dt-16.12.13	Ramesh Prasad Gupta	39.896	9.50 % below	22.02.14	21.03.14(C) 20.03.19(M)			1.975		18.03.14	38.14	34.14		BM-0.5 SDBC-0.5 Paving block both sides HS-0.5					0.5		0.5				Const. work completed Maintenance work in progress
Arrah Total					81.58	15818.34			13539.02			0.00					8819.21	8815.21			53.32	61.07	39.11	0.00	36.54	9.49	46.69	6.66	16		Prapatra K & Kha of 31.03.17	
67	Bhabhua	Sairaya gate (Mundeshwari) to Bhagwanpur road (CMBD)	IRQP	P	2.208	406.55	10741 (S) dt-12.11.14	Sawan Raj Const. Pvt. Ltd.	335.975 326.27(C) 9.70(M)	10 % below	28.08.15	27.12.15(C) 27.01.21(M)			227.40462	44.07	07.03.16	289.114	277.91		E/W-2.208 GSB-2.208 WMM-2.208 BM-2.208 SDBC-2.208	2.208	2.208	2.208		2.208		2.208				Work completed. PCR submitted. Actual completion date-30.03.16 vide letter no-25502 dt-14.02.17
68	Bhabhua	Akhaspur-Mirchawn gate via Darauli road (1.5 to 18.30 km) (CMBD)	IRQP	P	16.15	2162.59	11471 (S) 28.11.14	M/S Birjendra Kumar Singh 01/307/road	1797.62	10 % below	12.08.15	11.01.2016(C) 11.03.2021(m)			1268.46357		08.01.16	1268.46353	1268.4653		E/W-16.15 WMM-16.15 BM-16.15 SDBC-16.15 CD-23 Drain-440m	16.15		16.15		16.15	16.15		23		Const. work Completed. Maintenance work is going on. (Drain-440m) Actual completion date-08.01.16 PCR submitted vide letter no-375(we) dt-20.05.16	
72	Bhabhua	Bhabua-Adhaura road (SH-80) in km 0 to 27 & km 41 to 53 (CMBD)	IRQP SH-80	P	40	3073.04	11971 (S) dt-11.12.14	Shakti Const. Pan No-ABAFS3879E Reg. No-228/2008	2660.75 1922.480(C) 738.276(M)	5.23 % below	04.04.15	03.05.16 (C) 03.09.21 (M)			1883.878	94.101	30.10.15	1977.979	1977.979		E/W-15.00 BM-36.50 WMM-0.978 SDBC-39.50 PCC-0.41 CD-6 Drain-2.43	15		0.978		36.5	39.5	0.44	6		Drain-2.43 km completed. Road work Completed Maintenance work is going on Actual completion date-30.10.15 PCR submitted vide letter no-214 (E) dt-15.03.16	
70	Bhabhua	W&S & Road Maintenance, PCC work of Jai Prakash chowk to Bus stand road from km 0 to 2.725 km (CMBD)	W&S	P	2.725	587.45	1576(S) 22.02.14	R.BA. Const. Pvt. Ltd.	551.80 485.50(C) 66.31(M)	3 % above	04.06.14	03.10.14(C) 03.12.19(M)			455.90855		25.05.15	485.5	455.91		E/W-2.725 GSB-2.725 WMM-2.625 BM-2.625 SDBC-2.625 DLC-100m PCC-100m Drain-600m Box Culvert-5 no. Paver Block-600m	2.725	2.725	2.625		2.625		2.625	0.1	4		Work Completed Drain-500m Paving block-600m PCR submitted vide letter nio-1237 (we) dt-18.12.15
71	Bhabhua	IRQP & Road Maintenance work of Betri-Bhagwanpur road via Mundeshwari road from km 0 to 9.15 km (CMBD)	IRQP	P	9.15	1118.4	1578(S) 22.02.14	M/S Brijendra Kr.Singh Pan No-AAHFB1813H Reg. No-629/11	1138.087 1008.40(C) 129.68(M)	3 % above	28.02.14	27.10.14 (C) 27.01.20 (M)			851.565	46.67	27.10.14	1084.91	898.23		E/W-9.105 GSB-0.77 WMM-9.105 BM-9.105 SDBC-9.105 HP-25 no. Culvert-10 no.	9	0.77	9.105		9.105		9.105	34		Work Completed Actual Completion date-27.10.14 vide letter no-1237(E) dt-18.12.15	

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks				
			Amount (Rs. in Lac)	Reference		Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)							Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)	DBM (in Km)	SDBC / BC / PMC (in Km)			PCC/ PQC (in Km)	CD Work (no.)		
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
72	Bhabhua	IRQP & Road Maintenance work of Kudra-Parsthua road from km 1P to 19P (CMBD)	IRQP	P	18.6	1826.46	1577(S) 22.02.14	Shakti Const. Pan No- ABAFS3879E Reg. No- 228/2008	1563.32 1257.35(C) 305.96(M)	3.51 % below	28.02.14	27.11.14(C) 27.02.20 (M)		1105.182	117.88716		15.06.15	1263.36	1223.0701		E/W-17.5 WMM-3.06 BM-15.90 SDBC-15.90 PCC-1.135 Culvert-8 no. Drain-1000m	17		3.06		15.9		15.9	1.125	9	Drain-830m Work completed. Actual Completion date-15.06.15 vide letter no-1198(E) dt-09.12.15	
73	Bhabhua	Const./Improvement cum Output & Performance based Road assesses maintenance work for the road widening of Road Betri Saraiya Gate via Mundeshwari in km 0 to 6.491 (Rest Part) CMBD	MDR	P	6.491	365.77	7129(S) 03.08.15	Balwant Const. Pvt. Ltd.	303.39169 256.13764 (C) 47.25405 (M)	10 % below	04.09.15	03.12.15(C) 03.01.21(M)			255.69849		26.11.15	256.13764	255.69849		GSB-6.491 WBM-6.491 BM-6.491 SDBC-6.491		6.491	6.491		6.491		6.491			Work completed. Maintenance work is going on. Actual completion date-26.11.15 PCR submitted vide letter no-339(we) dt-06.05.16	
74	Bhabhua	PCC, Road furniture work in km 28.29 & 30(P) of Bhabhua-Adhaura road. (SH-80) (CMBD)	IRQP SH-80	P	2.485	170.79	9684(S) 16.12.13	Mamrej Const. Pvt. Ltd.	157.6 113.04(C) 44.56(M)	7 % above	28.02.14	27.04.14 (C) 27.05.19(M)		117.583			2.04.14	117.474	117.58		WMM-2.455 BM-2.455 SDBC-2.455 PCC-0.125			2.455		2.455		2.455	0.125		Work complete PCR submitted vide letter no-233(we) dt-19.02.15	
	Bhabhua Total	8			97.809	9711.05			1797.62				0					6742.93817	6474.843			62.083	12.194	43.072	0	75.284	16.15	94.434	1.79	76	Prapatra K & Kha of 31.03.17	
75	Buxar	Land Acquisition for construction of approach road to HL Bridge over Karmnasha river at Dewal ghat. (LA)	land acquisition	P		294.60666	2159(s) 10.03.15		294.607						294.61			294.61	294.61		Land Acquisition											Registration of Land has almost been completed under perpetual lease. (Land Acquisition)
76	Buxar	Construction of HL bridge 1x24.6 m over buxar escape canal at chainage 0.25 in old bypass road near Quila Maidan.	Bridge	P	1x24.40 m	394.64	12590 (S) dt-23.12.14	Sri Krishna Pratap Singh 01/516/2014	320.552	10% below	01.07.15	30.09.2016			45.19	285.66	30.03.17	320.55	330.85		Diversion Pile-24 no. Abutment-2 no. Deck slab-1 no.		0.021	0.055							Was to be completed Mar-17	Bridge construction work completed. Const. of approach work is in progress
77	Buxar	W&S of NH-84 to Nimej-Simra-Gangauli road	Plan	P	5	963.29	13173(S) 26.12.12	RBA Const. 01/316/2010	766.99	2.76% below	17.04.13	16.08.14		88.29	90.7	9.35	14.04.16	766.994	542.93	(1) 7.67 Lt/1399 dt-23.12.13 LD	E/W-5.00 GSB-5.00 WMM-5.00 BM-5.0 SDBC-5.0 CD-6	3.124	3.124	3.124		3.124		3.124	0.028	2	Work in 1.848 km could not be done as process of LA is going on. Recommendation for closure of schemes has been made by this office	
78	Buxar	Chausa-Chunni-Pawan-Kamarpur Road (km 0 to 4.365)	W&S	P	3.8	536.3	11791(S) 05.11.12	Tribhuvan Narayan Singh	500.76		29.01.13	28.08.13		50.00	310.17		30.04.14	500.76	535.38	2.50 08.08.13	E/W-3.72 GSB-3.72 WMM-3.72 BM-3.72 SDBC-3.72 CD-6 Drain-1.20	3.72	3.72	3.72		3.72		3.72		5	Work Completed Actual completion date-30.04.14 PCR vide letter no-937(we) dt-27.06.16	
79	Buxar	Cement Concrete Pavement & Const. of Drain in Ara Buxar Road (km 72P & 73P)	Non Plan	NP	0.6	292.75	11925(S) 09.11.12	Tribhuvan Narayan Singh	267.58		10.05.12	04.04.13					05.09.14	267.58 0.00	285.69 270.02		GSB-0.42 PCC-0.60 CD-1 Drain-1.00		0.42					0.6	1	Work Completed Actual completion date-21.01.14 PCR vide letter no-937(we) dt-27.06.16		
80	Buxar	Construction of HL Bridge 2x16.60 m over Buxar escape canal at chainage 0.7 in Station-Ramrekha ghat road near Jyoti chowk, Buxar	Bridge	P	24.6	440.31	12591 (S) 23.12.14	Sri Hemant Kumar Singh 01/504/2015	353.742		08.07.15	07.10.2016			154.809	159.66	10.07.16	353.742	324.98		Pile-30 no. Diversion-1 no. Abutment-2 no. Pier-1 Deck slab-2 no.										Oct-16	Work completed.
81	Buxar	IRQP & Maintenance work of SH-14 (Mohania-Chausa-Gola road) from km 31.644 to 48.74 (CMBD)	Plan SH-14	P	17.096	1818.49	1141(S) 11.02.14	M/S Pawansut Const. Reg. No-E.N.C-01/293/09 road	1570.4068 (C) 1134.85 (M)		28.02.14	31.12.14 (C) 30.12.19(m)	5	768.69	392.46	0.07	22.01.16	1570.407	1167.99		E/W-17.096 BM-17.096 SDBC-17.096 & Road Furniture	17.094				17.094		17.094			Const. work completed. Maintenance work in progress.	
82	Buxar	IRQP & Road Maintenance work of SH-13 (Chausa-Gola-Buxar road) from km 1 to 13.00 (CMBD)	IRQP SH-13	P	13	1311.66	1575(S) 22.02.14	M/S Pawansut Const. Reg. No-E.N.C-01/293/09 road	1131.71		28.02.14	31.10.14 (C) 30.10.19(m)	5	546.75	298.8		29.01.16	1131.714	854.08		E/W-12.80 BM-12.80 SDBC-12.80	12.8				12.8		12.8			Const. work completed. Maintenance work in progress.	
83	Buxar	IRQP & Road Maintenance work of Chausa-Gola-Kochas road (CMBD) upto Basoui Br. SH-17	IRQP SH-17	P	22	2338.04	1141(S) 11.02.14	M/S Pawansut Const. Reg. No-E.N.C-01/293/09 road	2015.6272 (C) 1447.406 (M)		28.02.14	31.01.15(C) 30.01.20(M)	5	229.38	785.32	697.05	11.08.16	2015.63	1729.41		E/W-22.0 BM-22.0 SDBC-22.0 & Road Furniture	15				22		22		Dec-16	Construction work completed. Maintenance work is going on.	
	Buxar Total	9			86.096	8390.0867			3635.941				15					6954.407	5780.23			51.738	7.285	6.899	0	58.738	0	58.738	0.628	8	Prapatra K & Kha of 31.03.17	
84	dehri-on-Sone	Const./Improvement of Akbarpur-Yadunathpur road from km 14.5 to 24.50 under CMBD	Plan	P	10	1912.41	71091(S) dt-05.08.15	RBA Const. Pvt. Ltd.	1577.027 1413.12(c) 163.91 (m)	10 % below	09.06.15	05.11.16 (C) 04.11.21 (M)			681.91	762.18	08.02.16	1397.15	1397.15		E/W-10.0 (in flank) GSB-10.0 (in widening & Pots) WMM-7.84 DBM-8.00 SDBC-8.00 PCC-2.0 CD-9	10	10	7.84		7.84	7.84	2	8	Nov-16	Const. work completed. Maintenance work in progress. Actual completion date-03.08.16 PCR submitted vide letter no-258 (WE) dt-20.02.17	

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks					
					Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)			DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31		
85	Dehri-on-Sone	W/S & Road maintenance work Akbarpur-Yadunathpur road from km 0 to 14.50 (CMBD)	W&S	P	14.5	2269.19	1141(S) 11.02.14	M/S S&P Infrastructure Developers Pvt. Ltd. Reg. No-Class-I/346/10 road Pan No-AAECS6583P	1863.47 1621.83(C) 241.64(M)	10 % Below	04.03.14	03.09.15 (C) 02.09.20 (M)		1186.27	385.82985		09.07.15	1610.95	1610.95275		E/W-14.50 WMM-12.50 BM-12.50 SDBC-12.50 CD-10 GSB-In stretch	14.5	14.5	12.5		12.5		12.5	2	10	Const. work completed. Maintenance work is going on. Actual completion date-31.08.15 PCR submitted vide letter no-296(we) dt-23.02.17	
86	Dehri-on-Sone	Dehri-Nasariganj-Bikramganj-Dinara road (SH-15) CMBD (0 to 4,6 to 17 & 27 to 55 km)	IRQP SH-15	P	45	7560.58	11971 (S) dt-11.12.14	M/S Birendra Kumar Singh	6935.649 5501.82(C) 1433.83(m)	7.31 % below	15.06.15	14.10.16 (C) 13.10.21 (M)			3563.16	1807.61	06.10.16	5408.77	5408.77		E/W-45.0 GSB-45.0 WMM-40.227 DBM-40.227 BC-40.227 PCC-1.266 Mastic-4.67	44		37.44			37.51	37.54	6.456		Jun-16	Work completed. (Mastic Asphalt-4.586)
87	Dehri-on-Sone	IRQP & Road maintenance work of Sasaram-Tilauthu road from km 0 to 19 (CMBD)	IRQP	P	17.7	1216.98	1585(S) 22.02.14	M/S Sharda Const. Reg. No-Class-I/194/08 road Pan No-AARFS9895C	977.008 811.20(C) 165.81(M)	11.10 % Below	04.03.14	03.01.15 (c) 02.01.20 (M)		478.13	351.96	2.45	14.06.15	828.318	828.318		E/W-17.70 GSB-In patch WMM-15.95 PCC-2.45 BM-15.95 SDBC-15.95 CD-20	17	17.7	8.134		15.25		15.25	2.45	19	Const. work completed. Maintenance work is going on. Actual completion date-14.06.15 PCR submitted vide letter no----- dt-14.08.16	
88	Dehri-on-Sone	Dhangai Surajpura Kalyani road (km 0 to 2) (CMBD)	IRQP	P	2	201.14	11162 (S) dt-21.11.14	Nath Buildtech const. Pvt. Ltd.	169.716 146.42(C) 23.30(M)	10 % Below	15.04.15	14.07.15 (C) 13.07.20 (M)			140.82		16.11.15	140.33	140.33		E/W-2.00 WMM-1.55 BM-1.84 SDBC-1.84 PCC-0.16 CD-2	2		2		1.84		1.84	0.16	2	Const. work completed. Maintenance work is going on.	
89	Dehri-on-Sone	IRQP & Road maintenance work of Dinara-Barawon road from km 0 to 23.30 (CMBD)	IRQP	P	23.3	2435.49	1141(S) 11.02.14	M/S Birendra Prasad Singh Reg. No-Class-I/53/07 road Pan No-AGFB2168Q	2004.35 1737.37(C) 266.97(M)	10 % Below	04.03.14	03.12.14(C) 02.12.19 (M)		1687.36	54.96		20.11.14	1738.822	1738.822		E/W-23.30 GSB-11.00 WMM-23.30 BM-23.30 SDBC-23.30 CD-9	23	11	23		23		23		9	Const. work completed. Maintenance work is going on. PCR submitted. Actual completion date-03.02.15	
	Dehri-On-Sone Total	6			112.5	15595.79			0			0						11124.34	11124.34		110.5	53.2	90.914	0	52.59	45.35	97.97	13.07	48	Prapatra Ka for 31.03.17		
95	Kochas	Konar-Mahuli-Tendua-Kawadih road (km 0 to 13P)	W&S	P	12.5	1265.297	12823(S) 13.12.12	M/S Birendra Prasad Singh	1248.5		11.01.13	10.07.14		1355.06			20.04.14	1248.5	1235.90 447.60		E/W-12.50 GSB-12.50 WMM-11.185 BM-11.185 SDBC-11.185 DLC & PCC-13.15	12.5	12.5	11.185		11.185		11.185	1		Work Completed	
94	Kochas	PCC work in 1st km of Shershah-Tomb Road.	IRQP	P	1	128.51	2857(s) 26.03.15	Arvind Prasad Gupta	110.898	10 % below	30.07.15	29.11.15			115.52672		12.10.15	115.53	115.52672		PCC-1.00 GSB-0.250 Brick Soling 2500m2			0.25					1		Work Completed Brick soling-2500m ²	
92	Kochas	Construction of EE office	Building	P		110.16	12038 (S) 12.12.14	M/S Birendra Prasad Singh	73.50732	10 % below	20.06.15	19.08.16			36.38459	25.684	25.05.16	62.069	62.069		Building work									Aug-16	Work completed	
93	Kochas	Construction of EE Residence	Building	P		69.37	11970(S) 11.12.14	Ramesh Prasad Gupta	52.8037	10 % below	20.08.15	19.08.16			13.757	28.48	22.08.16	42.237	42.237		Building work									Aug-16	Work completed	
94	Kochas	Dhangai-Surjapura-Kalyani road (km 3-7) (CMBD)	IRQP	P	4.5	300.84	11163 (S) dt-21.11.14	Nath Buildtech const. Pvt. Ltd.	258.163 219.57(C) 38.59(M)	10 % below	15.04.15	14.07.15 (C) 13.07.20 (M)			187.58	3.36	25.02.16	190.938	190.938		E/W-3.5 GSB-1.5 WMM-3.15 BM-3.15 SDBC-3.15 PCC-0.350 CD-3 Drain-0.5	3.5	1.5	3.15		3		3	0.35	3	Const. work completed. Maintenance work is going on. Drain-500m done. Actual completion date-16.11.15 PCR submitted vide letter no----- dt-14.07.16	
95	Kochas	Const./Improvement of Dehri Nasariganj-Bikramganj-Dimra road from km 56 to 65 (CMBD)	IRQP SH-15	P	10	2253.02	11971(s) dt-11.12.14	M/s Dayanand Prasad Sinha & co.	1899.53 1540.89(C) 358.65(M)	10 % below	04.09.15	03.03.16 (C) 02.03.21 (M)			1245.83	245.91	22.02.17	1517.82	1517.82		E/W-10.0 GSB-9.40 (Pots) WMM-9.40 (Pots) DBM-9.40 BM-6.40 (Pots) PQC-0.60 P. Wall-900m Culvert-1	10	9.4	9.4		9.4	9.4	0.6	1	Jul-16	Work completed P. Wall-0.90m BM (Pots)-6.4 km	
	Kochas Total	6			28	4127.197			1485.709			0						3177.094	1928.591		26	23.65	23.735	0	14.185	9.4	23.585	2.95	4	Prapatra Ka for 31.03.17		
96	Bihar Sharif	W&S of Pawapuri Ghosawan road (Km 0 to 5.06)	W&S	P	5.06	925.2	1820(S) 15.02.12	Saryu Prasad Sinha	565.28		12.10.12	11.07.13		1.48223	4.74				510.85	510.85		E/W-5.06 GSB-5.06 WMM-5.06 BM-5.06 SDBC-5.06 CD-7	4	3	2		2		2		5	In present no work progress due to LA. revise A/A approval fund required.

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks				
						Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)			DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
97	Bihar Sharif	Noorsaray-Bypass road (LA)	Plan	P	3.2	1916.44	11502(S) 26.10.12												563.11		E/W-3.159 GSB-3.159 WMM-3.519 BM-3.519 SDBC-3.159 CD-10										Requisition has been sent for one mauza in old Act & two mauza is old Act to DLAO.	
98	Bihar Sharif	W/S of Pawapuri Ghoshrawan to Bilari road (km 5.06 to 9.31)	W&S	P	4.25	983.91	8293(S) 26.07.12												334.56		E/W-3.95 GSB-3.95 WBM/WMM-3.95 BM/DBM-3.95 SDBC-3.95 CD-19										Detail of land has not given by Circle office block Katrisarai project cost needs revision due enhanced LA amount (Land Acquisition)	
99	Bihar Sharif	W/S of Noorsaray to Silao road	Nabard	P	21.85	7399.03	11472(S) 19.10.12	Raja Construction Reg. No-323110 Pan No-AALFR2097R	4611.63	(2.85 % below)	09.05.13	08.05.15			300.87	309.12	31.03.17	4611.63	3399.00		E/W-21.539 GSB-21.539 WMM-20.483 BM-20.483 SDBC-20.483 PCC-1.05 CD-89	7	7	6		5		5		5	WMM work in progress. Deck slabs have been cast in 3 Nos. RCC Box culvert. work in progress in 2 nos. RCC box culvert. Work is very slow due to LA	
100	Bihar Sharif	W&S of Silaw-Giriyak road	NABard	P	10.77	2612.64	11473(S) 19.10.12 7716(S) 09.09.13	Ramjee Singh Const. PVT. Ltd.	1550.32	(11.54 % below)	11.11.14	10.02.16			426.976	635.44	149.62	31.03.17		2114.809		E/W-9.474 GSB-9.474 WMM-9.474 BM-9.474 SDBC-9.474 DLC-1.296 PCC-1.296 CD-23 RCC drain-2.692	8	7.5	7.5		7.5		7.5	1.112	8	In present no work progress due to LA. Drain-1700m
101	Bihar Sharif	NH-30A Nagamausa-Chhatigat -kalyan bigha chero-Bahadur PWD road. (0 to 21.10 km) CMBD	IRQP	P	21.1	7374.6	11471 (S) 28.11.14	Surendra Prasad & Laheri Const. PAN no-AAVCS8214R	5009.03	(10% below)	04.03.15	03.03.17 (C) 03.08.22 (M)			248.26	1720.93	2819.4	31.03.17	4000	4788.59		E/W-20.955 GSB-20.955 WMM-20.955 BM-20.955 SDBC-20.955 CD-53 HL Bridge-15 no. Protection-5200m	20.9	20.9	20.78		20.78		20.78		44.00	Work in Progress. HL bridge work Details:- 1. 3x18m span - All piles have been cast. 2 abutment pile cap and 2 pier pile cap have been cast. Work in progress. ii. 2x21m span-All piles & 2 nos. abutment pile cap & 1 no. pier
102	Bihar Sharif	Link road from Indo-Hokke Hotel to SH-71 CMBD	Plan	P	0.95	1805.21	7666(s) dt-17.08.15	Kumar Const.	269.998	(10% below)	01.09.2015	30.11.15(C) 30.12.20(M)			152.25	903.24	30.11.15	269.99	1157.87		E/W-0.95 GSB-0.95 WMM-0.95 BM-0.95 SDBC-0.95 CD-8	0.95	0.925	0.95		0.925		0.6		9	Dec-16	Project completed
103	Bihar Sharif	Nanand bypass in kundalpur (Nalanda more) to Pawapuri road	Plan	P	3.69	978.91	8293(S) 26.07.12	Ramjee Singh Const. Pvt. Ltd.	831.246	(10% below)	01.09.15	31.05.16			724.49	509.028	08.12.15	831.246	1562.936		E/W-3.60 GSB-3.60 WMM-3.60 BM/DBM-3.60 SDBC-3.60 CD-16	3.6	3.6	3.6		3.6		3.6		16	Work completed	
104	Bihar Sharif	Pawapuri-Ghoshrawan Bellari road (Km 9.31 to 11.96) CMBD	W&S	P	2.65	1406.66	7241(s) Dt-06.08.15	Ramjee Singh Const. Pvt. Ltd.	786.6212	(10% below)	07.12.15	06.04.16(C) 05.04.2021(M)			314.919	237.56	19.03.16	725	664.75		E/W-2.15 GSB-2.65 WMM-2.65 BM-2.65 SDBC-2.65 CD-5	2.65	2.65	2.65		2.65		2.65		15	Apr-16	Const. work completed. Drain-52m Maintenance work is going on.
105	Bihar Sharif	Deepnagar-Dharhara road	W&S	P	5.13	1274.24	12239(S) 26.11.12	M/s Ramji Singh Const. PVT. Ltd. Reg. No-243/09 Pan No-AADCR7597M	767.17		01.01.13	30.09.13			127.87			767.17	629.58 621.13		E/W-5.125 GSB-5.125 WMM-4.417 BM-4.417 Premixing-4.417 PCC-0.978 CD-27	5	5	4.1		4.1		4.1	1	25	Work completed. Drain-570m	
106	Bihar Sharif	IRQP & Road maintenance work of NH-30A (Bahadurpur) via kalyan Bigha road in a length of 8.715 (CMBD)	IRQP	P	8.715	703.97	1190(S) 12.02.14	M/S Dayanand Prasad Sinha & Co. Reg. No-509/10 Pan No-AAEFD4849E	577.333	10 % below	28.02.14 (PRO)	30.06.14(C) 30.08.19(M)			384.625		28.06.14	450	393.996		E/W-8.715 GSB-0.70 WMM-0.95 BM-8.21 SDBC-8.21 Drain-0.12	8.715	0.7	0.95		8.21	8.21				Const. Part completed Maintenance work in progress Drain-120m	
107	Bihar Sharif	W&S & Road maintenance work of Power-grid substation, kalyan bigha to Harnaut Rly. Station (CMBD)	W&S	P	0.375	141.35	1142(S) 11.02.14	Sarju Pd. Sinha Const. Reg. No-24107 Pan No-AAKCS8292D	101.55482	10 % below	03.03.14 (PRO)	02.05.14(C) 02.06.19(M)			81.07		02.05.14	85	81.07		E/W-0.375 GSB-0.375 WMM-0.375 BM-0.375 SDBC-0.375 CD-1	0.375	0.375	0.375		0.375		0.375		1	Const. Part completed. Maintenance work in progress	
108	Bihar Sharif	W&S work of Mayapur-Mohabbatpur road (km 4.825)	Plan	P	4.825	747.94	9421(S) 27.08.12	Sandhya Samrat Const. Reg. No-63107 Pan No-AJLPKC103C	491.85		01.10.12	30.09.13			96.29			491.85	524.85		E/W-4.825 GSB-4.825 WMM-4.80 BM-4.825 SDBC-4.825 CD-27 Drain-1560 m	4.825	4.825	4.825		4.825		4.825		27	Work Completed. Actual Completion date-30.03.14 vide letter no-1546(E) dt-15.12.14	

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17							Physical Progress upto March-17							Expected Month of Completion	Remarks			
					Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)	DBM (in Km)			SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)
1	2	3	4	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
109	Bihar Sharif	Nanand -Belaur road	W&S	P	4.95	940.02	10240(S) 13.09.12	M/s Ramji Singh Const. PVT. Ltd. Reg. No-243/09 Pan No-AADCR7597M	568.39		01.01.13	30.09.13		203.264			568.39	527.96 508.51		E/W-4.95 GSB-4.95 WMM-4.95 BM-4.95 SDBC-4.95 CD-11	4.95	4.95	4.95		4.95						work completed. Remains 1 Box culvert will be started after NOC for WRD. Road.
110	Bihar Sharif	W/S to Sare-Nowan road	NABard	P	12	2307.11	10261(S) 13.09.12	Sarju Prasad Sinha const.	1511.67		01.01.13	31.03.14				1893.577	1893.577		E/W-11.75 GSB-11.75 WBM/WMM-11.40 BM/DBM-11.75 SDBC-11.75 RCC drain-3.282 CD-40	11.75	11.75	11.3		11.75			36		Road work complete Actual Completion date-30.03.14 vide letter no-696 dt-03.06.14		
Bihar Sharif Total					15	109.515	31517.23		17642.093			0				14712.853	17989.97			82.715	73.175	69.98	0	68.455	8.21	76.34	2.112	191		Prapatra K of 31.03.17	
111	Hilsa	Rajgir bypass (SH-77km 58th in Nima village to NH-82 km 77th Hasampur village) CMBD	Plan	P	6.4942	3416.19	5976(S) 04.07.14							665.17			2398.96166		E/W-6.494 GSB-6.494 BUSG-6.494 BM-6.494 SDBC-6.494 CD-25											LA	
112	Hilsa	Islampur Bypass road (SH-71 km 23rd Islampur Ata saray to 27th km Budhanagar) CMBD	Plan	P	4.33	2770.59	6768(S) 21.07.14										768.58		E/W-4.325 GSB-4.325 WMM-4.325 BM-4.325 SDBC-4.325 CD-23											Proposal for new alignment for LA	
113	Hilsa	Ekangarsarai Bypass road (km 0.00 to 4.50) CMBD	Plan	P	4.5	2313.07	8714(S) 07.08.12							0.467			588.21		E/W-3.74 GSB-3.74 WMM-3.74 BM-3.74 SDBC-3.74 CD-10											(Land Acquisition)	
114	Hilsa	Hilsa Bypass road (km 0 to 6.575) (Eastern Site of Hilsa road) CMBD	Plan	P	6.575	8973.33	8716(S) 07.08.12							0.559			3527.19		E/W-6.395 GSB-6.395 WMM-6.395 BM-6.395 SDBC-6.395 CD-15											Proposal for perpetual lease submitted for sanctioning (Land Acquisition)	
115	Hilsa	Nalanda-Islampur road (NAABARD)	Nabard	P	31.16	15751.2	7374(S) 06.08.14	RCM Infrastructure Pvt. Ltd. Reg. No-13017/Civil/10 Reg. No-AAECR 23511	6260.59	(5.13% below)	02.05.13	01.01.16		286.09	4137.15	460.93	03.02.16	1226.36		E/W-30.292 GSB-30.292 WMM-28.957 DBM-28.957 SDBC-28.957 PQC-1.335 CD-108	22	7.5	4.8		1.75	0.65	16		5 no. CD in progress work progress LA issue		
116	Hilsa	Const. of HL RCC bridge (3x18.0) over River Paimar at Neerpur village in km .05	Nabard	P	3x18			Mother India Const. Pvt. Ltd.	519.59047	(10% below)	27.08.15	26.08.16		177.26	226.14	30.07.16	345.98		Foundation-40 piles Pile cap-4 Grider Deck slab									Mar-17	Bridge work completed.		
117	Hilsa	Const. of HL RCC bridge (2x14.0) over Natural canal in Between Bhola Bigha and Amiya Bigha in km 16.00	Nabard	P	2x14			Mother India Const. Pvt. Ltd.	273.43784	(10% below)	27.08.15	26.08.16		87.43	84.9	02.06.16	149.325		Foundation-24 piles Pile cap-3no. Grider Deck slab									Mar-17	Bridge work completed.		
118	Hilsa	Const. of HL RCC bridge (4x14.0) over river Jalwar near Jaitipur and kasturibibigha in km 20.75	Nabard	P	4x14			Mother India Const. Pvt. Ltd.	470.60368	(5.96 % below)	27.08.15	26.08.16		225.88	115.129	06.06.16	281.93		Foundation-40 piles Pile cap-5 Grider Deck slab									Mar-17	Bridge work completed.		
119	Hilsa	Chandi to Chhabilapur SH-71 via Tharthari-Parwalpur-Andwas road CMBD	IRQP	P	39.5	6153.38	11471 (S) dt-28.11.14	M/s Sarju Prasad Sinha	5014.763	(10 % below)	14.03.15	13.03.17(C) 13.11.22(M)		260.067	2321.18	2437.79	13.08.16	3507.462		E/W-39.40 GSB-39.70 WMM-39.40 BM-39.30 SDBC-39.30 PQC-1.00 CD-54 RCC drain-0.750 Protection work-2.535	38.13	18	36.79		36.79		1	40	Mar-17	Protection work-1800mt. Drain-1000m work completed.	
120	Hilsa	SH 100 (Barari Bridge to Kala Bigha, Telhara, Soniyama, Kobil to SH-71) CMBD	IRQP SH-100	P	12.7	3328.8	11472 (S) 28.11.14	M/S Dayanand Prasad Sinha & Co.	2494.234	(10 % below)	20.04.15	16.06.16(C) 19.09.21(M)		199	1780.2	219.05	06.06.16	1913.21		E/W-12.582 GSB-12.329 WMM-12.329 DBM-12.329 SDBC-12.329 DLC-0.25 PQC-0.250 CD-32 RCC drain-1.50	12.3	11.3	12.3		12.3	12.3	0.275	25	Was to be completed Mar-17	Road work completed. Drainage work in progress. Delay due to encroachment. RCC Drain-560 M	

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks				
						Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)			DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
121	Hilsa	Construction of EE Office	Building	P		106.05	11969 (S) 11.12.14																								Revised estimate submitted. Not tendered	
122	Hilsa	Const/Improvement work with Maintenance work in Badimath to Devariya via Murgawa, Kirpaganj, Ramganj, Padumbigha Chakaudibigha Daahpur & Maizara road CMBD	Plan	P	20.6	4878.35	7320(S) 07.08.15	M/S Dayanand Prasad Sinha & Co.	3430.37272	(10 % below)	04.09.15	03.12.16(C) 02.12.21(M)		1299.2	1994.15	28.06.16		2531.17		E/W-19.69 GSB-12.80 WMM-19.80 BM-19.80 SDBC-19.80 PQC-2.20 CD-53 RCC drain-725m Protection work-300m HL Br-1	18.496	18.496	18.496		18.496		18.496	1.94	26	Feb-17	Road work complete Protection work-300m Supplementry agreement on 04.07.16. Work completed as per target.	
123	Hilsa	Hilsa bypass (Western) CMBD	Plan	P	5.11	17146.2	5663(S) 24.06.15							0.4472	4287.12			4287.56													Land registry start under perpetual lease rule.	
124	Hilsa	Improvement of Ramghat Diyawana-Bertu road in 0.00 (Ramghat at NH 30A to 2.520 (Lachchubigha)	Plan	P	2.52	330.42	6451(S) 15.01.15	Vijay kr. Singh	270.66087	(10 % below)	01.09.15	31.12.15		264.31		30.12.15		270.57		E/W-2.50 GSB-2.155 WMM-2.505 BM-2.505 SDBC-2.505 CD-5	2.5	2.155	2.505		2.505		2.505		5		Work completed.	
125	Hilsa	IRQP & Road maintenance work of Solepur-Soradih-Bidhipur road from km 0 to 18 (CMBD)	Plan	P	18	1704.52	1586(S) 22.02.14	M/S Dayanand Prasad Sinha & Co. Reg. No-509/10 Pan No-AAEFD4849E	1434.76715	(11.99 % below)	28.02.14 (PRO)	02.10.14(C) 31.01.20(M)		925.95	146.65	30.05.15	1434.767	1071.82		E/W-18.0 GSB-1.0 WMM-4.4 BM-18.0 SDBC-18.0 CD-2 Drain-0.11 Protection Work-0.995	17	1	4.4		18		18	2		Const. part completed. RCC drain-110m Protection work-995m Protection Wall-75m under maintenance.		
126	Hilsa	IRQP & Road maintenance work of Daniyawana-Hilsa-Ekangarsari-Islampur-Hulasganj road (SH-4) (CMBD)	IRQP SH-4	P	43	4295.57	1141(S) 11.02.14	M/S Dayanand Prasad Sinha & Co. Reg. No-509/10 Pan No-AAEFD4849E	3648.4444	(11.90 % below)	28.02.14 (PRO) 01.03.14	31.05.15(C) 31.01.21(M)		2263.563	227.485	30.03.15	3648.44	2438.11		E/W-43.0 GSB-3.0 WMM-3.50 BM-43.0 SDBC-43.0 CD-1 RCC drain-0.8	43	3	3.5		43		43	1		RCC drain-800m Const. Part completed. Under Maintenance		
127	Hilsa	IRQP & road maintenance work of Biraytan Road From km 0 to 2.0 (CMBD)	IRQP	P	2	248.61	6799(S) 22.07.14	M/s Ramji Singh Const. PVT. Ltd. Reg. No-243/09 Pan No-AADCR7597M	213.758	(10 % below)	24.02.14 (Pro)	23.04.14 (c) 23.05.19(M)		135.395	4.843	27.12.14	140.07	140.07		BM-2.0 SDBC-2.0 Paving block-2.0					2		2			Const. part completed. Transferred by road division biharsharif vide letter no-1975(E) Dt-13.05.14 Paving block in shoulder-2km under maintenance		
	Hilsa Total	17			196.4892	71416.28			24031.222			0					5223.277	25446.51			153.43	61.451	82.791	0	120.791	14.05	133.051	3.865	115		Prapatra K & Kha of 31.03.17	
128	New Capital	Strengthening of Kankarbagh Main road (Old bypass) at Naya Tola (Kumhrar) to Bhagwat Milan Mandir	Plan	P	0.83	138.48	582(s) 24.01.13	Shristi Developers Pvt. Ltd.	116.13457		16.05.13 19.05.14	15.11.13 18.11.14		80.52		22.12.16	116.13	80.52		E/W-0.83 GSB-0.83 WMM-0.83 BM-0.83 BC-0.83 Drain-0.83	0.8	0.8	0.8		0.8		0.8		Nov-16	Project completed		
129	New Capital	Improvement & Maintenance work under CMBD of Approach road at Internal road of Purnendu Nagar (Opp. Nova Nagar) House no-D/31 to D-36 & D/38 to D-315 upto end of road & const. of Hume pipe drain CMBD	Plan	P	0.102	23.98	11156(s) 21.11.14	Shivam Const.	19.871	10 % below BOQ	28.03.15	27.07.15 (27.01.16)		2.82		13.10.16	13	2.82		GSB-0.102 DLC-0.102 PCC-0.102 Drain-0.102x2											Drain-0.20m Rescinded by letter no-210 dt-27.01.16. Retender for balance work on dt-19.04.16.	
							Smt. Chandamuni	18.836	0.50% below on BOQ rate	17.06.16	16.08.16			10.17	22.12.16	18.84	14		GSB-0.102 DLC-0.102 PCC-0.102	0.102								Sep-16	DLC-0.102 PCC-0.102 Work completed.			
130	New Capital	Shifting 5 Nos. Pole and 1 Nos. DT located at west of MIG-236 under Deposit scheme by RCD, Patna under the Electrical Jurisdiction of Hanuman Nagar, Sub- division Kankarbagh	Pole Shifting	P		11.3421	10376(s) 28.10.14	M/S DNS Enterprises	9.54	BOQ rate	17.03.15	16.04.15		9.54		02.02.17	11.34	9.54		6 No.											Work completed.	
131	New Capital	Const. of HL bridge over Nala near NH-30 in Bhoonath link road	Bridge	P		187.14	1784(s) dt-25.02.15	Sarika Const.	154.242	6.68 % below BOQ	12.11.15	09.07.16 31.07.16		31.05	110.61	15.12.16	154	150		Bridge Construction	0.07	0.07							Dec-16	Work completed.		
132	New Capital	Improvement of Junction on Kankarbagh road no-3 near NH-30	IRQP	P	0.056	96.09	1680(s) dt-23.02.15	Vivek & Company	73.5	10% below BOQ route	02.04.16	31.07.16			10.71	22.12.16	24	21		GSB-111.48 M ³ WMM-111.48 M ³ DBM-111.48 M ³ BC-111.48 M ³ Box culvert-40m		0.035	0.035						Dec-16	Project completed		

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks				
					Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)			DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)
1	2	3	4	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
133	New Capital	Const. of Division with cum sub division office RCD New Capital road division, Patna including approach road sanitation, water supply, electricity & entrior works for the 2015-16	Building	P		162.1	8004(s) Dt-24.08.15	B.K. Singh	118.59	10% below BOQ rate	05.02.16	04.05.17		14.08	82.908	02.03.17	118.59	96.98		3 floor building										on time	Structure completed. . Finishing work in progress
134	New Capital	Improvement of South Bailey road km 1.10 (CMBD)	IRQP	P	1.1	939.77	3009(S) 31.03.15	Amhara Const.	830.54	On BOQ rate	12.06.15	11.10.15(C) 10.12.20 (M)		548.14	89.01	03.06.16	830.54	640		E/W-1.1 GSB-1.1 WMM-1.1 DBM-1.1 BC-1.1 Drain-2.51	1.1	1.1	1.1			1.1	1.1			Road work completed. Maintenance work in progress Drain-2.51	
135	New Capital	Const./Maintenance of roads under CMBD (1) Jai Prakash link road to Vikash Residential school via Nutan-Amarkung sitayan apartment (Length-0.385km) (11) Jai Prakash path (petrol pump) to Alpana market via anugrah Narayan Path (Length-0.615 km) & (iii) Vivekanand marg to Anugrah Narayan path link road (Length-0.14km) including cross drain, HP drain CMBD	IRQP	P	1.14	366.59	6449(s) dt-15.07.15	Shanti Dwelling Pvt. Ltd.	325.32	0.75 & below on BOQ rate	01.09.15	28.02.16		176.01		29.04.16	256	241		GSB-0.950 WMM-1.00 DBM-1.00 BC-1.00 HP drain-1.059 Box culvert-1	0.95	0.95	1			1	1		1	Road work completed. Maintenance work in progress Drain-1.059	
136	New Capital	Const. of Dharamshala road (from IGIMS Eastern gate to National Seeds Corporation office) and HP Drain work for the year 2015-16	IRQP	NP	0.28	63.42	8526(s) Dt-07.09.15	Maa Banjari Const. Company	51.52	10% below BOQ rate	16.02.16	15.06.16		15.62	18.17	13.10.16	51.52	51.52		E/W-0.28 GSB-0.28 DLC-0.28 PQC-0.28 HP drain-0.28	0.28	0.28						0.28		Jun-16	PQC & HP drain-0.28 Work completed.
137	New Capital	Construction and Repair of HMP Foundation, Boundary wall, Monitoring room and Staff room and other requirements for HMP at Phulwari shariff, Patna.	HMP	P		64.704	10735(S) 12.11.14	Ramesh Prasad Gupta	48.93	(10% below on BOQ)	18.04.15	17.07.15		42.088		29.04.16	45.83	48.00		Const. of 11 MP Foundation Boundry wall									Apr-16	Work completed	
138	New Capital	Development of Malahi Pakari dhowk, kankarbagh) 10-02-64/15	IRQP	P	0.05	114.43	2781(s) dt-25.03.15	Vivek & Company	75.39	(10% below on BOQ)	28.05.15	27.08.15		75.622		27.08.15	75.39	72.00		10 mm dia round about-2 no. GSB-173.88 WMM-144.90 DBM-375.675 BC-142.36	173.88	144.9			0.05	0.05		2		Work completed Actual completion date-27.08.15 PCR vide letter no-799(we) dt-08.04.16	
139	New Capital	IRQP work of East Boring Canal road to Kidwaiपुरi link road	IRQP	P		49.74	8005(s) dt-24.08.15	Global Structure Pvt. Ltd.	45.37	(0.5% below)	12.11.15	11.02.16		40.73		29.04.16	45.37	47.37		DLC-0.095 PQC-0.095 DBM-0.0359 Mastic-0.0359						0.359	0.359			Work completed.	
140	New Capital	Shifting of 1x200 kva Distribution Transformer & Pole at Rajendra path beside the Road under E/S/S Bankipur Div, Bankipur Pesu (East) under deposite head	Pole Shifting	P		6.98	10377(s) 28.10.14	M/S Maruti System	5.97	BOQ rate	17.03.15	16.04.15		5.97		29.04.16	6.97	5.97		1 No.									Apr-16	Work completed	
141	New Capital	Improvement of Munna Chowk at Kankarbagh road No-2, Patna	Plan	P	0.297	0.132	11689(s) 04.12.14	B.K. Singh	27.32		11.03.15	10.07.15		27.1		31.07.15	27.11	27.11		GSB/WMM-0.1321 DBM-0.132 Mastic-0.132 PCC-0.050	0.132	0.132	0.132			0.132	0.05			Work completed.	
142	New Capital	Improvement & Maintenance of kanti factory road (Mahatma Gandhi Nagar chowk) to Bhootnath road and house no-2M/28 to 2M/42 under CMBD	IRQP	P	0.719	379.72	2157(S) 10.03.15	Brajendra Kumar Singh	297.13	(5.11 % below on BOQ rate)	20.04.15	20.10.15 (C) 18.12.20(M)		297.13		29.04.16	297.13	297.13		E/W-0.719 GSB-0.719 WMM-0.719 DBM-0.719 Mastic-0.719 Drain-0.90	0.719	0.719	0.719			0.719	0.719			Drain-0.90 Road work completed. Maintenance work is going on. Actual completion date-26.02.16 PCR vide letter no-799(we) dt-08.04.16	
143	New Capital	Kali mandir road (Hanuman Nagar SBI to NH 30) CMBD	IRQP	P	0.538	347.54	11155(S) 21.11.14	Maa Bindwasni Const.	300.84	1 % above on BOQ rate	12.05.15	11.09.15		228.58		31.03.16	300.84	228.58		GSB-0.538 WMM-0.538 DBM-0.538 BC-0.538		0.538	0.538			0.538	0.538			Work completed	
145	New Capital	Improvement & Maintenance of Ram Lakhan Path (Dwarika college more to NH-30) Chainage-0.400 to 1.113 CMBD	Plan	P	0.413	101	10892(s) 14.11.14	Dilip Const.	88.37	0.18 % below	20.05.15	19.09.15 (C)		88		31.03.16	88.37	88		E/W-0.536 DBM-0.415 Mastic-0.415						0.415	0.415			Work completed.	
145	New Capital	IRQP work in Boring road to Boring canal road via Kavi Raman path including hume pipe drain, toe wall & road furniture work	Plan	P	0.6	92.724	6423(s) 07.08.13	Kaushalya estate Pvt. Ltd.	70.76		28.01.14	27.05.14 31.10.14		12.43		27.02.15	60	12.43	0.364 (Lt No-1026 dt 07.04.14)	E/W-0.35x2 GSB-0.35x2 WMM-0.35x2 DBM-0.6 BC-0.6	0.35	0.35	0.35							Work completed. Actual Completion Date-27.05.14 vide letter no-2770 we dt-30.10.15	
146	New Capital	Nowa Nagar (Phase-1) & Purnendunagar B/32 to E/1 road (To end point)	Plan	P	0.68	161.243	5102(s) 28.06.13	Jitendra Prasad Singh	135.63		16.08.13	15.02.14		74.78		30.01.15	135.83	147.7		GSB-0.588 DLC-0.588 PQC-0.588 Drain-0.838		0.93					0.93	0.93			Work completed Actual Completion date-14.02.14 vide letter no-2770 we dt-30.10.15
New Capital Total		19			6.805	3307.1251			2813.8036				194.83	1575.38	321.578	0	2676.8	2281.673			4.401	179.886	149.574	0	0.8	4.313	5.961	1.21	3	Prapatra K & Kha of 31.03.17	

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks				
						Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)			DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
147	Patna City	Kachi Dargah (NH 30) to Bairiya road from km 0 to km 13 CMBD	IRQP	P	13	2147.53	11471(S) 28.11.14	Surendra Prasad & Laheri Const.	1780.2	10 % below	16.03.15	15.03.17			792.57	661.99	31.03.17		1454.56		E/W-13 GSB-10.93 BM-9.403 SDBC-9.403 DLC-2.559 PQC-3.5489 WMM-8.37 CD-20 Drain-2.66	13.00	10.93	8.37		9.3		9.3	3.489	9	Mar-17	Work completed Drain-1450m, DLC-2.559 km
148	Patna City	Const./Improvement with maintenance work of SH-100 (Bandhuganj-Rohani) Masaurhi - Okari from km 10.966 to 21.50 CMBD	IRQP	P	10.54	5232.11	11471(S) 28.11.14	M/S Shristi Developers Pvt. Ltd.	2306.69	10 % below	26.03.15	25.03.17			430.52	1143.27	31.03.17		1573.79		Sand filling-9.518 GSB-9.518 WMM-8.918 DBM-8.918 SDBC-9.94 DLC-0.60 PQC-0.60 CD-7 Drain-2.75	8.50	10.00	9.00		8.918	9.94	0.6	7	Mar-17	Work completed. Nala-2400m DLC-0.6	
149	Patna City	SH-100 (Dhanarua to Chandariya more) CMBD	IRQP	P	10.966	2266.25	11471(S) 28.11.14	Shristi Developer Pvt. Ltd.	2039.63	10 % below	26.03.15	25.03.17			194.31	1143.13	31.03.17		1337.44		E/W-10.966 GSB-10.966 WMM-10.532 DBM-10.532 SDBC-10.532 DLC-0.6 PQC-0.60 Drain-1.20 CD-7 (HP) RCC Slab culvert-3	10	9	10.532		10.532	10.532	0.6	7	Mar-17	Work completed. drain-1100m DLC-600m	
150	Patna City	Tishkhoura to Karouna (NH 83) road CMBD	IRQP	P	21.451	3161.59	11471(S) 28.11.14	Raj Kumar Singh Raja Const.	2238.26	10 % below	27.02.15	26.02.17			1039.23	466.13	31.03.17		1505.36		E/W-23 GSB-0.656 WMM-15.007 BM-18.661 SDBC-21.451 CD-12 Drain-1.1	20		16		18.66		21.45		12	Mar-17	Const. work completed. Retaining wall-618m Drain-900m
151	Patna City	Improvement IRQP work in km 1 to 36 (P) Total length-35.6 km road length) of Didarganj-Bakhtiyarpur road (SH-106) CMBD	IRQP	P	35.6	10315.09	7111(S) 31.07.15	M/S Ram Kripal Singh const. Pvt. Ltd.	9845.958	7.2 % above	04.09.15	03.09.17			1193.85	5284.34	31.03.17		6478.49		E/W-35.60 GSB-7.30 WMM-2.70 DLC-4.60 PQC-4.60 DBM-31.0 BC-31.0 H. Sol-26.50 P. block-4.50 RCC drain-2x11.45	35.6	7.3	2.7		32.60	32.60	3.00		Mar-17	Const. work completed. (Drain-2x11.1 km) DLC-3 km	
152	Patna City	Improvement/Strengthening work of Ullar Masaurhi road (11.30 km to 21.80 km) CMBD	Plan	P	10.5	2632.02	5665(S) 24.06.15	Shristi Developer Pvt. Ltd.	2097.419	10% below	02.03.16	01.09.17				1134.22	31.03.17		1134.22		E/W-10.348 GSB-10.348 WMM-10.348 BM-10.50 SDBC-10.50 CD-5	8.00	10.35	10.35		10.5		10.5		5		Work completed.
153	Patna City	Improvement/Strengthening of Masaurhi-Naubatpur via Pitmas road (4.70 km to 10.50 km) CMBD	Plan	P	5.8	1622.41	6849(S) 24.07.15	M/s Devendra Prasad	1292.37	10% below	24.11.15	23.08.16				973.74	01.03.17		1397.15		E/W-5.80 GSB-5.626 WMM-5.626 BM-5.80 SDBC-5.80	5.8	5.626	5.626		5.8		5.8		5	Dec-16	Work completed.
154	Patna City	Improvement/Strengthening of road from NH-83 (Punpun) to Akbarpur more via Nawada, Rajgath Path road (0.0 km to 11.70 km) CMBD	Plan	P	11.7	2079.84	7181(S) 05.08.15	Shristi Developer Pvt. Ltd.	1700.447	10% below	04.01.16	03.07.17				315.87	31.03.17		315.87		E/W-10.84 GSB-10.84 WMM-10.84 BM-10.84 SDBC-10.84 CD-9 RCC drain-500m	9.00	3.00					0.3	1		Work in progress. RCC drain 475m Box culvert-6 no. complete except wing wall	
155	Patna City	W/S work with Maintenance work in road form Barh station chowk to NH-31 (Dhelwa Gausai Chowk) CMBD	IRQP	P	2.2	918.35	10738(S) 12.11.14	Ashok Co. Niwas	860.69	2 % above	23.05.15	22.02.16			143.24	721.1	30.01.17		721.1		GSB-2.20 WMM-2.20 BM-1.80 SDBC-1.80 DLC-0.40 PQC-0.40 RCC drain-4.40 CD-10		2.2	1.8		1.8		1.8	0.4	4		RCC drain-2x1950m PQC-400m DLC-400m Road work completed. Maintenance work is going on. Actual completion date-22.02.16 PCR submitted vide letter no- dt-08.04.17
156	Patna City	Mastic Asphalt work and const. of drain in Ashok Rajpath (km 3.20 to 13.50) Mahendru State bank to Didarganj 10.60 km	Non Plan	NP	10.6	628.66	10764(s) 27.09.12	Aditya Const.	568.17	7% below	04.06.13	3.12.14			477.26		03.03.16	568.17	477.26	2.84 letter no-150 dt-22.01.15 2.81 letter no-921 dt-18.05.15	L. Course-8.85 WMM-8.85 BUSG-0.466 M. Asphalt-8.85 Nala-1.895	8.85		0.466				8.65			Work Complete. Mastic Asphalt-8.65 km L. Course-8.85 km Debarred vide letter no-2230 dt-15.12.15 Nala-1.60	
157	Patna City	IRQP & Road Maintenance, PCC work of Bidhipur-Soradih road from 0 to 6.20 km CMBD	IRQP	P	6.2	455	1564(s) 22.02.14	M/S Dayanand Prasad Sinha	389.32	0.29 % below	10.08.15	09.11.15			212.5	277.3	30.01.17		277.3		E/W-3.0 GSB-2.0 WMM-2.0 BM-6.20 SDBC-6.20 DLC-0.10 PQC-0.10 CD-2	2	1.825	2		6.2		6.2	0.02	2		Work Complete DLC-20m PQC-20m Maintenance work is going on

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks				
			Amount (Rs. in Lac)	Reference		Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)							Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)	DBM (in Km)	SDBC / BC / PMC (in Km)			PCC/ PQC (in Km)	CD Work (no.)		
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
158	Patna City	IRQP & Road Maintenance work in 761m part of pitamber mandir colony road (CMBD)	IRQP	P	0.761	295.48	1189(s) 12.02.14	M/S Uma Shankar & Company	249.51	4.77 % below	19.03.14	18.07.14(C)			272.4		30.01.17	307.56	272.4		GSB-1.119 DLC-0.76 PQC-0.76 Paver block-1.119 Drain-2.312		1.19							0.76		Drain-2312m PQC-0.76 DLC-0.76 Paver block-1.119 Const. work completed. Maintenance work is going on.
159	Patna City	IRQP & Road Maintenance, PCC work of Khushrupur-Nagomousa road from km 0 to 11.24 km (CMBD)	IRQP	P	11.24	1332.8	1563(s) 22.02.14	M/S Dayashankar Prasad Sinha	1076.34	12.8 % below	11.04.14	10.09.14			880.76		31.03.17	1076.34	880.76		E/W-11.24 GSB-1.498 WMM-1.498 BM-11.24 SDBC-11.24 Drain-0.60X2	11.24	1.498	1.498			11.1		11.1		Drain-1200m Const. work completed. Maintenance work in progress	
160	Patna City	Khushrupur-Samnapar road CMBD	IRQP	P	1.1	246.93	11045(S) 19.11.14	Surendra Prasad & Laheri Const.	199.47	10 % below	16.03.15	15.10.15			177.67		30.01.17		177.67		E/W-1.10 GSB-1.1 WMM-1.1 BM-1.1 SDBC-1.1 Drain-2x490m	1.1	1.1	1.1			1.1		1.1		Drain-900m Const. work completed. Maintenance work in progress	
161	Patna City	Hard shouldering & Maintenance work including const. of drain in Gauri Shankar Mandir Colony road (CMBD)	Plan	P	0.542	60.795	9655(s) 16.12.13	Land Mark Const.	43.58	15 % below	11.04.15	10.07.15			38.692		31.03.17	43.58	38.692		Drain-0.904 GSB-0.542x2 Paver block-0.542x2 km		0.542								Work Completed. Const. work completed. Maintenance work in progress Actual Completion date- 09.07.14 Vide letter no-276(E) dt-18.02.15 Paver block-542m box side. Nala-904m	
162	Patna City	Drain & Paver block in Pani-Tanki Colony road including IRQP work (CMBD)	IRQP	P	0.248	40.964	9789(s) 19.12.13	Land Mark Const.	29.71	15 % below	11.04.14	10.05.14			19.22		31.03.17	29.71	19.22		GSB-0.248x2 SDBC-0.0248 Paver block-0.248x2 Drain-0.248x2		0.248				0.248	0.248			Drain-0.248x2 Work Completed. Const. work completed. Maintenance work in progress Actual Completion date- 09.05.14 Vide letter no-276(E) dt-18.02.15 Nala-0.248	
163	Patna City	Mastic Asphalt , maintenance work and electrification work of Agamkuan ROB CMBD	Mastic Asphalt	P	1.4	262.77	1188(s) 12.02.14	M/S Uma Shankar & Company	205.23	1.11 % below	19.03.14	18.06.14(C)			98.81	98.51	01.04.16	205.23	98.81		M.Ashphalt-1.405											Work Completed. Const. work completed. Maintenance work in progress Actual Completion Date-16.06.14 vide letter no-276(E) dt-18.02.15 Mastic-1.405
	Patna City Total	17			153.848	33698.589			26922.994				0					2230.59	18160.09			133.09	64.807	68.974	0.466	64.46	52.05	120.57	18.07	52	Prapatra K & Kha of 31.03.17	
164	Patna West	Const. cum output perform based Road assesses maintenance work for road from Moriyawan SH-2 to Lai via Sikariya (Length-10.6 km) CMBD	Plan	P	10.6	2770.65	7609(s) 14.08.15	Amhara Const. Pvt. Ltd.	2468.53437	1.82 % below	03.09.15	02.04.17 (C) 02.04.22(M)			1851.52	301.37	28.03.16	2468.53	2152.83		E/W-10.60 GSB-8.15 WMM-8.150 DBM-8.150 BC-8.150 DLC-2.450 PQC-2.450 B. Culvert-1 Drain-2100 CD-11	10.6	8.15	8.15			8.15	8.15	2.45	11	Mar-17	Work completed. Drain- 2.1 km
165	Patna West	Const. for road from Flank & Divider of the Bihta-Lai road (Length-1.40)	Plan	P	1.4	392.78	6396(s) 14.07.15	Raj Kumar Singh Raja Const.	370.96186	4 % below	09.04.15	03.03.16			266.218		05.01.16	370.96	370.96		E/W-1.40 GSB-1.40 DLC-0.240 PQC-1.40	1.4	0.75						0.75		Work completed as per agreement. DLC-0.225	
166	Patna West	IRQP work of Pali-Ular-Masurhi road in km 0 to 11.50 (Total 11.50 km) for the year 2015-16	IRQP	P	11.5	1569	6848(s) 24.07.15	Amhara Const. Pvt. Ltd.	1253.68	10% below	01.09.16	31.12.17						1253.61			E/W-11.50 WMM-8.70 DBM-8.70 BC-11.50	11.50		8.70			8.70	11.50		Mar-17	Work completed.	
167	Patna West	Sona more to Bakua via Sona road in km 0 to 5.20 (Total 5.20 km) for the year 2015-16 CMBD	Plan	P	5.52	899.68	7670(s) 17.08.15	Viveka const.	750.422	10% below	06.10.16	05.09.17 (C) 05.11.22 (M)									E/W-4.90 GSB-4.90 WMM-4.90 BM-4.90 SDBC-4.90 DLC-0.30 PQC-0.30 Box culvert-6 Drain-0.60	4.0	4.9	4.90			4.9		4.9	6	Mar-17	Work completed
168	Patna West	Goriya Asthan (NH-30) to Bahpura via Bishambarpur (Shiwala Bihta road) in km 0 to 11.20 for the year 2015-16 CMBD	Plan	P	11.2	1997.99	7929(s) 21.08.15	Raj Kumar Singh Raja Const.	1619.65	10% below	30.08.16	29.07.17 (C) 28.07.22 (M)						1619.66			E/W-11.20 GSB-11.20 WMM-11.20 DBM-11.20 SDBC-11.20 CD-3	3.00	9.00	5							Work in progress	
169	Patna West	Sangha Ram (Shiwala-Bihta road) to Patsa Mandir via Bahgwatipur in km 0 to 5.80 (Total 5.80 km) for the year 2015-16 CMBD	Plan	P	5.8	1391.93	7797(s) 19.08.15	Raj Kumar Singh Raja Const.	1100.12	10% below	30.08.16	29.07.17 (C) 28.07.22 (M)						1100.12			E/W-5.80 GSB-5.65 WMM-5.65 DBM-5.65 BC-5.65 DLC-0.15 PQC-0.15 CD-6	5.80	5.65	5.00			4.5	4.5		Was to be completed Mar-17	5 no. CD work in progress	

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17								Expected Month of Completion	Remarks				
			Amount (Rs. in Lac)	Reference		Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)							Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)	DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)			CD Work (no.)			
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
170	Patna West	Bailey road (RPS more) to Lekha Nagar (Danapur Khagaul Road) via Mahila College, Training college and Engineering College (Total-3 km) CMBD	Plan	P	3	966.05	6483(s) Dt-10.08.16	Amahara Const. Pvt. Ltd.	735.09	10% below	19.11.16	18.07.17 (C) 18.11.22 (M)						735.09			E/W-3.0 GSB-3.0 WMM-1.235 DBM-1.235 BC-1.235 DLC-1.765 PQC-1.765 CD-10 Drain-3.00	2.50	3.00	2.00						1.0		Nov-16	Work in progress Drain-2m
171	Patna West	W&S of Gabhtal (Bankipur-Danapur road) to Handi Sahab Gurudwara road (Total-0.372 km)	Plan	P	0.372	50.92	7641 (S) Dt-19.09.16	Sujeet Kumar	43.33	10% below	14.10.16	29.11.16									E/W-0.372 GSB-0.372 WMM-0.372 DBM-0.372 BC-0.372 Repair of Drain-0.372	0.372	0.372	0.372								Nov-16	Work completed Drain-0.372
172	Patna West	Const. cum output perform based Road assesses maintenance work for road from Usari-Sarari-& DRM office (Length-5.2) CMBD	Plan	P	5.2	997.4	7608(s) 14.08.15	Ranjeet Kumar Const. Pvt. Ltd.	818.53133	10 % below	03.09.15	02.08.16(C) 02.08.21(M)			172.36	178.17	28.03.16	818.53	350.5		E/W-5.20 GSB-2.95 WMM-2.950 BM-2.950 SDBC-2.950 DLC-2.250 PQC-2.250 B. Culvert-4	5.2	2.95	2.95		2.95		2.95	2.25	4	Aug-16	Work completed	
173	Patna West	IRQP of Shiwala Bihta road (District Connectivity) CMBD	IRQP	P	10.26	2737.55	11971(S) 11.12.14	Ram Kripal Singh Const. Pvt. Ltd.	2601.106	BOQ rate	24.03.15	23.07.16(C) 23.07.21(M)			99.46631	1627.71	18.789	28.03.16	2601.1	1745.96		E/W-10.26 WMM-1.0 BM-1.0 DBM-10.26 BC-10.26 RCC drain-2.90 H/S-2	10.26		0.3		0.3	10.15	10.15			Jul-16	Drain-2700m HS-0.60 km Work completed.
174	Patna West	Const. cum output perform based Road assesses maintenance work for road from Faridpur to Raghppur Patoot road upto Shivpur village (Length-3.6) CMBD	Plan	P	3.6	790.34	6777(s) 22.07.15	Bansidhar Const. Pvt. Ltd.	634.1517	10% below	07.09.15	06.07.16(C) 06.07.21(M)			297.23	171.009	28.03.16	634.15	468.25		E/W-3.6 GSB-3.6 WMM-2.1 BM-2.1 SDBC-2.1 DLC-1.5 PQC-1.5 B. Culvert-2 Drain-600m	3	3	2.05			2.05	2.1	1	1	Jun-16	Const. work completed. Maintenance work is going on. Actual Completion date-PCR submitted vide letter no-2759(we) dt-14.09.16	
175	Patna West	Const. cum output perform based Road assesses maintenance work for road from 14th km SH-2 (Near Bikram) to 10th km. Raghopur Patoot) road (Length-4.72) CMBD	Plan SH-2	P	4.72	983.04	6743(s) 22.07.15	Ram Kripal Singh Const. Pvt. Ltd.	925.82356	4 % above	04.09.15	03.08.16 (C) 04.08.21(M)			666.32	169.833	28.03.16	925.82	816.572		E/W-4.72 GSB-4.50 WMM-4.220 BM-4.220 SDBC-4.220 DLC-0.500 PQC-0.500 B. Culvert-2	4.7	4.1	4.1			3.81	3.81	0.932	1	Aug-16	Road work completed. Maintenance work is going on.	
179	Patna West	Bailey Road to Patna-Khagaul road (West of Canal Embankment) via Jalalpur city. CMBD	IRQP	P	1.15	415	12454(S) 19.12.14	Vivek & Comp.	364.68	10 % below	13.03.15	12.09.15(C) 12.09.20(M)			30.01	258.95	186.008	05.01.16	346.68	444.958	Notice issued for vide It no-3007 dt-25.11.15	E/W-0.50 GSB-0.825 WMM-0.20 DBM-0.20 BC-0.20 DLC-0.825 PQC-0.965 RCC drain-1165m RCC cross drain-5 H/S-725m	0.5	0.825	0.2					0.965	4		Drain-1050m Work completed.
177	Patna West	Const./Improvement cum output and performance base road assets Maintenance work for SH-2 upto Sugar Mill Biyata (Proposed Dry Port) CMBD	IRQP SH-2	P	2.5	1023.96	11470(S) 28.11.14	Bansidhar Const. Pvt. Ltd.	849.84	10 % below	16.03.15	15.3.16 (C) 15.03.21 (M)			69.827	627.1	10.196	05.01.16	849.84	707.132		E/W-2.50 GSB-2.50 WMM-2.30 DBM-2.30 BC-2.30 DLC-0.20 PQC-0.20 RCC culvert-2 no. RCC drain-800m RCC cross drain-4	2.5	2.5	2.2			2.2	2.2	0.426	3	Apr-16	Road work completed. Maintenance work is going on. Actual completion date-30.04.16 PCR submitted vide letter no-2759 (WE) dt-14.09.16
179	Patna West	Widening of Bankipur-Danapur road (St. Michael's school to Danapur cantt.) (Ch 0+00 to 4+550 St Michael's school to Takiya)	Plan	P	4.53	635.31	10763(s) 27.09.12	M/S Deo Const.	592.17	BOQ rate	14.03.13	13.12.13			113.673	121.597	05.01.16	592.17	592.393	1. LD Rs. 2.96085 imposed vide letter no-1660 dt-21.07.14 2. Revised prog. submitted. 3. Date of completion as per revised prog 15.12.15	E/W-4.44 GSB-4.44 WMM-4.44 DBM-3.196 BC-3.196 DLC-1.248 PQC-1.248 Median-3.55	4.44	4.44	4.44			3.196	3.196	1.248				1. Work delayed due to electric pole in alignment. 2. Reduce target to mention 2650m 3. Work Completed.
179	Patna West	IRQP & Road maintenance work of Shiwala-Bihta road from km 1.0 to 13.86 CMBD	Plan	P	13.86	1982.57	1565(s) 22.02.14	Ranjeet Kumar Const. Pvt. Ltd. Reg. No-Class-I/490/13/road Pan No-AACCR9417M	1628.5817	10 % below	28.02.14	27.08.15(C) 27.08.20			1057.68	221.407	3.49	05.01.16	1628.58	1282.58		E/W-11.76 GSB-12.86 (2x1.5m), 1.1km (7m) BM-1.10 WMM-12.86 DBM-3.6 BC-3.6 MSS- 3.60 Culvert-1 no.	11.5	12.86	12.86		1.1	3.6	3.6		1		1. MSS 3.50 km work done. 2. Work completed

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks					
					Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)			DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)	
1	2	3	4	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
180	Patna West	Danapur-Usari-Shiwala road (Km 0 to 6.36)	Nabard	P	6.36	1736.19	2369(s) 01.03.12	M/S Rajan Const. Pan-AAAAR-4988F Reg. No-Class-I 1-349/2010/road	1468.2		27.09.12	26.12.13		214.689	1242.29		26.05.14	1468.2	1242.299		E/W-6.36 GSB-6.36 WMM-6.36 DBM-6.36 BC-6.36 CD-9 Drain-2.39	6.36	6.36	6.36			6.36	6.36		6		Work Completed RCC drain-2150m
	Patna West Total	17			101.572	21340.36			18224.873				1585.34531	7352.702	1038.865		17413.04	10174.43			87.632	68.857	69.582	0	9.25	53.09	63.788	11.02	37		Prapatra K & Kha of 31.03.17	
181	Aurangabad	Koilwan more to Barahi Bazar via Jhinguri, Bharatipur, Pauthu Bazar road CMBD	IRQP	P	21.2	2180.73	11471 (S) 28.11.14	SS (JV)	1699.15	10% Below	21.04.16	20.10.17			459.7		1699.15	459.702		E/W-21.20 GSB-1.35 WMM-19.025 BM Gr-II-19.025 SDBC Gr.-II-19.025 CCP-2 Culvert-14 Drain-8	19	1.35	10		8.6		8.6		12	on time	Work in progress CD-3 no. work completed HP-9 no. work completed Drain work in progress	
182	Aurangabad	Const. of Road from Sheoganh-Goh-Uphara Baidarabad road (SH-68) near Uphara Thana to Senari village via Uphara Bazar	IRQP	P	5	1218.11	11541(S) 01.12.14	M/S Vijaya Kumar Singh	801.68	10% below	17.09.16	16.06.17			463.921		801.68	463.92		E/W-5.0 GSB-5.0 WMM-5.0 BM GR-II-5 SDBC-5.0 Culvert-5	4.6	4.6	4.6		4		3			on time	Work in progress	
183	Aurangabad	Const./Improvement work of Amba-Gaya (SH-101) (Dev Mathurapur section via Madanpur-Kasma road)	IRQP SH-101	P	43.6	5301.45	11971(S) 11.12.14	M/S Sharda Const.	4509.04731	10 % below	04.09.15	03.09.17			1407.56	1901.64	05.02.16	4509.047	3309.202		E/W-43.60 GSB-43.60 WMM-41.60 DBM GR-II-41.60 SDBC-41.60 DLC-2.0 CCP-2 CD-50	34.00	36.50	35.50			35.50	35.00	1.04	30	on time	Work in Progress
184	Aurangabad	Barun Daudnagar Rd (Km 0-30.5)	LWE		30.5	2123.11	LWE-BR 2010-11-173 30.11.10	Vijeta Project Ltd.	1897.23575	8.09 % below	04.03.11	03.03.13		236.14165	351	149.08	16.05.14	1897.24	1605.22	9.186 02.06.12	E/W-30.36 GSB-30.36 WMM-30.36 BUSG-30.36 SDBC-30.36 Protec.wall-4000m RCC cul.-1	30.36	30.36	30.36	30.36		30.36		1	Mar-17	Retaining wall completed in 3300m and construction of balance Portion of R/Wall in progress Road work completed.	
191	Aurangabad	Mamka more to Jakhim railway station road	W&S	P	7.5	1274.47	12241(s) 26.11.12	M/S Sawan Raj const.	988.08		07.01.13	06.04.14		360.4243			26.07.13	988	635.82 567.08		E/W-5.74 GSB-5.74 WMM-5.44 BM-5.44 SDBC-5.44 CCP-0.30 Slab culvert-21	5.74	5.74	5.44		5.44		5.44	0.3	21		Work completed. Actual completion date-30.03.15 PCR vide letter no-910(E) dt-17.06.16
189	Aurangabad	Pachrukha Peshar Aurangabad Rd(Km 0 to 35)	LWE		34.65	3395.56	LWE BR-2010 11/170 dt-29.11.10	M/s S&P Infra Chand Enterprises (JV)	2953.63		20.01.12	30.06.15		582.34785	128.72783		18.10.14	2956.82	2925.462		E/W-34.65 GSB-34.65 WMM-34.65 BUSG-22.87 BM-12.00 SDBC-34.10 CC road-0.90 CD-28no.	34	34	34	22.88	12		34	0.604	28		Work Completed. & delayed due to change of scope of work.
191	Aurangabad	Const./Improvement work from Navinagar Tol-Thenga (Kasturba Gandhi Valika Vidhyalay) to Koridih Bazar CMBD	Plan	P	8.6	982.25	7178(s) dt-05.08.15	Superior Const. Pvt. Ltd.	814.85	10 % below	01.12.15	30.11.16			100	543.143		814.88	643.143		E/W-8.60 GSB-8.60 WMM-8.60 BM-8.60 SDBC-8.60 CD-12	8.6	8.6	8.6		8.6		8.6		9	Nov-16	Work completed.
188	Aurangabad	IRQP & Road maintenance work of Tetaria more to koiridih road from km 0.00 to 6.70 (CMBD)	IRQP	P	6.7	926.53	1187(s) 12.02.14	M/S Sharda Const.	735.77	15 % below	03.03.14	02.11.14		630.6948	145.2	124.02	05.02.16	735.76	899.91		E/W-6.70 GSB-6.70 WMM-5.85 BM Gr-II-5.85 SDBC Gr-II-5.85 CCP-0.85 DLC-0.85 Culvert-21 no. Drain-1	6.25	6.25	5.85		5.85		5.85	0.4	18	Nov-16	Drain-1000m Original work completed and deviated item is to be completed. 2 nos. of Deviation amounting to Rs. 373.49112 lacs has been approved. Work completed.
189	Aurangabad	Amba-Navinagar road km 17-24 CMBD	IRQP	P	8	954.47	2855(s) dt-26.03.15	M/S Sharda Const.	786.67	10 % below	04.09.15	03.12.15			618.78			786.67	618.78		BM-8.0 SDBC-8.0					8		8			Road work completed. Maintenance work is going on. Actual completion date-03.12.15 PCR vide letter no-910(E) dt-17.06.16	
190	Aurangabad	IRQP & Road maintenance work of Amba-Deo road from km 0 to 16.00 (CMBD)	IRQP SH-101	P	16.4	1308.45	1567(s) 22.02.14	M/S Sharda Const.	1048.57 306.617	15 % below	04.03.14 07.06.14	03.12.14 06.03.15 30.06.15		971.55832	26.62			1335.18	1096.05		E/W-16.0 WMM-16.0 BM Gr-II-15.50 SDBC-15.50 DLC-0.5 CCP-0.50	15.5	15.5	15.5		15.5		15.5	0.5	6		Road work completed. Maintenance work is going on Actual completion date-30.06.15 PCR vide letter no-922(we) dt-18.06.16
191	Aurangabad	IRQP & Road maintenance work of Aurangabad-Hariharganj road in km 0 to 1.25 & old GT road remaining post in a length of 4.05 km (CMBD)	IRQP	P	5.3	1184.5	1566(s) 22.02.14	S.S. (JV)	971.56	15 % below	03.03.14	02.12.14		625.02	16.61			971.56	641.64		BM Gr-II-5.50 SDBC-2.30 M.Ashphalt- 5.50					5.5		2.3			Road work completed. Maintenance work is going on Actual completion date-02.12.14 PCR vide letter no-922(we) dt-18.06.16	

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks				
			Amount (Rs. in Lac)	Reference		Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)							Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)	DBM (in Km)	SDBC / BC / PMC (in Km)			PCC/ PQC (in Km)	CD Work (no.)		
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Aurangabad Total	11			187.45	20849.63			16157.673					3406.18692	2794.49783	3641.504		17495.987	12663.03			158.05	142.9	149.85	53.24	73.49	35.5	156.65	2.844	125		Prapatra K & Kha of 31.03.17
192	Gaya - 1	Const./Improvement of Gehlaur-Tapowan road via Rampur-Main road CMBD	Plan	P	7	1452.3	7793(s) 19.08.15	RBA Const.	1223.3164	10% below	30.09.16	29.06.17				334.9	23.01.17		334.91		E/W-6.964 GSB-6.464 WMM-5.264 DBM-5.264 SDBC-5.264 DLC-1.70 PQC-1.70 CD-10 Drain-1200 m	6.00	5.80	5			2				on time	Work in progress 4 no. culvert work in progress
193	Gaya - 1	Const./Improvement of Gehlaur-Tapowan road via Mohara in km 0.0 to 8.00 CMBD	Plan	P	8	1339.3	7732(s) 19.08.15	Dwarika Singh	685.37039	10% below	05.10.16	04.07.17				98.61	23.01.17		98.61		E/W-8.00 GSB-8.00 WMM-7.20 DBM-7.20 SDBC-7.20 DLC-0.80 PQC-0.80 CD-20	6.00	1.8						5	on time	Work in progress	
201	Gaya - 1	Const./Improvement of FCI Godown Paraya-Koilwa more road under CMBD	Plan	P	5.2	822.5	10453(s) 03.11.14	Raja Construction	695.82144	10 % Below	28.04.15	27.10.15 (C) 26.10.20 (M)				293.448	25.01.17		391.135		E/W-4.10 GSB-1.05 WMM-4.10 DBM-4.10 SDBC-4.10 PQC-4.05 CD-15 Drain-2.40	4.95	0.3	4.95			4.95	4.95		15	Jan-17	Work completed
195	Gaya - 1	IRQP & Road Maintenance work of Sohilpur (SH-70) to Durgeshwari Temple (Durgeshwari chowk) road from km 0 to 3.6 & 0.5 km link road (total-4.10 km) (CMBD)	IRQP	P	4.1	889.15	1185(S) 12.02.14	Sri Dwarika Singh	776.63	6.56 % Below	03.03.14	02.12.14 (C) 01.12.19 (M)				433.09452	30.05.16		673.24		E/W-4.1 GSB-4.1 WMM-3.6 BM-3.60 SDBC-3.60 PCC-0.50 CD-7 Drain-600m	4.085	4.085	3.585			3.585	3.585	0.5	7	Mar-17	Work completed. Drain-600m
196	Gaya - 1	W&S and Road maintenance work from Tapowan to Waziganj road from km 0 to 17.60 (CMBD)	W&S	P	17.6	3731.79	1141(S) 11.02.14	Raja Construction	3338.95	4.31 % Below	05.03.14	04.03.16 (C) 03.03.21 (M)				1178.82985	28.01.17		3692.25		E/W-17.545 GSB-17.545 WMM-16.192 DBM-16.192 SDBC-16.192 PCC-1.353 CD-64 Drain-2800m	17.2	17.2	16			16	16	1.2	64	42736	Work completed
204	Gaya - 1	W/S of Manpur-Sarwada road from Km 16.30 to 32.55	Nabard	P	16.25	2370.97	11400(s) 18.10.12	M/s Raja Const.	1874.27		12.11.12	11.11.14							1874.27	2018	E/W-16.250 GSB-15.250 WMM-12.400 BM-12.40 SDBC-12.400 DLC-3.85 PQC-3.85 CD-45 Drain-5.90	16.25	16.25	12.4			12.4		3.85	45		Work Complete Drain-3.1 km
205	Gaya - 1	Const./Improvement of Maulanagar-Bathani link road (870m) under SBD	Plan	P	0.87	200.81	8954(s) 16.09.14	Jitendra Prasad Singh	171.06	10 % below	28.02.15	27.05.15 (c) 26.05.21 (M)				151.9623	27.07.15		151.9623		E/W-0.825 GSB-0.52 WMM-0.52 BM-0.52 SDBC-0.52 PQC-0.350 Drain-0.350x2 CD-2	0.825	0.52	0.52			0.52	0.35	2		Work completed. PCR submitted on dt-27.05.15 to HQ.	
199	Gaya - 1	Belaganj-Sripur-Barabar road km 0 to 20.80 and Khizersarai link road. CMBD	IRQP	P	22	5420.74	822(S) 29.01.15	Baba Hans Const.	4700.13724	10 % Below	28.04.15	27.04.17(C) 26.04.22(M)				1943.83	15.10.16		4288.68		E/W-21.40 GSB-16.20 WMM-17.60 DBM-17.60 SDBC-17.60 DLC-2.30 PQC-3.80 CD-49 Drain-2.40	21.4	16.2	17.6			17.6	17.6	3.8	55	Oct-16	Road work completed Maintenance work is going on. Actual Completion date-15.10.16 PCR submitted vide letter no-03 (we) dt-06.01.17
200	Gaya - 1	Const./Improvement of Khatakachak-Nailidubhal road under CMBD	Plan	P	5.4	806.11	10452(s) 03.11.14	Dwarika Singh	670.51768	10 % Below	28.04.15	27.10.15 (C) 26.10.20 (M)				426.35	26.02.16		546.033		E/W-5.40 GSB-5.40 WMM-5.40 DBM-5.40 SDBC-5.40 CD-14 Drain-1	5.4	5.4	5.4			5.4	5.4		14		Road work completed. Maintenance work is going on Actual completion date-26.02.16 PCR vide letter no-968(we) dt-18.06.16
201	Gaya - 1	Const./Improvement of Gaya Medical College Mathurapur road under CMBD	Plan SH-101	P	5.5	1127.31	11971(s) 11.12.14	Ramakant Singh	618.38093	10 % Below	28.04.15	27.10.15(C) 26.04.22(M)				344.12	17.04.16		433.2		E/W-5.45 WMM-4.0 DBM-4.0 SDBC-4.0 PQC-1.45 CD-14 Drain-1.50	5.45		3.44			3.44	4.02	1.28	11	Apr-16	Road work completed. Maintenance work is going on. Actual completion date-17.04.16 PCR vide letter no-968(we) dt-18.06.16

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks					
						Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)			DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)	
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
202	Gaya - 1	Const./Improvement of Bodhgaya Mohanpur road km 0.00 to 7.00 under CMBD	Plan	P	7	1061.55	10886(S) 14.11.14	Ramakant Singh	864.06484	10 % Below	06.06.15	05.12.15 (C) 04.12.20 (M)			534.551	188.061	21.04.16		722.612		E/W-6.2 GSB-6.4 WMM-4.8 DBM-4.8 SDBC-5.4 PQC-2.0 Drain-1.2 CD-10	6.2	6.2	4.8			5.25	5.85	1.423	10	Apr-16	Road work completed. Maintenance work is going on. Actual completion date-21.04.16 PCR vide letter no-968(we) dt-18.06.16	
203	Gaya - 1	Improvement of Dumohan to Cherki road in km 0 to 8.93 CMBD	IRQP	P	8.93	1641.02	10885(S) 14.11.14	Ramaiya Const.	1058.94259	6.76 % Below	26.08.15	25.04.16 (C) 24.04.16 (M)			520.15	327.388	25.04.16		847.828		E/W-8.80 GSB-8.88 WMM-7.28 BM-7.28 SDBC-7.28 DLC-1.60 PQC-1.60 CD-22 Drain-1.60	8.73	8.708	8.708		7.246		7.246	1.462	19	Apr-16	Const. work completed. Maintenance work is going on. Actual completion date-25.04.16 PCR submitted vide letter no-1878 (we) dt-12.11.16	
204	Gaya - 1	IRQP & Road Maintenance work of Sawetar-Jamuawan road from km 0 to 17.50 (CMBD)	IRQP	P	17.5	2974.01	1141(S) 11.02.14	Raja Construction	2551.53	8.27 % Below	03.03.14	02.03.16 (C) 01.03.21 (M)		1327.99176	492.26	584.892	02.03.16		2405.626		E/W-17.50 GSB-17.50 WMM-16.325 DBM-16.325 SDBC-16.325 PCC-1.175 CD-37 Drain-1200m	17.5	17.5	16.325			16.325	16.325	1.175	37		Road work completed. Maintenance work is going on. Drain-400m Actual completion date-02.03.16 PCR submitted vide letter no-2182(we) dt-29.12.16	
205	Gaya - 1	IRQP & Road Maintenance work of km 1.00 to 21.30 km of Vindus-Chamandih road (CMBD)	IRQP	P	21.3	1948.38	1571(S) 22.02.14	Raja Construction	1809.67	2.11 % below	05.03.14	04.03.15 (C) 03.03.20 (M)		1001.6328	219.10468	113.73	28.02.15		1334.473		E/W-20.30 GSB-5.10 WMM-20.30 BM-20.30 SDBC-20.30 PCC-1.00 CD-4	20.3	5.1	5.1		20.3		20.3	1	3		Work completed on dt-28.02.15. PCR submitted HQ	
	Gaya - 1 Total	14			146.65	25785.94			21038.662				0					1874.27	17938.56		140.29	105.063	103.828	0	40.466	74.55	114.196	16.04	287		Prapatra K & Kha of 31.03.17		
206	Sherghati	Gaya-Paraiya-Guraru-Koilwa more road km 4.20 to 28.70 CMBD	IRQP	P	24.5	4300.55	11692(S) 04.12.14	Dwarika Singh	3075.5		18.08.16	18.02.18 (C) 17.02.23 (m)				947.126			947.12		E/W-24.50 GSB-23.65 WMM-23.65 DBM-23.65 SDBC-23.65 Drain-2.10 CD-70	22.00	23.00							10		Work in progress Drain-1.00 km	
207	Sherghati	Bhalua to Paharpur road (ch 0.00 to 26.325km) . CMBD	IRQP	P	26.325	6440.49	11466(S) 28.11.14	Kamlesh Kumar	3039.62		02.02.16	02.02.18				973.61			973.61		E/W-26.325 GSB-25.95 WMM-21.56 DBM-21.55 SDBC-21.55 CD-40 Slab Casting-21 Drain-8.80	12.00	12.00	5.5						39		Work in progress Drain-5.0 km Slab culvert-9 Nos.	
208	Sherghati	Widening and strenthening from BB Pesara to Kurmana Bhadaya Ladu path (ch 0.00 to 13.8km) CMBD	IRQP	P	13.8	2183.58	11465(S) 28.11.14	M/S Raja Construction	1639.42		25.07.16	24.07.17 (C) 22.12.22(M)				433.505			433.505		E/W-13.80 GSB-3.275 WMM-11.085 DBM-11.085 SDBC-11.085 PQC-2.715 CD-49 Drain-2.715	10.00	3.28	7.70						2		Work in progress	
209	Sherghati	Imamganj bazar to Pakri via Kothi, Salaya road (km 0.0 to 24.50) CMBD	IRQP	P	24.5	3961.68	11471(S) 28.11.14					190.143				190.143					E/W-24.50 GSB-5.90 WMM-18.70 DBM-18.16 SDBC-18.70 CD-21 Drain-0.90 PQC-5.80	16.00	2.00									Work in progress	
210	Sherghati	GT road Dobhi To Ghoraghat on imbankment of Canal (0 to 10.50 km) CMBD	IRQP	P	10.5	1233.71	11467(S) 28.11.14	Ramaiya Const.	993.107	10 % Below	01.09.15	03.05.16			385.41	394.59			780		E/W-10.50 GSB-10.50 WMM-10.50 DBM-10.50 SDBC-10.50 CD-22	10.36	10.36	10.36		10.36	10.36			18	was to be completed March-17	Road work completed. Protection work to be done	
211	Sherghati	Dumariya to Belaghat (Jharkhand border) road via kachar road (0 to 9.28 km) CMBD	IRQP	P	9.28	1640.32	11464(S) 28.11.14																										Financial bid has been sent
212	Sherghati	Const./Improvement work for the road from Raja Bigha to Beldar Bigha via uchirma, Chitab Khurd, Chatrekhap, Ramua chack, Valda, Nima Ch 0.00 to 13.50. km CMBD	Plan	P	13.5	1874.17	2292 (E) dt-14.07.15	Rakesh Chaubay	1216.906		30.08.16	29.08.17				380.01			380.01		E/W-13.00 GSB-13.00 WMM-11.40 DGBM-21.40 PQC-1.60 Drain-1.50 CD-26	6.00	5.00	5		3				8		work in progress	
213	Sherghati	Widening and strenthening from Dhangai Bazar to Shivganj BB Pesara Shohb to GT road (ch 0.00 to14.1km) CMBD	IRQP	P	14.1	4884.36	11539(S) 01.12.14	M/s Ramaiya Const. Pvt. Ltd.	1733.31026	4.67 % Below	04.09.15	03.09.16			244.929	909.32			1154.54		E/W-13.653 GSB-7.903 WMM-7.503 DBM-7.503 PQC-5.75 CD-33 Drain-11.50	13	7.9	7.9		7.3	7.3	4.7	30	Was to be completed mar-17	Work in progress (Drain-6.0k m)		

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17								Expected Month of Completion	Remarks			
			Amount (Rs. in Lac)	Reference		Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)							Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)	DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)			CD Work (no.)		
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
214	Sherghati	Chichowra more-Tuturki-Usas Deora (0.0 to 12.20 km) CMBD	Plan	P	12.2	929.73	6037(s) 08.07.14	M/S Magadh Const. Works	818.92	10 % Below	22.05.15	21.05.16			119.028				119.028		E/W-11.50 WMM-11.50 BM-11.50 SDBC-11.50 Drain-0.70								0.5		Revised estimate submitted. Work stop due to waiting of sanction of revised estimate.	
215	Sherghati	Const./Improvement work with Maintenance work of Amba-Gaya road (SH-101) from km 60.0 to 80.40 km (total length-20.40)	Plan SH-101	P	20.4	7542.45	11971(S) 11.12.14	Magadh Const.	2240.85	10 % Below	04.09.15	03.09.16			782.16	588.13			1370.3		E/W-19.61 WMM-17.361 DBM-17.361 GSB-19.61 PCC-2.25 SDBC-17.361 HP-22 Slab culvert-18 Drain-4	17	17	17			16	16	0.42	34	was to be completed mar-17	Work in progress Slab culvert-12 done HP-22. Cause of Late of work-Naxal occurrence. And Morhar river at crosses to placed in same road due to which of material could not be taken in rainy season.
216	Sherghati	Imanganj to Chandri via Raniganj road CMBD	IRQP	P	9.3	909.67	11269(S) 25.11.14	M/S Chand Enterprises	752.48	10 % Below	21.03.15	20.12.15			112.5	327.14	65.623		505.271		E/W-9.60 WMM-6.80 DBM-6.80 SDBC-6.80 PCC-2.20 Drain-2.20	7		6.8			6.8	6.8	0.66		drain work in Progress	
217	Sherghati	GT road Piparghatti (Dobhi) to Kothbara via Sultanpur, Mohardih, Sohandih road (0 to 8.5 km) CMBD	IRQP	P	8.5	1307.5	11468(S) 28.11.14	Bhardwaj Const.	964.787	10 % Below	30.04.15	29.01.16			636.3	141.4			777.7		E/W-8.50 GSB-6.25 WMM-6.25 BM-6.25 SDBC-6.25 PCC-2.25 CD-29 Drain-3.0	8.5	6.25	6.25			6.25	6.25	2.25	30	Mar-17	Work Completed (Drain-3.0 km)
218	Sherghati	Construction of Executive engineer residence	Building	P	Building	71.4	11691(S) 04.12.14	Rajeev Ranjan	46.65	10 % Below	08.09.15	07.09.16				16.32			16.32		Building work										Was to be completed Mar-17	Work in progress. Wood & steel work in progress
219	Sherghati	Construction of office building	Building	P	Building	97.7	11690(S) 04.12.14	Manisha Const.	73.5815	10 % Below	09.09.15	08.11.16			5.69	23.98			29.68		Building work										Was to be completed Mar-17	Work in progress. 2nd floor column work in progress
220	Sherghati	IRQP & Road Maintenance work of Dadraji-Anti-Rafiganj road from km 11.30 to 17.20 (CMBD)	IRQP	P	4.9	469.26	6071(S) 08.07.14	M/S Magadh Const. Works	411.59153	10 % Below	22.05.15	21.02.16			11.64397				11.64		E/W-5.38 WMM-5.38 BM-5.38 PCC-0.52 SDBC-5.38 Drain-0.20		1.5									Revised estimate submitted. Work stop due to sanction of revised estimates.
221	Sherghati	Widening and strenthening of Guraru to Cherki via Bajjudham path road (Ch 0.00 to 10.825 km) under CMBD	IRQP	P	10.825	1342.25	11044(S) 19.11.14	M/S Magadh Const.	1109.79	10 % Below	25.07.15	24.04.16			262.76	324.851			587.61		E/W-10.365 GSB-1.25 WMM/DBM/SDBC-10.365 HP-36 Slab Culvert-4 Drain-4	9.5		9.5			9.5	9.5		36	Was to be completed March-17	Drain-700m done. Slab culvert-2 Road work completed. Naxal problem Drain work in progress
222	Sherghati	W&S & Road Maintenance work of Gopalpur-Borhussainganj-Goorkhap-Faglaha-Ghowadih-karmauni road from km 0 to 3 & km 6.90 to 16.70 (Total-12.80km) (CMBD)	W&S	P	12.8	1881.43	6072(S) 08.07.14	M/S Chandih const./Hariom Const. (JV)	1651.466	7.07 % Below	05.03.14	04.09.15			702.078	133.878	144.609		980.56		E/W-12.80 GSB-12.80 WMM-12.80 BM-12.80 SDBC-12.80 CD-30 Drain-1.60	11.5	12.00	12.00			9.50		4.00	23		Work in progress Naxal problem contractor debarred Drain-0.40
224	Sherghati	Dadreja-Anti-Rafiganj road in km 0.00 to 11.30 (SBD)	PR	NP	11.3	499.9	7227(s) 28.07.14	Sri Sanjeet Kumar	325.80887		27.06.13	26.12.13			75.554				499.50606		BM-11.00 SDBC-11.00 PCC-0.30 Drain-0.35						11	11	0.3			Drain-350m Complete. Work completed
224	Sherghati	Tekari to Main gram via Koteswar Nath Mandir (ch-0-10km) CMBD	IRQP	P	10	947.98	2623(s) 20.03.15	Sri Dwarika Singh	765.1976	10 % Below	09.08.15	07.09.16			510.01	61.712			571.72		E/W-9.86 WMM-6.76 BM-6.76 SDBC-6.76 PQC-3.10 Drain-2.2	9.86		6.76			6.76	6.76	3.1		Sep-16	Road work completed.
225	Sherghati	Const./Maintenance of PCC road & RCC drain for link road of Tekari-Khaira-Konch (Konch Bazar portion length-480m) CMBD	Plan	P	0.48	66.05	7469(S) 07.08.14	M/S Arun Kumar	62.61		01.11.14	31.03.15			60.09366				60.09366		PCC-0.48 Drain-0.70								0.48			Const. work completed. Maintenance work in going on. Actual completion date-07.03.15 PCR vide letter no-265(we) dt-22.06.16
Sherghati Total		20			12.8	1881.43			1651.466				0					0	980.56			11.5	12	12	0	9.5	0	4	0	23		Prapatra K & Kha of 31.03.17
226	Jehanabad-1	Const./Improvement cum output & performance based road assests maintenance work for the Bairagibagh to Vanabarroad via. Pinjaura-Nawabganj & Vishnuganj in km 0.00 to 28.25 CMBD	Plan	P	28.25	3032.98	11540(s) 01.12.14	Raj Kumar Singh Raja Const. Pvt. Ltd.	2504.54	10 % Below BOQ	21.04.15	20.04.17(C) 20.08.22(M)			760.422	1369.72			2130.142		E/W-28.25 GSB-13.415 WMM-21.75 BM-21.75 SDBC-21.75 PQC-6.50 CD-92	26.0	13.42	21.76			21.75		6.50	62	Was to be completed Mar-17	Work in progress 20 no. of culvert not needed due to work done by RWD before handling over the road.
227	Jehanabad-1	Const./Improvement cum output & performance based road assest maintenance work for the Jehanabad-Kaipa Kinari-Dhuriya-Aadampur road from km 0 to 15.70 CMBD	IRQP	P	15.7	2824.58	7664(s) 17.08.15	Amhara Const. Pvt. Ltd.	2127.951	10 % Below BOQ	26.08.16	25.02.18 (C) 25.06.23 (M)				565.124			1389.24		E/W-15.70 GSB-0.450 WMM-12.971 BM-12.971 SDBC-12.971 PQC-2.729 CD-35	12.0	0.4	12.5			11.0		2.0	24	on time	Work in progress Drain-2800 m completed Retaining wall-780m

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks					
						Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)			DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)	
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
228	Jehanabad-1	Const./Improvement cum output & performance based road assests maintenance work for Sakurabad-Kurtha road in km 0.00 to 10.475 CMBD	Plan	P	10.48	1866.73	10888(S) 04.11.14	Raj Kumar Singh Raja Const. Pvt. Ltd.	1607.578	10 % Below BOQ	26.02.15	25.08.16 (C) 24.08.21(M)		160.378	743.94	548.095		1500.00	1452.415		E/W-10.475 WMM-8.44 BM-8.44 SDBC-8.44 PQC-2.035 CD-51	10.475		8.44		8.44		8.44	2.035	46	Aug-16	Const. work completed. Maintenance work is going on. 5 no. CD not needed.	
229	Jehanabad-1	Const./Improvement cum output & performance based road assests maintenance work for the Bandhuganj-Bharthu-Sukiyama-Tirra-Birra road in km 12.54 to 22.40 CMBD	Plan	P	9.86	1059.57	10887(s) 14.11.14	Krishabh Const. Pvt. Ltd.	859.058	10 % Below BOQ	24.04.15	23.08.16(C) 20.10.21(M)			668.994	191.152			860.107		E/W-9.86 WMM-9.86 BM-9.86 SDBC-9.86 RW-1.96	9.86		9.86		9.86		9.86			Aug-16	Const. work completed. Maintenance work in progress Actual completion date-06.04.16 PCR vide letter no-	
230	Jehanabad-1	Const./Improvement cum output & performance based road assests maintenance work for the Bhakhara More-Banshibigha-Paraman road in km 0.00 to 9.35 CMBD	Plan	P	9.35	1997.76	7475(S) 07.08.14	Rambharat Sharma Electric work Pvt. Ltd.	1671.928	10 % Below BOQ	28.05.15	27.11.16(c) 27.05.21 (M)			988.042	955.931			1983.97		E/W-9.35 GSB-9.35 WMM-9.35 BM-9.35 SDBC-9.35 CD-15 RW-1.96	9.35	9.35	9.35		9.35		9.35		15	Nov-16	Const. work completed Maintenance work is going on. Actual completion date-18.06.16	
231	Jehanabad-1	Construction of 11kva/0.4KVA line D/S/S (4x100KVA) for erection of street lighth from Makhdumpur NH-83 to Barabar from km 0 to 9	Pole shifting	P	9.1	1166.71	10889(S) 14.11.14	AKS Const. Pvt. Ltd.	902.58	10 % Below BOQ	15.05.15	14.02.16			474.198	419.987			894.155		Electric work												Electric work completed.
232	Jehanabad-1	W/S & Road Maintainance, PCC work of Ghosi-Dhamapur road from km 1.00 to 5.182 (CMBD)	W/S	P	5.812	893.64	1183(S) 12.02.14	Ram Bharat Sharma Electric works Pvt. Ltd. Reg. No- E.N.C/Class-I - 364/2010 road Pan No- AYBPS3696M	819.777	5.11 % Below BOQ	22.02.14	21.02.15 (C) 21.02.20 (M)		685.261			06.09.14		685.26		E/W-5.812 GSB-5.182 WMM-5.367 BM-5.367 SDBC-5.367 CD-12 PCC-0.445	5.815	5.812	5.367		5.367		5.363	0.445	12		Const. work completed. Maintenance work in progress	
233	Jehanabad-1	IRQP and road maintainance work of Makhdumpur-Barabar road from km 1 to 6.0 (CMBD)	IRQP	P	6	451.39	1184(S) 12.02.14	Mother India Const. Pvt. Ltd. Reg. No- E.N.C/Class-I- 98/07 road Pan No- AABCM9485H	453.863	3 % Above BOQ	26.02.14	25.08.14 (C) 25.08.19 (M)		289.905			06.09.14		312.343		BM-5.865 SDBC-5.865 CD-3					5.88		5.88		3		Const. work completed. Maintenance work in progress	
234	Jehanabad-1	IRQP and road maintainance work of Makhdumpur-Sonwa-Hulasganj road from km 0 to 20.15 (CMBD)	IRQP	P	20.15	2093.59	1141(S) 11.02.14	Mother India Const. Pvt. Ltd. Reg. No- E.N.C/Class-I- 98/07 road Pan No- AABCM9485H	2017.124	0.05 % Below BOQ	22.02.14	21.02.16 (C) 21.02.21 (M)		977.892	1128.925		06.09.14		2106.81		E/W-20.15 GSB-1.90 WMM-17.021 BM-17.021 SDBC-17.021 PQC-1.16 CD-11	20.15	1.5	17.21		17.021		17.021	1.16	11		Const. work completed. Maintenance work in progress	
235	Jehanabad-1	Const./Improvement cum output & performance based road assests maintenance work for the Makhdumpur-Pai Bigha road in km 0 to 5.85 CMBD	Plan	P	5.85	931.67	6354(s) 11.07.14	Kamlesh Kumar	883.488	3 % above BOQ	10.10.14	09.09.15 (C) 09.09.20 (M)		732.83	93.14	285.2			111.7		E/W-5.85 GSB-5.85 WMM-5.20 BM-5.20 SDBC-5.20 DLC-0.650 PQC-0.650 CD-16	5.85	5.85	5.2		5.2		5.2	0.65	16		Const. work completed. Maintenance work in progress	
	Jehanabad-1 Total	10			120.552	16318.62			13847.887			0					1500	11926.14			99.5	36.332	89.687	0	93.868	0	93.364	12.79	189		Prapatra K & Kha of 24.02.17		
236	Arwal	Const./Improvement cum output & performance based Road Assests Maintenance work for the Kayal More to Mahavirganj via Kayal Village road from km 0.00 to 4.30 CMBD	Plan	P	4.3	599.93	10457(S) dt-03.11.14	Mahesh Kumar Singh	495.676	10 % Below BOQ	08.09.15	07.08.16(C) 06.08.21(M)			221.89	218.172	18.03.16		440.063		E/W-4.30 GSB-3.80 WMM-3.80 BM-3.80 SDBC-3.80 PCC-0.50 CD-6	4.3	3.8	3.8		3.8		3.8	0.5	6		Const. work completed.	
237	Arwal	Const./Improvement cum output & performance based Road Assests Maintenance work for the Kurtha-Lari-Tekari road from km 0 to 6.70 CMBD	Plan	P	6.7	1125.19	11469(S) dt-28.11.14	Ram Bharat Sharma Electric works Pvt. Ltd.	901.132	10 % Below BOQ	06.08.15	07.07.16(C) 07.07.21(M)			691.43	332.334	25.04.16		1152.697		E/W-6.7 GSB-6.7 WMM-6.105 BM-6.105 PCC-0.595 CD-19	6.7	6.7	6.1		6.1		6.1	0.595	27		Const. work completed. Maintenance work is going on. PCR submitted. Actual completion date-02.06.16 PCR submitted by letter no-2184 (we) dt-07.10.16	
	Arwal Total	2			11	1725.12			1396.808					913.32	550.506			1592.76			11	10.5	9.9	0	9.9	0	9.9	1.095	33		Prapatra K & Kha of 31.03.17		
238	Nawada	Const. of HL RCC Bridge (3x14.00m) in 4th km of Sarkatti more Subhanpur more via Kashichak Rly. Station for the year 2015-16	Bridge	P	3x14m	504.25	12453 (S) dt-19.12.14	Sandhya Samrat Const. & Services Pvt. Ltd.	326.33	10% below	05.02.16	04.05.17			83.725	251.204	02.02.17	326.33	334.929		Pile Foundation-28 Sub. Structure Super Structure & Approach road										Mar-17	Work completed.	
239	Nawada	Const./Improvement cum output & performance based road assests Maintenance work for the road Majhwe-Narhat-Fatehpur-Akbarpur-Thali more Govindpur road from km 1st to 46(P) (CMBD)	IRQP SH-103	P	45.37	6504.36	11971(s) 11.12.14	M/s Dhanpat Prasad	5373.802 4634.898(C) 488.904(M) 250.0(E)	10 % Below	27.06.15	26.09.16 (C) 25.09.21 (C)			1560.97	2097.788	30.03.17	5373.8	3658.767		E/W-44.53 GSB-23.391 WMM-35.924 DBM-35.924 SDBC-35.924 PQC-7.857 CD-75 RCC SD-8.60	38.535	23.25	35.78		33.40	29.62	5.64	52	Was to be completed Mar-17	Work in progress		

Sr. No.	Division	Name of Road	Head		Sanctioned Length (Km)	Administrative Approval		Name of Contractor	Agreement Amount (Rs. in Lacs)	Rate on which work allotted	Date of work order	Date of Completion as per Agreement/ Time Extension Date or final data as negotiation with contractor	Period of DLP after date of completion (Years)	Financial Progress upto March-17						Physical Progress upto March-17							Expected Month of Completion	Remarks				
						Amount (Rs. in Lac)	Reference							Expenditure from 01.04.14 to 31.03.15 (Rs. In Lacs)	Expenditure from 01.04.15 to 31.03.16 (Rs. In Lacs)	Expenditure from 01.04.16 to 31.03.17 (Rs. In Lacs)	Dt. of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed / date (in Lacs)	Target Work to be done as per agreement (in Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BUSG (in Km)	BM (in Km)			DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)
1	2	3	4	4	5	6	7	8	9	10	11	12	13	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
240	Nawada	Construction of HL Bridge in km 8th of Sarkatti more to Subhanpur road near Bauri Village	Bridge	P	1x18m	312.07	12452(s) 19.12.14	Bipin Kr.	227.053	10 % Below	01.01.16	31.12.16			131.27	16.61	31.12.16	227.05	220.803		Pile Foundation-16 Sub. Structure Super Structure & Approach road										Dec-16	Work completed.
241	Nawada	Const./Improvement cum output & performance based road assests Maintenance work for the road Khanwa-Sirdala road from km 1st to 13(P) (CMBD)	IRQP	P	12.75	1409.73	11159(s) 21.11.14	Singhya Smart Cosnt. Pvt. Ltd.	1159.283 999.185(C) 130.098(M) 30.0 (Emergency cost)	10 % Below	27.06.15	26.06.16 (C) 25.06.21 (M)			683.359	172.06	25.06.16	1159.283	858.419		E/W-12.10 WMM-9.12 DBM-9.91 SDBC-9.91 PQC-2.84 CD-18 RCC SD-1.96	12.1		9.12			9.13	9.8	2.16	17	Jun-16	Work completed. (SD-1.93 km)
242	Nawada	Const./Improvement cum output & performance based road assests Maintenance work for the road Bareb Adda to Govindpur road via Nemdarganj-Baksoti from km 1st to 18th CMBD	IRQP	P	18	4310.25	11538(s) 01.12.14	M/s Surendra Prasad & Co.	3051.818 2800.643(C) 271.175(M) 30.0(E)	10 % Below	17.03.15	04.04.16 (c) 03.04.21 (m)			2196.63	412.858	04.04.16	3051.818	2611.493		E/W-18 GSB-16.20 WMM-16.20 DBM-16.20 SDBC-16.20 PQC-1.80 CD-66 RCC drain-4.80	18	16.2	16.2			16.2	16.2	1.8	66	Apr-16	Road work completed. Maintenance work is going on. Actual completion date-04.04.16 PCR submitted vide letter no-351(we) dt-19.05.16
243	Nawada	Const./Improvement cum output & performance based road assests Maintenance work for the road Kashichak to Pakribarawan road (km 0 to 18.20) via Barsha village (CMBD)	IRQP	P	15.5	1768.29	11157(s) 21.11.14	M/s Surendra Prasad & Co.	1456.797 1135.47(C) 230.317(M) 91.0(E)	10 % Below	17.03.15	04.04.16 (c) 03.04.21 (m)			898.13	125.347	04.04.16	1456.787	1024.892		E/W-15.50 GSB-3.0 WMM-15.50 DBM-14.45 SDBC-14.45 PQC-1.05 HPC-7	15.5	3	15.2			14.45	14.45	1.05	7	Apr-16	Work completed. Maintaince work is going on. Actual completion date-04.04.16 vide letter no-350(e) dt-19.05.16
244	Nawada	W&S & Road maintainance, PCC work of Nepura - Noama road from km 1.00 to 6.40 (CMBD)	W/S	P	6.055	650.37	1182(S) 11.02.14	M/s Surendra Prasad & Co.	566.66 454.94(C) 111.72(M)	9.99% below	01.03.14	28.02.15		413.43	19.897		28.02.15	566.86	435.586		E/W-5.99 GSB-5.99 WMM-5.99 BM-5.99 SDBC-5.99 PCC-0.40	5.6	5.6	5.6			5.65		5.65	0.4		Const. work completed. Maintenance work is going on. Actual completion date-28.02.15 vide letter no-408(E) Lt-13.06.16
245	Nawada	IRQP & Road Maintainance, PCC work of Hisua-Khanwa road from km 4.00 to 11.20 (CMBD)	IRQP	P	8.0885	553.68	1181(S) 12.02.14	Bipin Kumar	496.43 347.55(c) 148.88(M)	8.8% below	01.03.14	30.06.14		343.35			30.06.14	496.43	348.126		E/W-8.20 WMM-0.82 BM-7.90 SDBC-7.90 PCC-0.30	8.2		0.82			7.9		7.9	0.3	1	Const. work completed. Maintenance work is going on. Actual completion date-30.06.14 vide letter no-406(E) Lt-11.06.16
Nawada Total		8			105.7635	16013			553.383				0					12658.358	9493.015			97.935	48.05	82.72	0	13.55	73.18	83.62	11.35	143		Prapatra K & Kha of 31.03.17
Grand Total		245			105.7635	16013			553.383				45					176437.5352	230999.815			1833.21	1313.439	1451.035	54.476	941.208	738.21	1748.871	148.44	1932		