

Road Construction Department
Government of Bihar
Indo-Nepal Border Road Project
(Under Ministry of Home Affairs, GOI)

31.08.2018
RCD Performa

Sl No	State/District	DPR wise stretch Sl. No.	Stretch as per alignment approved by SSB and DPR approved by HLEC	Length (in km) approved by HLEC								As on 31.08.18
					E/W	GSB	WMM	DBM	SDBC	CD WORK	BRIDGES WORK	EXP.(Crore)
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Bihar/ West Champaran	1	Madanpur (NH-28 B) to Bhangha	80.10	4.50	-	-	-	-	-	-	25.7500000
1A	Bihar/ West Champaran	2	Bhangha to Dhutaha River Bridge	30.998	3.50	-	-	-	-	-	-	17.9665000
2	Bihar/ East Champaran	3	Dhutaha River to Lalbakiya River	77.242	7.15	-	-	-	-	3/91 in progress	-	24.5329562
3	Bihar/ Sitamarhi	4	Phulbaria Ghat at Lalbakiya River to Bahar Village	24.05	13.00	4.00	-	-	-	-	Foundation & Sub structure work of 2 nos. of bridges completed & foundation work of other 2 nos. of bridges completed.	25.8795493
		5	Bahar Village to Knahauli	10.925	2.00	-	-	-	-	-	-	1.9180000
		6	Knahauli to Sursand	49.15	0.00	-	-	-	-	-	-	7.2210000
3A	Bihar/ Sitamarhi	7	Bhitta More - Parsa	5.80	0.00	-	-	-	-	-	-	0.8520000
4	Bihar/ Madhubani	8	Parsa to Akhrar Ghat	10.61	0.50	-	-	-	-	0/20	-	2.9749000
		9	Laukahi (Jhori Chowk) to Bhutaha Chowk	28.60	15.00	8.00	-	-	-	12/36 nos completed	Sinking of 21 no piles out of 36 piles done in 1(one) bridge	15.0520000

As on 31.08.18													
Sl No	State/District	DPR wise stretch Sl. No.	Stretch as per alignment approved by SSB and DPR approved by HLEC	Length (in km) approved by HLEC								BRIDGES WORK	EXP.(Crore)
					E/W	GSB	WMM	DBM	SDBC	CD WORK			
5	Bihar/Supaul	10	Saraigarh (Garia Chawk) to Refugee Colony	40.99	38.60	34.25	29.00	25.00	20.000	11/22 2 under progress	1/4 completed work under progress in 1 no. Bridge	89.7350000	
6	Bihar/Araria	11	Refugee Colony to Mirganj Chawk on NH-57A (Near Mirganj Railway Crossing)	44.328	36.40	33.420	32.199	28.497	27.547	56/95 2 nos. under progress	-	115.8649000	
		12	Mirganj Railway Crossing to Dhabeli (33.700 km. Meerganj to Kuari + 12.10 km. Sikti to Dhabeli)	45.80	25.00	22.750	20.440	19.100	19.100	51/76 4 nos. under progress	-	78.3454000	
	Bihar / Araria	13	Kuari Bye Pass to Sikti	12.00	11.50	11.50	11.50	11.50	11.500	12/12	0/0	34.2310000	
6A	Bihar/Kishanganj	14	Dhabeli to Fatehpur	12.20	11.78	11.78	11.78	11.78	11.780	7/7	0/0	26.7610000	
7	Bihar/Kishanganj	15	Fatehpur to Piltola & Piltola - Galgalia	79.50	19.00	6.50	5.7 (in one layer)	-	-	38/171	-	54.3400000	
Total :-				552.293	187.930	132.200	107.769	95.877	89.927			521.4242055	