

**Salient features of NH-82 (Gaya-Hisua-Rajgir-Nalanda-Biharsharif)**

MoD between MoRTH and JICA signed	14-12-2012
Approval of PIB	3rd September 2013
Approval of CCI	26 December 2013
Technical approval by MoRTH	21 January 2014
Name of Road	NH-82 (Gaya-Hisua-Rajgir-Nalanda-Biharsharif)
Length of Road	92.935 km
Administrative Amount	1408.85 Crore
ODA JICA Loan in JPY	¥ 21426 million JPY
Job No	82-BR-2013-14/1504 Dated 21-01-2014
Date of Signing JICA agreement	ID-P 232 Dated 30-01-2014 of Yen 21426,000,000
JICA Concurrence No.	ID-P 232/C-001
Contract Amount	INR 925, 87, 40, 785.00
Name of Contractor	M/s Gayatri Projects Ltd. 6-3-1090, TSR Towers, B1, First Floor Somajiguda, Rajbhavan Road, Hyderabad-500 082, Telanga, India
LOA	BSRDC Ltd -1612/2015(Part-1)/2015-2575 (we)Patna Dt. 03-10-2016
Date of Agreement	20-10-2016
Date of Commencement	25-10-2016
Date of Completion	(3 Years) 24-10-2019
Defect liability Period	3 years (From 24-10-2019 to 19-10-2022)
No. of By passes	9 No.
Bridges (L > 60m) 6Nos.	Ch 5.150 - Phalgu-14x37.010m Ch 16.260 - Paimar-3x27.800m Ch 36.957 - Tungi-6x37.010m Ch 46.940 - Tilaya-4x37.010m Ch 61.765 - Panchane-6x37.010 Ch 91.090 - Panchane-4x21.00m
Bridges (60m > L > 6m)	33 Nos.
ROB	4 Nos. (Ch 10.45 Rasalpur, Ch 43.18 Amarpur, Ch 48.175-Hisua, Ch. 74.2-Rajgir)
Culverts	229 Nos
Toll Plaza	2 Nos. (Ch. 19.50 Miratpur, Ch.87.75 Deepnagar)
Truck Bay	2 Nos. (Ch. 59.880 Nardiganj both side)
Bus Bay	14 Nos. (Kharka Chak, Manpur, Paimar, Wazirganj, Ichua, Tungi, Rapura, Hisua, Basti, Nadriganj, Pandapa, Rajgir, Silao, Pulpar)
Service Road	16.39 km
Junctions	27 Nos.
Fly Over	0
Comencement of Tolling	19-10-2022
No. of District involved	3 (Gaya, Nawada, Biharsharif)
Area of Land Acquisition	288.038 Hectare
Gaya (L-36.850km)	126.124 Hct. (35 village) (km0.00-36.850)
Nawada (L-29.300km)	101.408 Hct. (32 village) (km 36.850-66.150)
Biharsharif (L-26.785 km)	60.506 Hct. (18 village) (km 66.150-92.935)
Gaya	28 Village (3G approved) 7 village Realignment (3A submitted to DLAO, Gaya)
Nawada	20 Village (3G approved)

nawada	11 village Realignment (3A submitted to DLAO, Nawada)
Nalanda	13 village (3G Approved)
	2 village (3D published)
	3 village Realignment (3A submitted to DLAO, Nalanda)
Forest Clearance	Tree cutting in progress
	Tree cutting in progress
	Forest depot not available
GAD approval	GAD of 3 ROB approved



Well sinking at Falgu River Ch. 5th of NH-82



Well sinking at Falgu River of NH-82





