

BALKRISHNA BHALOTIA CONSTRUCTION PVT. LTD.

NAME OF WORK :- NEMDARGANJ-RAMJANPUR ROAD (Km 0.00 - 9.60) under CMBD

G.S.B. TEST RESULT

| Chainage (In Km) | % Passing through I.S. Sieve by weight | | | | | | | |
|---------------------|--|---------|---------|--------|--------|--------|---------|---------|
| | 75.00mm | 53.00mm | 26.50mm | 9.50mm | 4.75mm | 2.36mm | 0.425mm | 0.075mm |
| 10th | 100 | 95.25 | 85.38 | 60.94 | 45.38 | 35.38 | 20.38 | 7.45 |
| 6th | 100 | 91.38 | 84.75 | 61.21 | 50.95 | 36.41 | 22.21 | 7.65 |

Pz
5.1.17

Lab Assistant

B.K. Bhalotia Const. Pvt. Ltd.

Rashad
5.01.17

Site Engineer

B.K. Bhalotia Const. Pvt. Ltd.

[Signature]
5.1.17
JE

CS
S. Rana
AE 5-1-17

BALKRISHNA BHALOTIA CONSTRUCTION PVT. LTD.

NAME OF WORK :- NEMDARGANJ-RAMJANPUR ROAD (Km 0.00 - 9.60) under CMBD

W.M.M TEST RESULT

| Chainage (In Km) | % Passing through I.S. Sieve by weight | | | | | | | |
|---------------------|--|-------|---------|---------|--------|--------|--------|---------|
| | 53mm | 45mm | 22.40mm | 11.20mm | 4.75mm | 2.36mm | 0.06mm | 0.075mm |
| 10th | 100 | 95.38 | 65.85 | 45.39 | 28.38 | 15.85 | 8.85 | 0.02 |
| 9th | 100 | 97.25 | 66.78 | 49.38 | 31.29 | 20.25 | 10.12 | 0.02 |
| 8th | 100 | 98.32 | 67.89 | 48.38 | 31.85 | 21.75 | 10.32 | 0.02 |
| 7th | 100 | 96.78 | 69.85 | 47.98 | 28.98 | 19.85 | 9.98 | 0.02 |
| 6th | 100 | 97.65 | 68.35 | 50.25 | 30.25 | 18.67 | 10.15 | 0.02 |
| 5th | 100 | 95.37 | 67.95 | 48.73 | 29.97 | 19.21 | 9.87 | 0.02 |
| 4th | 100 | 96.48 | 68.64 | 49.85 | 31.21 | 20.12 | 10.98 | 0.02 |

16.1.17

Lab Assistant

B.K. Bhalotia Const. Pvt. Ltd.

16.01.17

Site Engineer

B.K. Bhalotia Const. Pvt. Ltd.

16.1.17
SE

16-1-17
ME